

SBD/2020-21 /MMGSY

Mahabom Panday at Bhawan to Michael
Department - (PART-B) Box

Schedule XIV Form No. 134.

Dayal
DIVISION

Dayal
SUB-DIVISION

Measurement Book

1419

Prasanthi Bafaynis

Part A

This is to certify that this MB contains
100 computerized printed page that
has been issued to Asst. Eng RWDW
Subdivision Dagaruwa.

CA
10/03/21

Devisi
Executive Engineer
Pural Works Department
Works Division, Balai
10/03/21

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Const of 4x8/4x4 Box					
Bridge in with approach Road					
in Mahabari Panchayat Bhawan					
to Mitthai in Block-Bogara					
under. M.A. 1035 (30.)					
Agency - Ram Singh Enterprises					
Pvt. Ltd. At- Professor colony					
Rambhag, Dist- Purnea Bihar					
Ag. No - 109 SBD/2020-21					
D.O. N - 27.01.21					
Date of Completion - 28.01.2022					
Quoted Rate - (C) 5%.					
Work done -					
(1) clearing and grubbing					
Road land - all comp.					
1 x 150 x 8.00 = 1200.00 m ²					
= 0.12 Hq.					
(2) Const of Embankment					
with approved material					
1 x 60 x $\frac{5.07+1.10}{2} \times 2.0 = 960.00$ m ³					
(3) Providing & laying R.C.					
7.5% N.P.S. of 1000 mm dia.					



Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of Cost				
1/62 F/W in excavation for foundation of structure.					
	(vide form 4 P-2)				
1408.00 m ³ @ 30.5 = 42 / m ³					429199 = w
2/63 Providing RCC 115 grade in open foundation					
	(vide form 5 P-2)				
75.85 m ³ @ 5.548 = 83 / m ³					420879 = w
3/64 RCC 125 grade in sub-structure - all comp.					
	(vide form 7 P-4)				
338.53 m ³ (vide form 9 P-6)					
419.35 m ³ Ltd 419.30 m ³					
	@ 7027 = 42 / m ³				2946597 = w
4/65 S/F/Placet HYSD bar reinforcement in sub. St.					
	(vide form 6 P-4)				
35.600 MT (vide form 8 P-5)					
8.456 MT (vide form 8 P-5)					
44.056 MT Ltd 44.027 MT					
	@ 56374 = 43 / MT - 1				2481997 = w
5/66 Providing weep hole in abutment wing wall etc.					
	(vide form 10 P-6)				
68.00 No @ 120 = 84 / each					8217 = w
6/81 clearing and grubbing road land - all comp.					
	h 6285889 = w				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	(vide Item 1 P-1)				
0.12149 @ B	52970	33	117 B		6356=00
7/69-90	Provided & fixed				
Project	Government of India				
	(vide Item 11 P. 6)				
2.00 M @ B	9730	73	each B		19461=00
8/94	Cost of embankment				
	with approved material				
	(vide Item 2 P-1)				
960.00 M ³ @ B	190	36	M ³ - B		182746=00
9/95	Provided & fixed Rec				
	H.P. of 1000 mm dia N.P.				
	(vide Item 3 P-2)				

20.00 M @ B	3569	39	11 - B		71388=00
					B 6565840=00
Add 12% S. fee					B 787901=00
Add 1% L. Com					B 65658=00
Add S. fee					B 34173=00
					B 7453572=00
Less 5% on agreement					B 372679=00
					B 7080893=00
 					

Continuation