

BHAIRAVI CONST.

MMGSY-NDB - BRICS.

Schedule XLV-Form No. 134

DUMAR. SIMA To KURMI TOLA
KHOTA.

R. U. D. KATHAR - DIVISION

SAMELI - SUB-DIVISION

A/O-2231

MEASUREMENT BOOK

3rd on A/c Bill

29

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction & maintenance of road from Dummaz sima to Kurne Jolar Khoda					
Name Agency: - Bharvi Construction					
Agreement No: - 12 SBD/2021-22					
Date of commencement: - 14.09.2021					
Date of completion: - work in progress.					
Abstract of cost					
Date of entry: - 1.9.22					
1/1 P.V. & fixing working benchmark pillars					
2e Qty = 1.910 Km ²					
@ 11723.30/Km ² 22391					
2/2 clearing & grubbing road land					
Qty vide TMBP-13					
2e Qty = 1.218 Ha					
@ 51133.76/Ha = 62281					
					84672

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	9076259
Add 12x.65T + 7. L. cess					1179914
					10256174
Add @ 10% SF					139448
					10395628
Less 0.21% below rate					21830
					10373791
Deduct previous payment					8556175
Net payable Amount					1817616
1.9.22					
J.E					

Material statement

(1)	Earth	=	4785.36 m ³	
	@	34.78 / m ³	=	166435
(2)	BSB Gr-I	=	1276.8 m ³	
	53 mm to 9.5 mm	=	766.1 m ³	
	@	576.42 / m ³	=	395629
	9.5 mm to 2.36 mm	=	306.44 m ³	
	@	411.33 / m ³	=	126048
	2.36 mm below	=	959.66 m ³	
	@	150.8 / m ³	=	69317
(3)	WBM Gr-3	=	485.713 m ³	
	53 mm to 22.4 mm	=	587.7 m ³	
	@	458.22 / m ³	=	269296
	@	30.22 / m ³	=	31199