

DILIP KUMAR MUNKA.

MMGSY-SC
PART-B - CONST. OF H.L. BRIDGE 3X14.50M
SPAN WITH APPROCH ROAD - 150M.

Measurement Book

Schedule XLV-Form No. 134

Abstract

R.W. D. KATHAR - DIVISION

KURSELA - SUB-DIVISION

(No-2081)

4th on A/c Bill

Part-(B)

38

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work - Construction and Maintenance of Part A. Bajrangbali Chowk to Baghmara and Part-B - Construction of H.L. Bridge 8.74 m span with approach road 150m under M.M.G.S.C					
Agency: Dilip Kumar Munka At - Nargachinga, Bhagalpur.					
Agreement No. 78 S.B.D/ 2020-21					
Date of Commencement - 01-03-2021					
Abstract of cost					
Part C - Construction of H.L. Bridge 8.74 m span with approach road					

1) E/W in excavation for structure					
B/F/P-27 of T.M.B. Qty = 640.49 m ³					
@ 305.42/- = ₹ 195618.00					
2) P/L of P.C.C. M-15 grade in foundation					
B/F/P-27 of T.M.B. Qty = 34.99 m ³					
@ 5325.81/m ³ = ₹ 186350.00					
3) R.C.C. M-30 grade in pile foundation					
B/F/P-27 of T.M.B. Qty = 395.55 m ³					
@ 6313.40/- = ₹ 2434131.00					
4) Bored Cast in situ 1200 mm dia piles					
B/F/P-27 of T.M.B. Qty = 528.00 m					
@ 15778.97/- = ₹ 8331296.00					
C/O = ₹ 11147345.00					

[illegible]

[Signature]

Item	Amount	Total
of area		
Contents		