

DILIP KUMAR MUNKA.

PART-B - CONST. OF H.L. BRIDGE 3X14.50M
SPAN WITH APPROCH ROAD - 150M.

MMGSY-SC

Measurement Book

Schedule XLV-Form No. 134

Abstract

R.W.D. KATHAR - DIVISION

KURSELA - SUB-DIVISION

(No-2081)

4th On 'A/c Bill.

(Part-A)

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Work:- Construction and Maintenance of Part-A - Bajrang Bali chowk to Baghmara and Part B - Construction of H.L. Bridge 3x14.50m Span with Approach Road 150m under M.M.G.S.Y (Sc)

Agency:- Dr. Lip Kumar Munka At - Dharan Shals Road Maharaj chowk Nargachhiya Bhagalpur (Bihar)

Estimate No - 76 SBD / 2020-21

Commencement - 01-03-2021

Abstract of Cost

Part-A - Bajrangbali chowk to Baghmara (Roadwork)

i) Providing & fixing of Working Benchmark & Ref. Pillars.

(i) Benchmark pillars.

B/H-L-47 wide M.B.N.O - 2080 P-47

Qty. = 3 Nos. @ 3992.44/- = ₹ 11977.32

(ii) Reference pillars

B/P/P-47 of M.B.N.O - 2080

Qty. = 8.0 Nos @ 1828.86/- = ₹ 14631.00

2) clearing & grubbing of Road

land wide M.B.N.O - 2080 P-47

Qty. = 1.484 Ha @ 52970.33/- = ₹ 78608.40

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.		213800.00
					2138204.00
18' Drainage Spouts					
vide MB No- 2080 Page-42					
Qty: 8.10 Nos @ 422.26/-					3378.50
Total value					2141380.00
					2141579
Add GST @ 12%					256980.00
Less @ 1%					21410.00
Add S. fee					26102.00
Total Amount					2445862.00
					2446086
Less for below @ 3.95%					96612.00
					96620.00
This bill payable					2349250.00
					2349466.00
<i>[Signature]</i>					
25/02/2022					
<i>[Signature]</i>					
25/02/22					

[Signature]
5/9/22