



| Particulars                                                                                              | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                          | No.                           | L. | B. | D. |                  |
| 4 ea of final bill                                                                                       |                               |    |    |    |                  |
| N/W - Construction                                                                                       |                               |    |    |    |                  |
| of road & C.D. works                                                                                     |                               |    |    |    |                  |
| with maintenance                                                                                         |                               |    |    |    |                  |
| from Ram Suramp                                                                                          |                               |    |    |    |                  |
| Das ke ghar to Nandur                                                                                    |                               |    |    |    |                  |
| Prasad ke ghar                                                                                           |                               |    |    |    |                  |
| (Mane Chhapra) tak                                                                                       |                               |    |    |    |                  |
| Agency - Kori Shree Maho                                                                                 |                               |    |    |    |                  |
| (Reg. No. 2190758)                                                                                       |                               |    |    |    |                  |
| At + P.O. - Kuriga, P.S. -                                                                               |                               |    |    |    |                  |
| Pipra via Chakia                                                                                         |                               |    |    |    |                  |
| East Champaran                                                                                           |                               |    |    |    |                  |
| Aggr. No. - SAB 31/2020-21                                                                               |                               |    |    |    |                  |
| Date of work order -                                                                                     |                               |    |    |    |                  |
| 29.01.2021                                                                                               |                               |    |    |    |                  |
| Contract date of completion                                                                              |                               |    |    |    |                  |
| 28.01.2022                                                                                               |                               |    |    |    |                  |
| Actual date of completion                                                                                |                               |    |    |    |                  |
| 26.02.2022                                                                                               |                               |    |    |    |                  |
| Fresh measurement Nil                                                                                    |                               |    |    |    |                  |
| All measurements of                                                                                      |                               |    |    |    |                  |
| only as per 3rd on                                                                                       |                               |    |    |    |                  |
| apc bill.                                                                                                |                               |    |    |    |                  |
| <br>02.09.22<br>P.E.  |                               |    |    |    |                  |
| <br>02/09/22<br>A.E. |                               |    |    |    |                  |

| Particulars                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                              | No.                           | L. | B. | D. |                  |
| Abstract of cost                                             |                               |    |    |    |                  |
| (1/1) Construction of safe-<br>fence & working bench<br>mark |                               |    |    |    |                  |
| Qty. Vide T.M.B.P. 26                                        |                               |    |    |    |                  |
| 2.36 km @ Rs 5046.76/km                                      |                               |    |    |    | Rs 11910.23      |
| (2/2) Construction of safe-<br>fence pillars                 |                               |    |    |    |                  |
| Qty. Vide T.M.B.P. 26                                        |                               |    |    |    |                  |
| 2.36 km @ Rs 2666.19/km                                      |                               |    |    |    | Rs 6292.22       |
| (3/3) Clearing & grubbing<br>road land                       |                               |    |    |    |                  |
| Qty. Vide T.M.B.P. 26                                        |                               |    |    |    |                  |
| 0.71 Ha. @ Rs 51137.38/Ha                                    |                               |    |    |    | Rs 36308.2       |
| (4/4) Construction of<br>embankment --<br>lead upto 100 m.   |                               |    |    |    |                  |
| Qty. Vide T.M.B.P. 27                                        |                               |    |    |    |                  |
| 1122.56 m <sup>3</sup> @ Rs 189.95/m <sup>3</sup>            |                               |    |    |    | Rs 2,13,230.2    |
| (5/5) Construction of sub<br>grade & earthen shoulder        |                               |    |    |    |                  |
| Qty. Vide T.M.B.P. 27                                        |                               |    |    |    |                  |
| 5112.45 m <sup>3</sup> @ Rs 191.64/m <sup>3</sup>            |                               |    |    |    | Rs 9,79,750.2    |
| (6/6) Construction of emba-<br>nkment -- lead up to 100 m    |                               |    |    |    |                  |
| Qty. Vide T.M.B.P. 27                                        |                               |    |    |    |                  |
| 2619.30 m <sup>3</sup> @ Rs 153.52/m <sup>3</sup>            |                               |    |    |    | Rs 4,02,115.2    |

| Particulars                                                           | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                       | No.                           | L. | B. | D. |                  |
| 7/1) Excavation for road<br>way in soil.                              |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 27                                                |                               |    |    |    |                  |
| 65.49 m <sup>3</sup> @ Rs. 75.50/m <sup>3</sup> Rs. 49442             |                               |    |    |    |                  |
| 8/8) Construction of road<br>under sub base - R.I                     |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 27                                                |                               |    |    |    |                  |
| 1300.59 m <sup>3</sup> @ Rs. 260.41/m <sup>3</sup> Rs. 3386866=       |                               |    |    |    |                  |
| 9/10) Providing, laying,<br>Spreading & compacting<br>Stone aggregate |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 27                                                |                               |    |    |    |                  |
| 641.51 m <sup>3</sup> @ Rs. 3208.71/m <sup>3</sup> Rs. 2084420=       |                               |    |    |    |                  |
| 10/11) Providing & applying<br>Primer coat with emul-<br>sion (SS-1)  |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                |                               |    |    |    |                  |
| 5514.47 m <sup>2</sup> @ Rs. 42.96/m <sup>2</sup> Rs. 236902=         |                               |    |    |    |                  |
| 11/12) Providing & applying<br>Jack Coat with emul-<br>sion (RS-1)    |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                |                               |    |    |    |                  |
| 5514.47 m <sup>2</sup> @ Rs. 14.51/m <sup>2</sup> Rs. 80,015=         |                               |    |    |    |                  |
| 12/13) Providing & applying<br>Seal Surfacing                         |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                |                               |    |    |    |                  |

| Particulars                                                              | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                          | No.                           | L. | B. | D. |                  |
| 5514.47 m <sup>2</sup> @ Rs. 203.87/m <sup>2</sup> Rs. 11,24,235/-       |                               |    |    |    |                  |
| (13/14) Construction of Reinforced P.C.C. Pavement                       |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                   |                               |    |    |    |                  |
| 547.06 m <sup>3</sup> @ Rs. 6550.78/m <sup>3</sup> Rs. 35,83,670/-       |                               |    |    |    |                  |
| (14/15) R.C.C. M/c Gr. Km. Stone                                         |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                   |                               |    |    |    |                  |
| 3 Nos. @ Rs. 2213.00 each Rs. 6939/-                                     |                               |    |    |    |                  |
| (15/16) 200 mm Stone                                                     |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                   |                               |    |    |    |                  |
| 9 Nos. @ Rs. 617.10 each Rs. 5554/-                                      |                               |    |    |    |                  |
| (16/18) R.C.C. M/c Gr. bound -<br>any Paving                             |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 28                                                   |                               |    |    |    |                  |
| 24 Nos. @ Rs. 518.35 each Rs. 12,440/-                                   |                               |    |    |    |                  |
| (17/19) Painting two coats                                               |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 29                                                   |                               |    |    |    |                  |
| 66.96 m <sup>2</sup> @ Rs. 99.42/m <sup>2</sup> Rs. 6,657/-              |                               |    |    |    |                  |
| (18/20) Providing & applying<br>two coats of water based<br>Cement Paint |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 29                                                   |                               |    |    |    |                  |
| 180.80 m <sup>2</sup> @ Rs. 92.32/m <sup>2</sup> Rs. 16,691/-            |                               |    |    |    |                  |
| (19/21) Road marking with<br>hot applied thermoplastic<br>Compound       |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 29                                                   |                               |    |    |    |                  |

| Particulars                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                              | No.                           | L. | B. | D. |                  |
| 472.60 m <sup>2</sup> @ Rs 721.91/m <sup>2</sup> Rs 340,742= |                               |    |    |    |                  |
| (20/8) Laying brick Soling                                   |                               |    |    |    |                  |
| layer on prepared                                            |                               |    |    |    |                  |
| Sub grade                                                    |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 29                                       |                               |    |    |    |                  |
| 678.60 m <sup>2</sup> @ Rs 477.06/m <sup>2</sup> Rs 323447=  |                               |    |    |    |                  |
| (21/23) Providing & fixing                                   |                               |    |    |    |                  |
| MMGSY reinforcement                                          |                               |    |    |    |                  |
| board                                                        |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 29                                       |                               |    |    |    |                  |
| 3 Nos @ Rs 12602.70 each Rs 378082                           |                               |    |    |    |                  |
| (22/24) Providing & fixing of                                |                               |    |    |    |                  |
| maintenance board                                            |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 29                                       |                               |    |    |    |                  |
| 2 Nos. @ Rs 12602.70 each Rs 252052                          |                               |    |    |    |                  |
| (23/25) 600 mm. equal also                                   |                               |    |    |    |                  |
| triangle                                                     |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                                       |                               |    |    |    |                  |
| 16 Nos. @ Rs 3445.80 each Rs 551332                          |                               |    |    |    |                  |
| (24/25) 600 mm. x 450 mm                                     |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                                       |                               |    |    |    |                  |
| 2 Nos @ Rs 4023.69 each Rs 80472                             |                               |    |    |    |                  |
| (25/28) 900 mm Side Octagon                                  |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                                       |                               |    |    |    |                  |
| 2 Nos. @ Rs 7786.66 each Rs 155732                           |                               |    |    |    |                  |
| (26/29) Providing & laying                                   |                               |    |    |    |                  |
| 300 mm. dia R.C.C. pipe                                      |                               |    |    |    |                  |

| Particulars                                          | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                      | No.                           | L. | B. | D. |                  |
| Pipe                                                 |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                               |                               |    |    |    |                  |
| 37.50 m. @ Rs. 836.75/m. Rs                          |                               |    |    |    | 31378=           |
| (27/30) Planting of trees                            |                               |    |    |    |                  |
| by the road side                                     |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                               |                               |    |    |    |                  |
| 146.60 m. @ Rs. 822.39 each Rs                       |                               |    |    |    | 1,20,069=        |
| (28/31) E.W. in excavation                           |                               |    |    |    |                  |
| for foundation.                                      |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                               |                               |    |    |    |                  |
| 130.38 m <sup>3</sup> @ Rs. 269.32/m <sup>3</sup> Rs |                               |    |    |    | 35114=           |
| (29/32) Sand filling in                              |                               |    |    |    |                  |
| foundation.                                          |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 30                               |                               |    |    |    |                  |
| 10.89 m <sup>3</sup> @ Rs. 438.87/m <sup>3</sup> Rs  |                               |    |    |    | 4779=            |
| (30/33) Brick flat Soling                            |                               |    |    |    |                  |
| in foundation.                                       |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 31                               |                               |    |    |    |                  |
| 109.21 m <sup>2</sup> @ Rs. 291.74/m <sup>2</sup> Rs |                               |    |    |    | 31861=           |
| (31/34) Rounding P.C.C. M15                          |                               |    |    |    |                  |
| in open foundation                                   |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 31                               |                               |    |    |    |                  |
| 23.83 m <sup>3</sup> @ Rs. 5413.08/m <sup>3</sup> Rs |                               |    |    |    | 1,28,994=        |
| (32/35) Brick masonry work                           |                               |    |    |    |                  |
| in (1:4) in head wall                                |                               |    |    |    |                  |
| Qty. vide T.M.B. P. 31                               |                               |    |    |    |                  |
| 85.96 m <sup>3</sup> @ Rs. 5529.59/m <sup>3</sup> Rs |                               |    |    |    | 4,75,213=        |

| Particulars                                                                         | Details of actual measurement |    |    |    | Contents of area  |
|-------------------------------------------------------------------------------------|-------------------------------|----|----|----|-------------------|
|                                                                                     | No.                           | L. | B. | D. |                   |
| (33/36) Providing & laying<br>100 mm. dia R.C.C Pipe<br>NP <sub>3</sub> for Culvert |                               |    |    |    |                   |
| Qty. vide T.M.B. P. 31                                                              |                               |    |    |    |                   |
| 30.00 m. @ Rs 3960.85/m                                                             |                               |    |    |    | Rs 1,18,826.20    |
| (34/37) Plastering work                                                             |                               |    |    |    |                   |
| C.M. (1:4)                                                                          |                               |    |    |    |                   |
| Qty. vide T.M.B. P. 31                                                              |                               |    |    |    |                   |
| 116.61 m <sup>2</sup> @ Rs 169.72/m <sup>2</sup>                                    |                               |    |    |    | Rs 19,791.20      |
| (35/38) Providing 1.50 mm<br>Cement Plastering                                      |                               |    |    |    |                   |
| Qty. vide T.M.B. P. 32                                                              |                               |    |    |    |                   |
| 43.24 m <sup>2</sup> @ Rs 56.81/m <sup>2</sup>                                      |                               |    |    |    | Rs 2,456.20       |
| Total                                                                               |                               |    |    |    | Rs 1,39,473.74    |
| Add 1% Labour cess (+)                                                              |                               |    |    |    | Rs 1,394.73       |
| Add 12% GST (+)                                                                     |                               |    |    |    | Rs 16,736.85      |
| Add S. Fee (+)                                                                      |                               |    |    |    | Rs 1,91,599.20    |
| Total                                                                               |                               |    |    |    | Rs 1,59,52,131.20 |
| Less 6.11% below (-)                                                                |                               |    |    |    | Rs 9,74,675.20    |
|                                                                                     |                               |    |    |    | Rs 1,49,77,455.20 |
| Less previous Page (-)                                                              |                               |    |    |    | Rs 1,19,21,112.20 |
|                                                                                     |                               |    |    |    | Rs 30,56,338.20   |
| 02.07.22<br>S.E.                                                                    |                               |    |    |    | 02/09/22<br>A.E.  |
| Certificate                                                                         |                               |    |    |    |                   |
| Work has been completed as per<br>Specification and reaching dues by<br>Contractor. |                               |    |    |    |                   |
| 02.09.22<br>S.E.                                                                    |                               |    |    |    | 02/09/22<br>A.E.  |
| Continuation                                                                        |                               |    |    |    |                   |
| 02.09.22<br>S.E.                                                                    |                               |    |    |    | 02/09/22<br>A.E.  |