

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर

पत्रांक..... 1483 सोनपुर, दिनांक 14/09/22

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर

सेवा में,

नोडल पदाधिकारी (3054),
ग्रामीण कार्य विभाग
बिहार, पटना।

विषय:— बिहार ग्रामीण पथ अनुरक्षण निति-2018 के तहत स्वीकृत योजना में
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग कार्य प्रमंडल सोनपुर के अंतर्गत बिहार
ग्रामीण पथ अनुरक्षण निति-2018 के तहत स्वीकृत योजना के क्रियान्वयन हेतु आवंटन की
मांग विहित प्रपत्र में तैयार कर भेजी जा रही है।

अनुरोध है कि उपर्युक्त योजना में आवंटन उपलब्ध कराने की कृपा की
जाये।

अनु०:—उपयोगित प्रमाण—पत्र।

विश्वासभाजन


14/09/22
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर
14/9/22

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150
Form of Utilization Certificate up to the month of **September-2022**

PIU:- E.E.,R.W.D. Works Division Sonapur.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy-18		5536.48230	Certified that out of Rs 5536.48230 lakh received during the years 2020-21 to 2022-23 in favour of E.E.R.W.D. works division Sonapur a sum of Rs 5513.96594 Lakh has been utilized for the purpose of New Maintenance Policy-18 Scheme as given in the margin for which it was sanctioned and that the balance of Rs 22.51636 Lakh remaining unutilized at the end of the period under report.

Certified that I have satisfied that the condition of which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually for the purpose for which it was sanctioned.

Kind of Checks:-

- Words have been supervised be Executive/superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ superintending Engineer.
 - Construction material has been tested.
 - Measurements have been recorded in the MBS and test conducted by the Assistant Engineer/ Executive Engineer.
 - All other nodal formalities have been observed.
- 3 physical Progress achieved-
- Construction of Road Works.
 - Construction of CD works

D.A.O
R.W.D. Works Division Sonpur.

EXECUTIVE ENGINEER
R.W.D. Works Division Sonpur.
14/9/22

Requisition Formate for Scheme Head - MR-3054 Under Bihar Rural Road Maintenance Policy 2018 (In Rectification and surface Renewal)

Division Name:- Rural Works Department, Works Division- Sonpur

Sl.No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lac)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (In Km)	Thickness of Bitumen Layer (In mm)	Value of Bitumen Content In %	Previous Total Allocated Amount (In Lac)	Upto date expenditure as per MIS (In Lac)	Requisition against Work Done (In Lac)	Remarks
					Length (In Km.)	Amount (In Lac)	Initial Rectification on with Surface Renewal (In Lac)	5 Years Routine Maintenance (In Lac)										
1	RM/SA/SON/19/0002	PARASA HASANPURA ROAD - BANAUTA	31306402058	1875 & 24.06.19	4.150	243.42100	168.91700	48.64913	35/MBD/19-20	25.03.2021	14.06.2021	1945	25.00	5.02	165.60926	165.60926	3.30774	
TOTAL																	3.30774	

[Signature]
14.9.19

D.A.O

R.W.D Works Div- Sonpur

[Signature]

Executive Engineer

R.W.D Works Div- Sonpur

14/9/19

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
	4th Final Bill				

N/W: - Patsa Hasanara
Road to Banouta
in Patsa Block.

Agency: Santoshi Singh
Sazamde
Sazan

Agd. No: 35/MBD/2019-20

Date of work order: 28/02/2020

Date of completion: 25/03/2021.

Measurement on MB NO-1509.

Page NO - 49, 50.

ABSTRACT of cost

(1) clearing & grubbing Road
1420 - 90 G2

Qty. viz. 7 MRP 14

= 108379

(2) Rs 49,496 to 14

Rs 41082200

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

(20) Painting Two coats

on plaster - do - 12

outside 7 MBP-39

= 252.00 m²

@ Rs 95 = 63 per m²

~~Rs 28000.20~~

(21) Planting trees

on Road Side

do - 12

outside 7 MBP-90

= 180 Nos.

@ Rs 800 = 20 per tree

~~Rs 14400.00~~

Total = Rs 15025024.00

Add 1% L.S = Rs 150250.24

Add 12% GST = Rs 1803003.28

Grand Total = Rs 16978277.20

Agreement Amt. Unit - 16891700 = 0.

16560926 = 0

Less previous = 17 Rs 16562113 = 0

Payment ~~2092277 = 0.~~

Net Payment = Rs 415809.20

330774 = 0.

Const. work completed As per

Specifications

10.02.2022
JEL RWP
RWS

10/2/22
AEL