

and date of agreement
 These four lines should be repeated in the same order
 at the end of the measurements and at the end of the work

Particulars	Details of actual measurement				Contents cubic m
	No	L	B	D	
Name of Work - Const. of Road					
From PMGSY Road to Balu Tel.					
Agency - Rakesh Phambey					
NOC dated Agreement 31 May 2021 / 2021-22					
D.O.N. Start 26-11-21					
D.O.N. Comp. 25-05-22					
Date of Measurement 29-05-22					
(D) P/W and fixing of Benchmark					

Pillar 3 Nos					
(a) P/W and fixing of Reference Pillar 8 Nos					
(b) Cleaning & grubbing Road Land					
2 x 1630m x 3.50 / 10,000 = 1.18 Ha					
(c) Const. of Embankment with approved materials comp.					
Chainage Ch Mean Length Qty (m ³)					
Area Area					
00	4.189	—	—	—	—
100	3.780	3.984	100	398.40	
200	3.540	3.66	100	366.60	
Continuation Total					764.40 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					10
					R/Rs 56,43,86-8-00
Add 18-1. G.S.V. —					R 6,77,264-00
Add 1-1. Labour cess Rs					56,43,86-00
Add Seigniorage fee R.					30,664-00
					Total Rs 64,08,234-00
Less 23-98-1. As per Agree					Rs 15,36,695-00
					Total Rs 48,71,539-00

Y. Prasad
30/01/22
A.E.
Machilipatnam

Chinnai
29-05-22

J.E.
Machilipatnam
C & P
Machilipatnam
22-08-22