

Schedule XLV-Form No. 134

पुनर्विचार
अधिनियम
अनुच्छेद 2(1) अंतर्गत
अर्जित अधिकारों
के अतिक्रमण

अधिकार

DIVISION

नरेंद्र

अधिकार

SUB-DIVISION

पुनर्विचार अधिनियम

MEASUREMENT BOOK

M.B. No.-593.

4th on A/c Bill
X X

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work					Const. of Road
					from Siman Jila
					- antanga + Gariyakathi
					Prakhant Ka Dura yaji
					Baba More to Mathiya
					Tak Path Nizman Karyu
Agency					M/s Kumar Amarendra
					At - Rajapur, P.O. - Kauriya
					Distt - Siwan
Agreement No					38/NABARD/SBD/20-21
Date of Commencement					23/02/2021
Date of Completion					22/02/2022

RECORD - ENTRY					
		X		X	
		WBM-3			
Item 1/8		Providing laying			
		spreading and			
		compacting & stone			
		to		E I	
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
5 Nos	X 30 M	X 3.75 M	X 0.075 M		42.19 M ³
3 Nos	X 30 M	X 3.75 M	X 0.075 M		25.31 M ³

1140 M

Continuation

Total = 320.64 M³

ABSTRACT OF COST

33

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1 Providing & Fixing of Working Bench					
— mark Pillar 01					
— do — E.I. —					
Qty. vide T.M.B.P. (25)					
2.85 km G Rs 3886.08/km Rs 11075=0					
Item 2/2 Reference Pillar					
— do — E.I. —					
Qty. vide T.M.B.P. (25)					
2.85 km G Rs 1798.56/km Rs 5126=0					
Item 3/3 Clearing and grubbing road					
Land (By Manual Means)					
— do — E.I. —					
Qty. vide T.M.B.P. (25)					
1.14 Ha G Rs 52970.33/Ha Rs 60386=0					
Item 4/4 Excavation for roadway in soil					
using Manual Means					
— do — E.I. —					
Qty. vide T.M.B.P. (25)					
296.85 m ² G Rs 75.57/m ² Rs 22433=0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 5/5 Const. of Embankment with material obtained from borrow pits					
do			EI		
Qty. vide TMBP (26)					
153.86 m ³ GB		190.57 m ³ B			29321.00
Item 6/6 For 100 m lead					
do			EI		
Qty. vide TMBP (21)					
1591.37 m ³ GB		153.66 m ³ B			244530.00
Item 7/ Const. of G.S.B.					
by providing well graded material					
do			EI		
Qty. vide TMBP (26)					
53.02 m ³ GB		3211.82 m ³ B			170291.00
1220.64					3920476.00
Item 8/ Providing laying spreading and compacting stone					
do			EI		
Qty. vide TMBP (28)+(32)					
320.63 m ³ + 320.64 m ³					
641.27 m ³ GB		4098.04 m ³ B			26,27,950.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 9/	Const. of G.S.B. by				
	Providing well				
	graded material				
	—do—	—EI—	—		
Qty. vide TM.B.P. (26)					
53.02 m ² G.B.	3211.82/m ² Rs				170291.50
Item 10/	Providing laying				
	spreading and				
	compacting stone				
	—do—	—EI—	—		
Qty. vide TM.B.P. (26)					
140.63 m ² G.B.	4098.04/m ² Rs				576307.50
Item 11/	const. of unrein-				
	-forced plain cement				
	concrete pavement				
	—do—	—EI—	—		
Qty. vide TM.B.P. (28)					
300.00 m ² G.B.	7358.64/m ² Rs				2207592.00
Item 12/	Providing and				
	laying of a rein-				
	-forced cement concrete				
	—do—	—EI—	—		
Qty. vide TM.B.P. (28)					
45.00 m G.B.	845.41/m Rs				38043.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 13/ Providing and fixing of typical MMGSS Jumper Matings — do — EI —					
Qty. vide TMBP (27)					
2 Nos 6 Rs 11130. 13/No Rs 22260=Rs					
Item 14/ E/W in excavation for foundation of structures up to — do — EI —					
Qty. vide TMBP (27)					
178.80 m ² 6 Rs 279.09/m ² Rs 49961=Rs					
Item 15/ Providing M-15 as levelling course in foundation — do — EI —					
Qty. vide TMBP (27)					
17.76 m ² 6 Rs 5834.45/m ² Rs 103620=Rs					
Item 16/ Plain/reinforced cement concrete in substructure — do — EI —					
Qty. vide TMBP (27)					
183.66 m ² 6 Rs 6679.04/m ² Rs 1226672=Rs					

Continuation

Continuation