

प्रमाणित किया जाता है कि इस मापा पुस्त
में मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने हैं यह मापी पुस्त श्री.....उलूक.....
सहायक अधियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....२/जुलाई.....को निर्गत
किया जाता है।

[Signature]

कार्यपालक अधियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, श्रीवर्णी
[Signature]

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2711

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:- construction					
work from W-20 mangum					
Uttari wazal no- 10 omukhya					
path to Hamirgarh road					
Under (Word Bank)					
Agency/- Jihuli Konstruktion-					
private limited					
Date of start:- 23-02-2022					
Date of completion:- 22-02-2023					
Agreement no - 82-SBD/2021-22					
(Record measurement) 15.3.22					
item no-① :- providing					
fixing setting out pillar - of field					
1.00 X 4.00 = 4 nos					
total = 4 nos					
item no-② :- cleaning					
scrubbing of vegetation - of field					
6 X 30 X 3.50 = 630 m ²					
9 X 30 X 3.50 = 945 m ²					
20 X 30 X 3.50 = 2100 m ²					
25 X 30 X 3.50 = 2625 m ²					
3 X 30 X 3.50 = 315 m ²					
total = 6615 m ²					
Oty = $\frac{6615}{10000} = 0.66 \text{ Hectare}$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no- <u>(15)</u> i - providing m15 concrete in formwork - ofels					
Qty. ride T m ³ p- 10					
Qty = 21.31 m ³					
@ Rs 6580.20 / m ³ = Rs 1,4168.					
item no- <u>(16)</u> i - plain R.C.C <u>(33)</u>					
concrete in formwork - ofels					
Qty. ride T m ³ p- 10					
Qty = 94 m ³					
@ Rs 6580.02 / m ³ = Rs 618522.					
item no- <u>(17)</u> i - plain R.C.C <u>(35)</u>					
in sub store - ofels					
Qty. ride T m ³ p- 10					
Qty = 45.38 m ³					
@ Rs 7125.54 / m ³ = Rs 323357.					
item no- <u>(18)</u> i - supplying/fixing and placing H.S.D Board - ofels					
Qty. ride T m ³ p- 11					
Qty = 0.980 Tone					
@ Rs 73102.91 / T = Rs 71641.					
item no- <u>(19)</u> i - plain R.C.C <u>(35)</u>					
M20. - - - ofels					
Qty. ride T m ³ p- 11					
Qty = 13.34 m ³					
@ Rs 7535.39 / m ³ = Rs 100521.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
item no - (10) (36)	1 - R.C.C	m 20	m 25		
Deck slab	-	-	-	at E.I.I	
Qty. mid T.m B.P - 11					
Qty = 7.37 m ³					
@ RS 8705.87 m ³	= RS	64192=00			
item no - (21) (27)	1 - Deep holes				
in foundation	-	-	-	at E.I.I	
Qty. mid T.m B.P - 11					
Qty = 4 Nos					
@ RS 123.76 each	= RS	594.00			
item no - (22) (10)	1 - Dredging				
spout	-	-	-	at E.I.I	
Qty. mid T.m B.P - 11					
Qty = 4 nos					
@ RS 811.56 each	= RS	3246=0			
		Total = 80,13770=0			
Add 12% G.S.T = RS 9.61652=0					
Add 1% L.C.S = RS 80,138=0					
Add 1% G.V. P.fee = RS 1,12994=0					
Total = RS 9168.554=0					
0.08% — RS 7335 = 0					
Total ad = RS 9161219=0					
Deduct pro rata = RS 4914694=0					
+ Total = RS 4243575=0					

Continuation

Date
20/9/22
J.E.