

Construction of H.L. Bridge R.C.C. over Lakshadai River
near Dularpuri ghat in Sombarsa (NABARD)

Measurement Book

Schedule XLV-Form No. 134

R. M. D. SITAMARHI DIVISION

2619
SONBARSA SUB-DIVISION

Rajiv Kumar

ABSECT

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	6th & final bill.				
	ABSTRACT OF COST.				
Name of work: Construction of R.C.C. H.L. bridge over Lakhandi river near Dularpur ghat in Sonbarsa block in Sitamarhi district under NABARD.					
eng. Shri Rajeev Kumar					
Agreement NO- 88SBD/2019-20.					
Start. - 23.1.2020.					
Completion - 22.1.2021.					
Actual date of completion - 30.3.2022.					
$\frac{1}{2}$ clearing & grubbing of land etc.					
0.28 Hact. TM B P - 21					
CRs 49196 = 70/Hact - Rs 13859 = 00					
$\frac{3}{2}$ Earthwork in excavation for structure etc.					
399.285 M ³ TM B P - 21					
CRs 124276/M ³ — Rs 49815 = 00					
$\frac{7}{2}$ Paving & Coarcting one span service etc.					
33 Rm TM B P - 21					
CRs 3411/Rm — Rs 112563 = 00					
Rs 176237 = 00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B1 f		R	21971812=
	44/45	Earthwork in excavation for foundation etc			
179.31 M ³		TMB P-29			
	C.B1	24276/M ³		R	22371=
	45/46	Paving Pce in foundation etc			
12.49 M ³		TMB P-29			
	C.B6	532=00/M ³		R	81585=
	46/47	Paving Pce M22 cover in foundation etc			
92.19 M ³		TMB P-29			
	C.B7	685=36/M ³		R	708513=
	47/48	Paving Pce Pce of			
140 M ³		TMB P-29			
	C.B12	5=14/Each		R	17520=
				R	22801801=
	Add 1% L. cost (+)			R	228018=
	Add 12% GST (+)			R	2736216=
				R	25766035=
	In 10%			R	2576604=
				R	23189431=
	In 5th Nov A/c (+)			R	20000000=
	Balance.			R	3189431=
Materials - NIL.					

Continuation

25/7/22
J.B.

231712
ME