

4th B/L 2 final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Construction of				
	Road from "Surge Aslhan				
	Laurige to South tola				
	Lauriga."				
CH - MMGSY (Gen)					
Agreement No	08/SB/2020-21				
Agreement Amount	R 49,534.03 =				
Agency	SHANU KUMAR				
Date of commencement	22/4/2020				
Date of completion	21/01/2021				
Date of actual completion	31/3/2021				
ABSTRACT OF COST					

① plv and fixing
working Bench mark.

Qty vide page ② TMB

0.400 km CR 32568.54/- R 13027 =

② clearing & grubbing
of road land.

Qty vide page ② TMB

0.14 Hec CR 40964.05/- R 6925 =

③ plv and fixing
Typically MMGSY
Main Board, Informing
Board, Maintenance Board.

Qty vide page ② TMB

3 NOS CR 9251.15/- R 27753 =

Continuation

T = R 47,705 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Construction of embankment with materials obtained from borrow pits.				B F	R 47,705 =
Qty vide page (10) TMB					
130.21 m ³ @ R 153.38/m ³				R	19,972 =
(5) P.V. GSB I Materials.					
Qty vide page (10) TMB					
150.00 m ³ @ R 2456.12/m ³				R	3,68,418 =
(6) P.V. WBM II Material					
Qty vide page (10) TMB					
112.49 m ³ @ R 3103.88/m ³				R	3,49,158 =
(7) P.V. Cable duct across the road.					
Qty vide page (10) TMB					
15.00 m @ R 1576.33/m				R	23,645 =
(8) Construction of Cement concrete pavement.					
Qty vide page (10) TMB					
310.73 m ³ @ R 6333.60/m ³				R	19,68,040 =
				T = R	27,76,935 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF-R	27,76,935/-
⑨ providing Hood shoulders.					
Qty vide page (11) TMB					
75.00 m					
@ R 499.79/m				R	37,484/-
⑩ Construction of another shoulder.					
Qty vide page (6)					
MB 213					
178.12 m				R	155.18/m
@ R 155.18/m				R	27,641/-
⑪ Plv Road marking of both side Road.					
Qty vide page (6)					
MB 2153					
123.53 m				R	834.11/m
@ R 834.11/m				R	86,355/-
⑫ providing traffic signs.					
(i) 600 mm equilateral triangle					
2 Nos				R	3471.87/-
@ R 3471.87/-				R	6944/-
(ii) 600 mm circle					
2 Nos				R	4697.54/-
@ R 4697.54/-				R	9395/-
(iii) 800 x 600 mm rectangular					
2 Nos				R	6598.77/-
@ R 6598.77/-				R	13,198/-
(iv) 600 x 450 mm rectangular					
2 Nos				R	4572.00/-
@ R 4572.00/-				R	9144/-

T = R 29,67,096/-

Continuation

Continuation