

MUNSY (SC) Const. of Road from chaturchand choudhary
ke Ghar se Mandol Tolg Part "D" Const of RCC Bridge
3x8.0m Span with Approach Road 93.75m at ch. 2810m.

Schedule XLV-Form No. 134

Agreement No. 88/SBD/MUNSY - 2021-22.

Agency :- Bidyachand Gupta. DIVISION
ARARA

Contract Cost :- 15471025=

Material Cost :- 252818= SUB-DIVISION
ARARA

Total :- 15723843=

MEASUREMENT BOOK

Date of Commencement :- 23.07.2021.

Date of Completion :- 22.01.2023.

25/4

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Part A:- Constr. of RCC bridge					
3x8.0 m span with approach					
Road = 83.75 m at ch. 2800 m.					
Agency:- Bidyanand Gupta					
At RD- Chalkai Ps. Jorahat					
Dist. Araria Pin-854329.					
Agreement No.:- 88/CAD/M/MSY. 2021/22-					
Date of Comm:- 23/07/2021					
Date of comp:- 22/01/2022.					
<u>Measurement</u>					
2) E/W in excavation upto 3.0 m depth.					
Box bridge:-	1x1	29.00	9.40	0.00	= 817.80 m ³
Shew Key:-	1x2	30.00	0.925	0.675	= 37.46 ..
Total =					855.26 m ³
2) P.V & laying P.C.C.M-15 grade.					
Box bridge:-	1x1	29.00	6.55	0.15	= 28.49 m ³
Shew Key:-	1x2	29.20	7.14	0.15	= 9.99 ..
Total =					38.48 m ³
					07/1/22 JE
					7/1/22 AR

Continuation

Continuation
Hence @ 10% S/P ~~1999~~ 1999-00