

1. ~~REO~~ Road to Gausa Dik

Schedule XLV-Form No. 134

(2) Dhar Chowk to Dhar Gyan Sirahi
Samarika to Maitihama Am Road

(3) Ami to Mustafabur

Darbhanga-1

DIVISION

Darbhanga

SUB-DIVISION

1. ~~9~~ NH 57 to Chak Jamar

P.B No. 3965

MEASUREMENT BOOK

दि. १४-११-१९९५

Estimation Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	3054	FDR	Permanent		
		restoration of Road	(1) NH 574		
		Chak Jamal			
Name of Agency -	Fitesh Kumar				
		Ht - Dhoi Nardoli (Darbhanga)			
Agmt. No. -	65F2/2021-22				
				dt - 23.3.2022	
Date of work start -	23.3.2022				
Time of compl -	22.4.2022				
Actual date of compl -	8.5.2022				
Work done -					
(1) constn. of sub-grade & earth shoulders with app. mate. from borrow pits -					
					1000 m.
over the earth shoulders					
(2) ditches due to rain cuts due to (loot.)					
2 x 30 m x 1.10 m x 0.30 m (N) =					19.80 m
2 x 30 m x 1.10 m x 0.35 m (N) =					23.10 m
2 x 30 m x 1.20 m x 0.30 m (N) =					21.60 m
2 x 30 m x 0.90 m x 0.40 m (N) =					21.60 m
2 x 30 m x 0.90 m x 0.45 m (N) =					24.30 m
2 x 30 m x 1.20 m x 0.35 m (N) =					25.20 m
2 x 30 m x 1.10 m x 0.40 m (N) =					26.40 m
					162.00 m

Continuation
30.3.22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) For 2 app. Jack coat with bit. emulsion (RS-1) — even					
	1	20m	3.25m		25.00m ²
	1	12m	2.25m		27.00m ²
	1	30m	3.25m		112.50m ²
	1	20m	3.25m		25.00m ²
	1	10m	1.80m		18.00m ²
	1	7m	2.20m		18.90m ²
	2	15m	1.10m		33.00m ²
	1	20m	3.25m		25.00m ²
	2	30m	0.60m		36.00m ²
	1	15m	3.25m		48.75m ²
	1	16m	2.50m		40.00m ²
	2	21m	1.20m		50.40m ²
	1	25m	3.25m		93.75m ²
	2	10m	0.90m		18.00m ²
					228.80m ²
(6) For 2 laying 20mm thick min seal surface — even					
Qty. as per same as item (5)					
of this page $\Rightarrow$ 228.80m ²					
Amr 8.12.22 JB 68/05/22 NR					

4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Contn. of sub-graded earthen shoulders with app. grade. from borrow pits - - 1000m.					
Sty. width - 01 of 17.11m = 16.2.0m ³					
@ 237 - 43/m ² = 38464 =					
2) Contn. of G.S. B. with well graded material -					
Sty. width - 02 of 17.11m = 43.125m ³					
@ 2697 - 28/m ² = 116342 =					
3) For Laying of road WBM & 100mm - 100mm					
Sty. width - 02 of 17.11m = 42.83m ³					
@ 3416 - 55/m ² = 144623 =					
4) For 2 app. prime coat with bit. emulsion (RS-1).					
Sty. width - 02 of 17.11m = 564.40m ²					
@ 49-31/m ² = 27831 =					
5/5) For 2 app. Jack coat with bit. emulsion (RS-1).					
Sty. width - 03 of 17.11m = 728.80m ²					
@ 16576/m ² = 12215 =					
6) For Laying 20mm thick M/M seal surface -					
Sty. width - 03 of 17.11m = 728.80m ²					
@ 213-36/m ² = 158412 =					

7497887-0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. $\rightarrow$	497887=
Add GST @ 12% above					59746=
Add lab. cost @ 1% "					4979=
Add S. Fee @ 1.40% "					6970=
				G. Total $\rightarrow$	569582=
Less 0.02% below					114=
Total value of work done $\rightarrow$					569468=
Done 8.12.2022 O.B. 08/08/2022 PR 19/12/2022					