

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>First & Final Bill</u>				
<u>Name of Work - Construction of Road</u>					
<u>from MGSY Road to Navaunni Tola</u>					
<u>Name of Agency - Sri Sachin Kumar</u>					
<u>Agg. NO. 14/MGSY/GEN/SBD/2021-22</u>					
<u>Date of Commencement - 10.03.2021</u>					
<u>Date of Completion - 09.12.2021</u>					
<u>Date of Actual Completion - 30.08.22.</u>					

<u>Item of Work.</u>					
<u>J.40.1 - Rounding and fixing</u>					
<u>of Working Leachmole</u>					
<u>Pillars 4 Nos. per km.</u>					
	17	30			= 510
	1	15			= 15
					5254
					0.5254m
<u>J.40.02 - Excavation for road</u>					
<u>way in soil at Conch.</u>					
<u>Cleaning and Grubbing</u>					
<u>Road length 1.16</u>					
	2	17	30		= 1020
	2	1	15		= 30
					1050.00
					0.105 Ha.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bitumen Statement —					
(1) Bitumen emulsion SS-1 —					1.707 H.T.
(2) Bitumen emulsion - RS-1 —					0.552 H.T.
(3) Bitumen S-90 —					3.510 H.T.
(4) Waste Plastic —					0.305 H.T.
D.O. No - 1367/G/12/100/437 dt -					30.10.21
Invent No - MPPL/21-22/088 dt. 29.03.22					
10/08/22					
J.E. Mohan					
12/08/22					
RE					

Abstract of Cost.

S.No.1 - Providing & fixing of wooden benchmark pillars 4 Nos	
Km 90 No. of Comp. tol.	
Vide P.No. 01 in T.Y.B.	
0.525 Km ch - 12871 = 41/Km - 6652 = 00	
S.No.02 Clearing & grubbing roof land including up rooting wild vegetation at - 10.	
Vide P.No. 01 in T.Y.B.	
0.105 Ha of R - 52970 = 33/Ha - 5562 = 00	
S.No.03 Box cutting - Excavate pool	
only at - Comp. tol.	
Vide P.No. 5 in T.Y.B.	
55.125 y ² of R - 130 = 83 y ² of R - 7212 = 00	
R - 19426 = 00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R-19426=0
J.40.04 - Construction of embankment with approved material deposited at side of fl.					
Vide P.40.02 in T.Y.B.					
33.075 y ³ R - 96=75 / y ³ R - 3200=00					
J.40.05 - Construction of embankment with material obtained from borrow pit - 1st.					
Vide P.40.07 in T.Y.B.					
874.823 y ³ R - 197=04 y ³ R - 172375=00					
J.40.06 - Construction of subgrade and earthen shoulders with approved material.					
Vide P.40.06 in T.Y.B.					
531.96 y ³ R - 183=34 y ³ R - 97530=00					
J.40.07 - Construction of G.S.B. layer providing coarse grade material spread at 10					
Vide P.40.02 in T.Y.B.					
348.217 y ³ R - 3179=70 y ³ R - 1107226=00					
J.40.08 - Providing layer of stuff and compacting same with specific sps to W.B.H.					
Vide P.40.03 in T.Y.B.					
150.310 y ³ R - 4416=53 y ³ R - 663849=00					
					R-2063606=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R-2063606=00
S.No.09 - Providing and applying					
primer Coat with bitum					
emulsion (SS-1) on prep					
surface etc. etc.					
Vide P.No.03 in T-4B					
2008.097 y ² R - 41=21 y ² R					82754=00
S.No.10 - Tack Coat - Providing					
and applying tack coat					
with bitumen emulsion					
(RS-1) using emulsion.					
Vide P.No.04 in T-4B					
2008.097 y ² R - 13=67 y ² R					27451=00
S.No.11 HSS - 20mm thick					
graded Premix Carpet					
using bitumen (3-90)					
with geotextile Plastic.					
Vide P.No.04 in T-4B					
2008.097 y ² R - 231=45 y ² R					464774=00
S.No.12 - Providing & laying of					
reinforced concrete					
concrete pipe ducts.					
Vide P.No.04 in T-4B					
22.50 y ² R - 983=68 y ² R					22133=00
					R-2660718=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R-2660718=0
J. No. 13 - Boundary Pillars -					
Reinforced Cement Concr					
High grade boundary Pillars					
Local stone at Jd.					
Vide P. 40.04 in T. 4. B					
20 No 2d - 522 = 00					R - 10440 = 00
J. No. 14 - kilometre stone -					
Reinforced Cement/Conc					
High grade 15 kilometre					
stone / local stone					
(1) Km stone					
Vide P. 40.04 in T. 4. B					
02 No 2d - 2336 = 03					Each - 4672 = 0
J. No. 15 (1) 20000 stone					
Vide P. 40.04 in T. 4. B					
02 No 2d - 632 = 08					No 2d - 1264 = 00
J. No. 16 - Boundary and fixing posts					
reflectorised Concretion					
monetary and interval					
(1) 600mm equivalent					
Triangle					
Vide P. 40.05 in T. 4. B					
02 No 2d - 3503 = 17					Each - 7006 = 00
					R - 26841000

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1					R 2684/1000
J. No. 17 (in) 60000000 Circulo.					
Vide P. No. 05 in T. 4 B.					
02 No. 2 B. - 4683 = 49 Each 9367 = 0					
J. No. 18 (in) 20000000 x 60000000					
see irregular.					
Vide P. No. 05 in T. 4 B.					
02 No. 2 B. - 6514 = 27 B. 13029 = 0					
J. No. 19 - P. No. 05 in T. 4 B.					
Cautionary mandate					
and informatory et al.					
Vide P. No. 05 in T. 4 B.					
03 No. 2 B. - 10174 = 15 Each 30522 = 0					
J. No. 20 - Road 40000000 with					
Lot Applied Thermoplastic					
Compound with 20/10000000					
Glass et - Comp. tel.					
Vide P. No. 05 in T. 4 B.					
105 4 ² B. - 859 = 51 4 ² B. - 90249 = 0					
J. No. 21 - Plenty of trees by the					
road side (Avenue trees)					
in 0-600000000 + J.					
Vide P. No. 05 in T. 4 B.					
51 No. 2 B. - 832 = 05 Each 42435 = 0					
					B 2869702 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R- 2869702 <u>20</u>	
J-40.22 - provide and fixing of typical Y.Y.G.SY intermediate signal vide OB in T.T.B.					
Qty Rs - 10267 = 94R - 41070 = <u>00</u>				R- 2910772 = <u>00</u>	
Add 12% G.S.T. R- 349293 <u>00</u>					
Add 1% Labor Cost R- 29108 <u>20</u>					
Add C.A. for profit R- 40193 <u>00</u>				R- 3300258 <u>20</u>	
Less 5.59 % Below R- 184484 <u>00</u>					
Total Rs as per specification. <i>(Note: This amount has been Capitalized)</i>				R- 3115774 <u>20</u>	
<i>[Signature]</i> 10/08/22			<i>[Signature]</i> 12/08/22 AE		