

46
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C Bill					
Name of Work → Constn of R.C.C H.L Bridge Across Khumiya River on Shambhuganj Aarganj Sadhopur Road to Gidhaura.					
Agency: - Rabintra Mehta					
Agreement No → 02 SBD/2022-23					
Date of Work Start - 06/05/2022					
Date of Completion - 05/05/2023					
Length of Bridge - $3 \times 18.75 \text{ M} = 56.25 \text{ M}$					

Record Entry

①. Supplying, fitting & placing
HYSD Bar in Sub-Strucn
Abut Cap - 16 mm dia Bar

$$1 \times 6 \times 9.75 = 58.50 \text{ M}$$

$$1 \times 6 \times 9.75 = 58.50 \text{ M}$$

$$1 \times 4 \times 10.55 = 42.20 \text{ M}$$

$$1 \times 57 \times 2.70 = 153.90 \text{ M}$$

$$1 \times 57 \times 3.75 = 213.75 \text{ M}$$

$$1 \times 57 \times 5.10 = 290.70 \text{ M}$$

$$817.55 \text{ M}$$

$$@ 1.58 \text{ kg/M} = 1292.00 \text{ kg}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18/18) Supplying, fitting and placing HYSD Bars in Super Structure etc.					
Qty TMB P-61 Item No-1					
Qty = 8.49 MT @ 1570841.87/MT = 601447					
(18/20) Providing and laying R.C.C M35 in Super Structure - do - do -					
Qty TMB P-62 Item No. 1					
Qty = 40.162 m ³ @ 167286.74/m ³ = 292650					
Total = 22199850 = 00					
Add G.S.T 12% = 2663982 = 00					
Add L.Cess 1% = 221998 = 00					
Add Searhmpel 10% = 24114 = 00					
					25109944 = 00
Less 1.43% below as per agg @ = 359072 = 00					
					24750872 = 00
Less 1st on A/c Bill @ = 20997574 = 00					
					3753298 = 00
CSP					
28/9/22					
Pritham					
27/05/22					
A/E					
Jamil					
27/09/22					
J.E					