

Name of work- आशीपुर सूर्य मंदिर का ओम नगर (सूर्य
नगर) दिपक जी के घर तक

Schedule XLV-Form No. 134

4/11/2019 जय
Danapur

DIVISION

Danapur SUB-DIVISION

MB No-1501

Measurement Book

Name of Agency- m/s Arjan Construction

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st - Ashwini Swaya mandir to Om Nagar (Swayanagar) Deodajee house under (MR 3051)					
Agency: - M/s Aryan Const.					
Date of start - 19.12.2022					
Date of Completion: - 18.9.2023					
Date of measurement - 4.3.2023					
Date of Entry: - 4.3.2023					
Agreement no: 05/MBD/2022-23					
Item: -					
① cleaning and Graveling of Road land					
20x30 x 2 x 1' w =					1200' w
8x30 x 2 x 1' w =					300' w
1x9 x 2 x 1' w =					18' w
4x30 x 2 x 1' w =					240' w
1x21 x 2 x 1' w =					42' w
					1800' w m ²
				or 0' 18 Hec.	
② Const of G.S. & Gr I material					
13 x 6.9 + 4 + 3.25 x 0.1 w =					6.35
11x30 x 3.25 x 0.1 w =					123.25

Continuation

130.10

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
⑫ providing and laying hot applied thermoplastic Compound (Road marking)						
2x14x30x	0.1w	=			84. w m ²	
1x23x	2x	0.1w	=		4.60	
10x30x	2x	0.1w	=		60. w	
1x10x	2x	0.1w	=		2. w	
4x30x	2x	0.1w	=		24. w	
1x22x	2x	0.1w	=		5.40	
					180. w m ²	
⑬ Road marking with hot applied Compound for.						
pedestrian Crossing.						
2x5x	0.5	x2	=		10. w m ²	
⑭ Concrete Earthen shoulder adjacent to (C.C. & B.M. Gully G.S.B.)						
11x30x	2x	1x	0.30	=	198. w	
5x30x	2x	1x	0.30	=	90. w	
1x22x	2x	0.8	x0.20	=	10.56	
9x30x	2x	0.7	x0.30	=	113.40	
2x30x	2x	1.1	x0.30	=	39.60	
1x18x1	x	0.9	x	0.30	=	4.86
1x30x	2x	1x0.3	=		18. w	
					424.42 m ²	

Prokash
4.3.2023
JE

Continuation

4/3/2023
12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/8) 200mm stone wide					
Tomb pg (1) item (8)					
= 4.000 @ 819.76/mo - 13					3279.00
(9/12) 600mm Equilateral					
triangle board wide					
Tomb pg (1) item (9)					
= 6.000 @ 4144.99 mo - 13					24820.00
(10/13) 600mm Circular					
board wide Tomb pg (1)					
item (10)					
= 2.000 @ 5572.58/mo - 13					11145.00
(11/14) 600mm x 450mm					
rectangular board					
wide Tomb pg (1) item					
(10)					
= 2.000 @ 5426.45/mo - 13					10853.00
(12/18) providing and laying					
of hot applied thermoplastic					
compound wide Tomb pg					
(5) item (13)					
= 180.00m ² @ 853.55/m ² - 13					153639.00
(13/15) providing and fixing					
Information board wide					
Tomb pg (1) item (11)					
= 3.000 @ 10585.23 mo - 13					31755.00
(14/19) ground stone wide					
item (12)					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
total work done			B		8966008:
Less As per Amt	16.11		B		1444424
					7521584:
<u>Royalty</u>					
Earth 474-42 X 33			B		15657:
<u>Memo of payment</u>					
Royalty			B		15657:
S/Fee			B		111122:
S.J			B		376079:
g-r			B		150432:
1/fee			B		75216:
CRST			B		75216:

CRST B 75216

By chup B 6642646

7521584:

total As Rs 7521584/-

Seventy five lakh Twenty one thousand

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर

20/12/23

Continuation