

Schedule XLV-Form No. 134

E. E. R. W. D (w) **DIVISION**
6A7A

A. E. R. W. D (w) **SUB-DIVISION**
7A7A & UPR2A

MEASUREMENT BOOK

3162

प्रमाणित किया जाता है कि इस मापी पुस्तक
नं. 3162 में मन्त्रालय द्वारा मुद्रित कृत (संख्या)
कृष्ण अंकित है इस मापी पुस्तक को लक्ष्य
अभियंता, आजीवा नगर विकास, कार्य अर्थात्
प्रमाण, टंकण को निर्गत किया जाता है।

8.01.2022
कार्यपालक अभियंता
प्राथमिक कार्य विभाग
कार्य प्रमण्डल, गया

8.01.22

Sch. XLV - Form No. 134

E.E.R.W.D.(W) DIVISION
GAYA

A.E.R.W.D.(W) SUB-DIVISION
TANAKULPPA

Measurement Book

No. 3162

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st on R/ Measurements</u>				
Name of the Work: Const of Road					
from Chowar Tola Blanchauk					
to LOS 3 under MYUSY (SC)					
Agreement No.: 142/MYUSY/SC/SRD					
2021-22					
Openg: ARUN KUMAR					
Sd/Kamanga. Uda.					
dt of Comm: 24/09/2021					
dt of Comp: 23/06/2022					
dt of entry - 18/10/2021, 18/12/21					
10/02/22, 26/03/22, 3/6/22,					
10/6/22, 20/6/22					
<u>item No (1)</u> Setting out					
Construction of Reference Wary B.Y					
1x 0.461 K.M = 0.461 K.M					
Total = 0.461 K.M					
<2> Construction of Reference pillar -					
1x 0.461 K.M = 0.461 K.M					
Total = 0.461 K.M					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>Item No. 1) Setting out</u>					
<u>Construction of Reference pegs</u>					
<u>Qty wide this M.B. pr. No. ①</u>					
0.461 km @ Rs 3705.98/km -					Rs 1708 = 10
<u>Item No. 2) Construction of Reference pillars</u>					
<u>Qty as det'ds M.B. pr. No. ①</u>					
0.48 km @ Rs 1679.65/km -					Rs 774 = 10
<u>Item No. 3) Clearing & grubbing Land</u>					
<u>Land included - - -</u>					
<u>Qty wide this M.B. pr. No. ①</u>					
0.52110 @ Rs 52778.20/110 -					Rs 16959 = 10
<u>Item No. 4) Construction of embankment</u>					
<u>Approved Materials det'd - - -</u>					
<u>- - up to 1000 m Ld - -</u>					
<u>Qty wide this M.B. pr. No. ③ & ④</u>					
185.85 cum @ Rs 192.03/cum -					Rs 35689 = 10
<u>Item No. 5) Construction of embankment</u>					
<u>Approved Material - - -</u>					
<u>up to 100.0 m Ld</u>					
<u>Qty wide this M.B. pr. No. ③ & ④</u>					
433.85 cum @ Rs 154.58/cum -					Rs 67034 = 10
C.O.R. 1,22,164 =					10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. Rs 1,22,164 = 00
Item (6) Construction of granular Subgrade & Carriway shoulders -					
391.50 m. Qty wide of this H.B. p. No (4)					
109.54 m			do	(10)	
01.04 Cum Ld to 49556 Cum					
					@ Rs 176.64/Cum - Rs 87536 = 00
Item (7) Construction of granular Sub					
base by binding well graded					
Qty wide of this H.B. p. No (5)					
175.49 Cum @ Rs 1654.50/Cum - Rs 290348 = 00					
Item (8) Binding & layer spread					
and compacting stone aggregates.					
Qty wide of this H.B. p. No (6)					
132.25 Cum @ Rs 2176.38/Cum - Rs 287826 = 00					
Item (9) Construction of reinforced cement					
Concrete -					
Qty wide of this H.B. p. No (7)					
281.17 Cum @ Rs 5329.28/Cum - Rs 1498434 = 00					
Item (10) R.C.C. H.B. grade kerb stone					
(12) ordinary stone					
Qty wide of this H.B. p. No (8)					
2 No's @ Rs 1971.90/No's - Rs 3944 = 00					

Continuation C.O. Rs 22,90,252 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. = 1/4	22,90,252 = 100
Item No (13)	200-m stone				
	Qty vide this M.B per No (8)				
2 No's @	R 570.22/No's				R 1140 = 100
Item No (14)	R.C.C. M.S. grade boundary pillars -				
	Qty vide this M.B per No (8)				
9 No's @	R 512.90/No's				R 4616 = 100
Item No (15)	Painting of 100 Coats mchully				
	Qty vide this M.B per No (9)				
	13.68 sqm @	R 99.17/sqm			R 1357 = 100
Item No (17)	Painting of 100 P.H. & D. fully				
	Syn. board with logo				
1 No's	Qty vide this M.B per No (10)				
2 No's	do do (2)				
3 No's @	R 9203.74/No's				R 27611 = 200
Item No (18)	Painting of 100 of Reto				
	Reflexive Coating - - -				
	Qty vide this M.B per No (8)				
(19)	600 mm Corridor				
2 No's @	R 4550.49/each				R 9101 = 100
(20)	600mm equivalent Pyle				
6 No's @	R 3370.16/No's				R 20221 = 100
(21)	64 x 400mm Rectangular				
4 No's @	R 4429.86/No's				R 17716 = 100

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rf = 1/3	2372014 = 60
Item No (22) geomocotaguo					
2 No. 1 @ R 8165.78/cu - 1				R	16332 = 60
Item No (23) Road Marking 1/2 inch					
Applied - -					
Qty vide H.S. No (9)					
92.20 sqm @ R 870.17/sqm - R 80230 = 60					
C/D					
Item No (24) El/m excavation of road					
(21)					
Qty vide H.S. No (2)					
16.41 cum @ R 305.42/cum - R 5012 = 60					
Item No (25) Paved p.c.c. H.S.					
Qty vide H.S. No (2)					
1.45 cum @ R 4218.95/cum - R 6117 = 60					
Item No (27) Paved Concrete for paving					
Reinforced concrete p.c.c. H.S.					
Qty vide H.S. No (3)					
9.95 cum @ R 4694.92/cum - R 46715 = 60					
Item No (31) Paved to layer R.C.C. p.c.c.					
N.P. for Culverts R.C.C. p.c.c.					
Qty vide H.S. No (3)					
7.50 RM @ R 1167.61/cum - R 8757 = 60					

C.O. No 2535177 = 60

Continuation

Continuation