

Schedule XLV-Form No. 134
 CONST. & CD WORKS FORM, EKHA BHAG (GIRAJIM
 BANK) TO ANS. BHAGITOLA

DIVISION

SUB-DIVISION

Agency - R/S Construction

364

प्रमाणित किया जाता है कि इस मापनी पुस्तक
में मापनी द्वारा मापित कुल 01 से 100 तक
पर्यंत वर्णित है, सहारा, अमिता
ग्रामिण कार्य विभाग कार्य प्रभाग
प्रमाणित करने के नाम से निर्गत
किया जाता है।

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

20/12/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

20/12/23

Sch. XLV—Form No. 134

RWD Phulparas DIVISION
RWD Khulaura SUB-DIVISION

Measurement Book

No. 364

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name - Construction of Road from Ekhetla (Gramin Band) to Anshari Tol					
Agency - R.L.S Construction, Proj - Shailendra Jha					
Agreement No - 22 SBD / 2022-23					
Date of start - 17/2/2023					
Date of completion - 16/8/2023					
3) Providing & fixing of working benchmark pillars 2 nos per km					
$8 \times 0.168 \text{ km} = 1.344 = 2 \text{ nos.}$					
4) Clearing and grubbing Rd land including uprooting wild					
$168 \text{ m} \times 3.5 \text{ m} = 588 = 0.0588$					
5) Excavation for roadway in soil using manual means for					
$2 \times 4 \times 30 \text{ m} \times 0.225 \text{ m} \times 0.10 \text{ m} = 5.4 \text{ m}^3$					
6) Construction of G.S.A by providing well graded material spreading in uniform layers					
$2 \times 4 \times 30 \text{ m} \times 0.225 \text{ m} \times 0.10 \text{ m} = 5.4 \text{ m}^3$					
$6 \text{ m} \times 4 \text{ m} \times 1.75 \text{ m} \times 0.10 \text{ m} = 4.2 \text{ m}^3$					

Continuation

Abstract of work

Sch. XLV—Form No. 134

4

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1) Providing & fixing of					
Qty vide T.M.B Pg-1					
2 nos. @ 2720.71					5441
2) Clearing and grubbing Rd.					
Qty vide T.M.B Pg-1					
0.0588 Hect @ Rs 59726.13					3512
Excavation for roadway					
Qty vide T.M.B Pg-1					
5.4 m ³ @ Rs 99.69					538
3) Construction of G.S.B lay pm					
Qty vide T.M.B Pg-2					
11.95 m ³ @ Rs 4212.44					49917
4) Providing laying w.B.M.Gr-in					
Qty vide T.M.B Pg-2					
42.30 m ³ @ Rs 5257.39					222388=00 222398
5) Construction of un-reinforced					
Qty vide T.M.B Pg-3					
90.218 m ³ @ Rs 9037.44					815611
					1097407=00 1097412
Add 12 Y. G.S. T					131689
Add 1 Y. L.C					10974
Add 10 Y. S.F					9126
					1249196=00 1249201
Minus 24.25 / below as per approx					302930 302931
					946270
					946266=00

Continuation

Advised / signed
20/3/2023
S.E