

1

No. and date of agreement

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constr-					
- ction of Road with					
Maintenance from					
Sultanganj Tarapur					
(SH) Road To Anu-					
- mandal Kanyalay					
B.D.O - co. Reside-					
- nce, New Block office					
Building and FCI					
Godam Tarapur					

Munger

Ag No.	24	MBD	022-023
--------	----	-----	---------

Date of work order - 30/8/22

Date of Completion	29/15/023
--------------------	-----------

Date	of Entry
------	----------

(1) Clearing and grubbing
road land.

$$2 \times 10 \times 30.0 \times 2.50 = 1500.0 \text{ m}^2$$
$$2x \quad 1x \quad 15.0x \quad 2.50 = \underline{75.0 \text{ m}^2}$$
$$= 1575 \text{ cm}^2$$

$\frac{1}{2}$	0.1575	Wact.
---------------	--------	-------

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(16) Painting two coats on New Surfaces.				
vide inv no (15) vmp (12)				
Qty = 7.68 m ²				
(17) 14/3/23				
Initialled items are checked.				
14/03/23				

Abstract at cost				
(1) clearing and grubbing Road land.				
vide inv no - (1) vmp - (1)				
Qty = 0.1575 Hect				
(2) 59726-13 Hect				9406=00
(2) Providing and fixing " Logo at maintain-				
- once project.				
vide inv no - (2) vmp - (2)				
Qty = 2015-				
(2) 10582-84 Hect				21165=00
(3) Granular sub base with well graded material				

305712=00

Continuation

BP Rs. 24,97,682=12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Road marking					
vide in No. (8) VTMP - (10)					
Qty = 68.5 m ² Qty = 64.5 m ²					63394=
@ 925 = 46 / m ²					59229=00
(9) Road shouldering					
Laying brick soting etc.					
vide in No. (9) VTMP - (11)					
Qty = 352.5 m ²					
@ 508 = 45 / m ²					179228=00
(10) Reinforced cement concrete					
to 15 Km Stone.					
vide in No. (10) VTMP - (11)					
Qty = 1 No					
@ 2476 = 98 / Feet					2476=00
(11) 200m Stone.					
Qty = 2 No					
@ 713 = 97 Feet					1428=00
(11) Direction and place					
Identification sign					
with size etc.					
vide in No. (11) VTMP - (11)					
Qty = 1.92 m ²					
@ 14703 = 72 / m ²					28231=00
(12) Retro-reflectivised					
Traffic signs					

COB

Continuation

5110439242
27,72,439=1

B.P Rs. 28,23,317.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Brick masonry work in Cement mortar (1:2)					
vide in No - (14) vrup - (12)					
Qty = 1.00 m ²					
@ 5667 = 25 / m ²					5712 = 0.
(15) Plastering with cement mortar.					
vide in No - (15) vrup - (12)					
Qty = 7.68 m ²					
@ 158 = 100 / m ²					1214 = 00
(16) Painting two coats on new surface.					
vide in No - (16) vrup - (13)					
Qty = 7.68 m ²					
@ 114 = 73 / m ²					881 = 00
					2791424 = 00
					28,31,124 = 00
Add 11. Labour cost @ 11					27914 = 00
					28311 = 00
					=
Add 12% GST @					334970 = 00
					339735 = 00
Part (A) Total					31,54,308 = 00
					31,87,346 = 00
Add 10% S. Fee -					31,99,170 = 00
(1) E/W					293.363 m ³
@ 35.01 / m ³ x 10%					1027 = 00
(2) GSB - 26.5 to 9.50 - 50.40 m ³					
@ 886.0 / m ³ x 10%					4466 = 00
(3) GSB - 9.50 to 2.36 - 36.00 m ³					

Continuation

Atmt Available Rs. 32,58,204.20
 vide Lett. No. - C.E-4(HB)3054-01-05/2022
 33(Encl) Palia, Dt. 07/03/2023

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Memo of Payment					
1st Yr. Maintenance					
Boll value Rs. 31,75,433.20					
158772 = W S/D @ 5%					
31755 = J-T @ 1%					
31755 = C.C.S.T @ 1%					
31755 = S.D.S.T @ 1%					4,35,781.20
31755 = Labour @ 1%					
92305 = Royalty					
57684 = S.F @ 10%					
27,39,652 = Contractor Payment by HRMS					
31,75,433.20 Total Rs.					
Passed for Rs. 31,75,433.20					

(Rupees Thirty One Lac Seventy Five Thousand Four Hundred Thirty Three) only.

[Signature]
 17/03/2023
 EXECUTIVE ENGINEER
 R.W.D. WORKS DIVISION
 Bhadrachalam-Tarapur (Munger)

V.No-06 dt. 17-03-23

Continuation