

MMBSY ~~अन्ति~~ part Const. of Rec Bridge
Schedule XLV-Form No. 134

Span 3x8.04 at CH - 24504 in Kodheli

Halluman Chhale Road with ~~DRB~~ ^{DRB} ~~all~~ ^{all} ~~way~~
DIVISION

Name of Agency :- Abhishek Jeyk .
AIRARIA

Agreement no. 299/530/44 **SUB-DIVISION**

Const. cost :- 174.19345 Lakhs
Merit. cost :- 3.79606
PALACI

MEASUREMENT BOOK

Date of commencement :- 31-05-2022
Date of completion :- 30-09-2023

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		<u>1st R/A</u>			
Name of work:- Const. of Road/RCC					
Bridge Span Span 3x8.04 at ch 2400					
m in Kodheli Hamman Chowk					
Road with Approach Road					
Name & Agency:- Abhishek Singh					
Agreement NO:- 295-930/MM/SY/2021-22					
Date of Commencement:- 31-03-2022					
Time of Completion as per Agreement:- 30-09-23					

Entry date:- 02-06-2022					
(1) E/w excavation in foundation					
do - complete job					
Shear Key	2x	30.0x	0.925x	0.675	= 37.46 m ³
Box	1x	29.0x	9.20x	3.00	= 800.40 m ³
R/w	2x	5.50x	9.70x	3.0	= 320.10 m ³
					1157.96 m ³
(2) P/W & laying pcc N-15 level					
Course - do -					
Shear	2x	29.0x	1.145x	0.150	= 9.96 m ³
Box	1x	29.0x	6.55x	0.150	= 28.49 m ³
R/w	2x	5.10x	8.90x	0.150	= 13.62 m ³
					52.07 m ³

Continuation

