

Bill No 1st & final

15.7 = 2.64 km
P.C.C = 1.089
3.729

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	World Bank-				
	Khalwa (MIR 2022)				
Agency:-	Sri Doyasagar Prasad				
	Vill P.O- Laukaria Baria				
	West Champaran.				
Ag No	35	MBE/MR-N/3054/22-23			
Date of work order:-	11/10/2022				
Date of (w) Completion:-	13.02.2023				
Rate -	0.02% below				
Ag Amount:-	Rs 24397110=00				
Date of Entry:-	21				
①	clearing and grubbing				
1	road land do do				
	2 x 20 x 30.00 x	1.10	2		1320.00
	2 x 20 x 30.00 x	0.90	2		1080.00
	2 x 20 x 30.00 x	0.95	2		1140.00
	2 x 20 x 30.00 x	1.05	2		1260.00
	2 x 20 x 30.00 x	1.00	2		1200.00
	2 x 24 x 30.00 x	1.00	2		1440.00
					7440.00
					say = 0.744 Hect

2/21 security of the existing

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{7}{15}$ Riv R.C.C. N.15 grade					
Ordinary K.M. stone					04 No.
$\frac{8}{15}$ Riv R.C.C. N.15 grade					
200 mm x 100 mm stone					15 No.
$\frac{9}{12}$ Riv direction & place					
Identification sign					
$\frac{10}{19}$ Riv & fixing boundary					
diamond board					16 No.
$\frac{10}{20}$ Riv & fixing boundary					
direction board					16 No.
$\frac{11}{21}$ Riv & fixing boundary					
rectangular board					09 No.
$\frac{12}{22}$ Riv R.C.C. N.15 grade					
boundary pillars					128 No.
$\frac{13}{25}$ Planting of trees by					
road side					132 No.
$\frac{14}{28}$ Riv & fixing masonry					
cup & jar & maint. board					03 No.

Continuation

Aug
12/2/23
JIS

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) cleaning & grubbing of road land —					
0.744 Hect					
Rate 62032.45 / Hect					46152
(2) scribing the existing BT surface —					
1282.50 m ²					
Rate 19.40 / m ²					24996
(3) Const of subgrade & earthen shoulders —					
4420.25 m ²					
Rate 243.73 / m ²					1089534
(4) Const of G.S.D by well graded material —					
134.897 m ²					
Rate 3797.56 / m ²					512279
(5) Fin laying spreading & Compacting 13mm Gr. 5					
203.228 m ²					
Rate 5913.28 / m ²					1201646

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/12) P.V. laying spreading a Compacting with hand 407.90 m ² note Page - (9-6)					
at 5227.04/m ²					212845.
7/18) P.V. and applying primer coat with emulsion (SS-1)					
3966.442 m ² note Page (6-7)					
at 59.86/m ²					237421
8/19) P.V. and laying rolling close graded					
minseous surface -					
3966.442 m ² note Page - (8)					
at 259.48/m ²					1029222
9/10) P.V. and applying primer ^{STO. 118} coat with emulsion (PS-1)					
3966.442 m ² note Page (8)					
9998.10 m ² note Page - (8-9)					
13964.942 m ²					
at 90.38/m ²					284597
10/12) P.V. & laying semi dense Bituminous concrete -					
249.958 m ² note Page (10)					
at 14323.18/m ²					3580150

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
¹¹ / ₍₁₃₎ Riv Const of unreinforced p.c.c. 4-30 grade 861.748 m ² vide page (11-12) CBS 8666.62/m ² — B 5730792					
¹² / ₍₁₅₎ Riv R.C.C. 4-15 grade ordinary m.s. stone — 04 nos vide page (15) CBS 3133.98/m ² — B 12536					
¹³ / ₍₁₈₎ Riv R.C.C. 4-15 grade stone m.s. stone — 15 nos vide page (15) CBS 829.25/m ² — B 12439					
¹⁴ / ₍₁₉₎ Riv & lining G.M.M. dining room board — 1.6 nos vide page (15) CBS 4561.65/m ² — B 72986					
¹⁵ / ₍₂₀₎ Riv & lining G.M.M. Circular board — 1.6 nos vide page (15) CBS 6002.28/m ² — B 96052					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16 (22) P.V. & S.V. 6m x 4.50 m					
rectangular board					
09 nos. n.d.c. Page (15)					
Ch. 5126.92/each				1	481432
17 (23) P.V. A.C.C. No. 15 grade					
boundary pillars					
128 nos. n.d.c. Page (15)					
Ch. 658.48/each				1	842842
18 (25) Planting of trees by road side					
132 nos. n.d.c. Page (15)					
Ch. 1028.71/each				1	1371102
19 (26) P.V. and laying hot applied thermoplastic compound on B.T.					
540.00 m ² n.d.c. Page (16)					
Ch. 823.80/m ²				1	444852
20 (27) P.V. and laying hot applied thermoplastic compound on base					
218.00 m ² n.d.c. Page (16)					
Ch. 926.42/m ²				1	2012862

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
01/10) Plaster & lining masonry Logo sign & paint band					
0.3 nos wide Page - (15)					
Rs. 15312.78/m ²				B	45932
02/10) Plaster masonry in cm (1.2) in parapet.					
0.08 m ² wide Page - (12)					
Rs. 8899.22/m ²				B	410027
23/30) plastering with cm (1.4) on bricks work					
322.86 m ² wide Page - (23)					
Rs. 222.86/m ²				B	71886
24/30) painting two coats including primer paint - 20 -					
936.96 m ² wide Page - (13)					
Rs. 110.85/m ²				B	110421
					Rs. 17611739
Add GST @ 12%					Rs. 2113409
Add Excise @ 1%					Rs. 176117
Add S. Fee					Rs. 202488
					Rs. 201087532
Less 0.02% below					Rs. 41022
Net payable.					Rs. 201042312

1/16/23
 Continuation
 21/03/23

Continuation

22

Sch. XLV-Form No. 134 £ 20104731210

Vm no - 13 dt 23-3-23.
 Passed for E 2,01,04,721 =
 (Two crore one lac four
 thousands seven hundred
 thirty one) only

 EXECUTIVE ENGINEER
 R.W.D. Works Div, Bettiah



(Two crore one lac four thousand seven hundred thirty one) only

R. W. D. Works Div. Bettiah

~~23/03/23~~

2383.23

Continuation