


No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road & C.D. works from PMGSY Balu to Rampur Gopal Ma house of Manoj Kushwaha landy MK-3054					
Agency - Dhiraendra Con-Struction Pvt. Ltd.					
Agri. No. - 20 MB/D/2022-23					
Date of Work Order - 18.11.2022					
Contract date of Completion					
17.08.2023					
Actual date of Completion					
02.02.2023					
Measurement of Work					
① Clearing & grubbing road land					
2x30x30.00x1.00				=	1800.00m ²
2x30x30.00x1.00				=	1800.00m ²
2x30x30.00x1.00				=	1800.00m ²
2x30x30.00x1.00				=	1800.00m ²
2x1x35.00x1.00				=	70.00m ²
Total				7270.00m ²	
				Or 0.727 Ha	
② Construction Sub grade					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2	30	30.40	0.10	= 180.40 m ²
	2	30	30.40	0.10	= 180.40 m ²
	2	15	30.40	0.10	= 90.40 m ²
	2	1	10.40	0.10	= 2.40 m ²
Pedestrian Crossing					
	2	4	0.50	2.00	= 8.00 m ²
			Total		460.40 m ²
37) Road marking with					
hot applied thermopla-					
stic Compound					
C.C. Pavement					
	2	11	30.40	0.10	= 66.40 m ²
	2	1	20.40	0.10	= 4.40 m ²
	2	30	30.40	0.10	= 180.40 m ²
	2	4	30.40	0.10	= 24.40 m ²
	2	1	5.40	0.10	= 1.00 m ²
			Total		275.40 m ²
 2/2/23 AE  02/02/23 AE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(11) Clearing & grubbing road land					
Qty. vide T.M.B. P. 1					
0.727 Ha. @ Rs. 59726.13/Ha					Rs. 43,421.20
(212) Construction of sub grade & earthen shoulders					
Qty. vide T.M.B. P. 2					
525.70 m ³ @ Rs. 254.04/m ³					Rs. 3,87,589.20
(13) Construction of granular sub base - - Gr. II materials					
Qty. vide T.M.B. P. 6					
63.11 m ³ @ Rs. 2450.13/m ³					Rs. 1,54,628.00
(1414) Providing, laying, spreading & compacting WBM Gr. II					
Qty. vide T.M.B. P. 11					
70.95 m ³ @ Rs. 4752.83/m ³					Rs. 3,37,213.20
(515) Providing, laying, spreading & compacting WBM Gr. III					
Qty. vide T.M.B. P. 16					
109.40 m ³ @ Rs. 4595.07/m ³					Rs. 5,02,792.00
(616) Providing & applying primer coat with emulsion (SS-1)					
Qty. vide T.M.B. P. 16					
1318.21 m ² @ Rs. 59.10/m ²					Rs. 77,906.20
(717) Providing & applying tack coat with emulsion (RS-1)					
C.O. Total					Rs. 15,03,458.20
Continuation					

B.F.

132805532

$$R_5 + 33.398192$$
