

Name of work - 1ST R/A BILL

Situation of work - X

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work - <u>Amarpur Sahibpur</u>					
<u>Road to Sangrampur</u>					
<u>Yadav Tola.</u>					
Agency - <u>Sri Krishna Singh</u>					
Agreement No. - <u>14 MB/2022-23</u>					
D/Commencement - <u>28/05/2022</u>					
D/Completion - <u>27/02/2023</u>					
Rate - <u>0.25% Below</u>					
1> P/v & fixing of <u>MMGSV</u>					
<u>Logo Board</u> - <u>do</u>					
<u>Qty</u>					<u>= 02 Nos.</u>
2> <u>Clearing & grubbing of</u>					
<u>road land</u> - <u>do</u>					
<u>2x30.00x30.00</u> x <u>1.00</u>					<u>= 1800.00</u>
<u>2x1.00x30.00</u> x <u>1.00</u>					<u>= 60.00</u>
<u>2x1.00x10.00</u> x <u>1.00</u>					<u>= 20.00</u>
					<u>1880.00 m²</u>
					<u>= 0.188 Hec</u>
					<u>Pritham</u>
					<u>27/11/22</u>
					<u>A/E</u>
					<u>27/11/22</u>
					<u>J-15</u>

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
@ 0.60/H				=	211
23) Boundary Pillars - do -					
Qty On P(18) = 08 Nos.					
@ 614.66/Mr.				=	4912
24) Planting of trees &					
their maint. for 01					
years - do -					
Qty On P(18) = 10 Nos.					
@ 1089.13/Mr. =					108913
25) Direction & place.					
Identification Sign					
Boundary - do -					
Qty On P(20) = 3.24 m ²					
@ 12932.66/m ² =					49661
26) Road marking On BT					
Surface - do -					
Qty On P(19) = 168.47 m ²					
@ 262.51/m ² =					128102
27) Road marking On CP					
Surface - do -					
Qty On P(19) = 20.99 m ²					
@ 252.13/m ² =					17143
					3327890.0
Add GST @ 12% =					309347.0
And VC @ 1% =					33229.0
(Continuation)					3760484.0

