

**कार्यपालक अभियंता का कार्यालय,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

**E-mail ID.- eerwdgogri@gmail.com**

पत्रांक 629 (अ-अ) का0प्र0गोगरी, दिनांक 12/04/2023.

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,  
3054(MR )  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय:- शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 58,51,265=00 (अनठावन लाख इक्यावन हजार दो सौ पैसठ) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

Arunal  
12/04/2023  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, गोगरी।  
Kuy  
12/04/23  
Bost  
12/4/23

**FORM GFR 19-A**  
**(See Government of India's Decision (I) below Rule-150)**  
**Form of Utilization Certificate up to the 11 April, 2023**  
**RWD, Works Division, Gogri**

| Sl. No | Name of Scheme                                                    | Sanction No. & Date with Amount (in lacs Rs.) | Amount Received (in lacs Rs.) | Particulars                                                                                                                                                                                                                                                                                                                                                                  |
|--------|-------------------------------------------------------------------|-----------------------------------------------|-------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1      | Construction of Rural roads Maintenance Policy-2018 under MR-3054 | Previous Allotment                            | Rs. 1512.55447 Lakh           | Certified that out of Rs. 2832.56869 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 2832.56869 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report. |
|        |                                                                   | 1. Letter No. 53, Date -25.03.23              | Rs. 10.21757 Lakh             |                                                                                                                                                                                                                                                                                                                                                                              |
|        | <b>Total :-</b>                                                   |                                               | <b>Rs.- 2832.56869 Lakh</b>   |                                                                                                                                                                                                                                                                                                                                                                              |

1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works

*Kumar*  
12/04/23  
D.A.O.

RWD Works, Division, Gogri

*Murali*  
12/04/2023  
Executive Engineer

RWD Works, Division, Gogri

*Baskar*  
12/4/23

# Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

| SI No. | Package No.        | Name of Road                                                        | Project ID as per MIS | Administrative Approval (AA) Letter No & Date | Administrative Approval (AA) | Length (In km) | Amount of (In Lakh) | Initial Rectification with Surface Renewal (In Lakh) | 5 Yrs Routine Maintenance (In Lakh) | Agreement No. & Date | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in Percentage | Previous Total Allotted Amount (in Lakh) | up-to-date expenditure as per MIS (in Lakh) | Requisition against work done (in Lakh) | Remarks |
|--------|--------------------|---------------------------------------------------------------------|-----------------------|-----------------------------------------------|------------------------------|----------------|---------------------|------------------------------------------------------|-------------------------------------|----------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------------------|---------|
| 1      | 2                  | 3                                                                   | 4                     | 5                                             | 6                            | 7              | 8                   | 9                                                    | 10                                  | 11                   | 12                                  | 13                        | 14                      | 15                                 | 16                                     | 17                                       | 18                                          | 19                                      |         |
| 1      | RM/KH/GO G/22/0008 | Sondha Vasudev Singh house to Satish Kishan High School Dina Chakla | 20904612015           | Lt No.- 1304Dated 13.03.2021                  | 2.870                        | 116.96500      | 80.27109            | 27.83514                                             | 15 MBD/2022-23 Date- 08.09.2022     | 07.06.2023           | On-Going                            | 3688.480                  | 25.102                  | 5.05                               | 0.000000                               | 0.000000                                 | 58.51265                                    |                                         |         |

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

58.51265

Key  
12/04/23

Shuroo  
Executive Engineer  
RWP, Works Division,  
Gogri  
12/12/22

Name of Customer: ir and Co. Construction Pvt. Ltd

Name of Work/Road: 3 Tola Paschim & Purvi Tola tak

Lab Job number: 29461895314

Date: 10-04-2023

Section No. 51

Test Date: 10-04-2023

Machine No: 403

Start S No: 0.00 KM

Start E No: 1.350 KM

Weather: Normal

Start Location:

End Location:

Road Name: Tola Paschim & Purvi Tola tak

Road Type: (R) RURAL ROAD

Side:

Interval:


UIV Range: 2161 To 5000 mm/km

Dist Range: 0 To 1.3 \* 1000 m

Equation:  $Y = 0 * X^2 + 0.889 * X + 228.2$

File : C:\Users\Md Mustafa Khan\Desktop\08031048.Xls, Section No. : 51, Eqn :  $Y = 0 * X^2 + 0.889 * X + 228.2$

Name of Customer : Satyendra Kumar and Co. Construction Pvt. Ltd., Name of Work/ Road : Bumi Mandal Gate se



discuss  
18/4/23

10/4/23  
NE

Construction of the road from Sondiha Vasudev Singh House to Satish Kishan High School Dina Chakla, Contractor-Satyendra Kumar and Co. Construction Pvt. Ltd.

Project ID-20904612015

| Date    | Time     | Section | Length<br>in km | Bumps<br>in mm | Speed<br>Rate | OR<br>mm/km | IRI<br>mm/km | CATEGO<br>RY | Latitude | Longitud<br>e | Event  |
|---------|----------|---------|-----------------|----------------|---------------|-------------|--------------|--------------|----------|---------------|--------|
| 10/4/23 | 15:43:53 | 62      | 0.1             | 330            | 10.1          | 3300        | 3161 G       | ROAD         | 25.39211 | 86.7066       | Normal |
| 10/4/23 | 15:43:53 | 62      | 0.1             | 420            | 20.2          | 4200        | 3962 G       |              | 25.39261 | 86.70722      | Normal |
| 10/4/23 | 15:44:28 | 62      | 0.1             | 420            | 20.2          | 4200        | 3962 G       |              | 25.39305 | 86.7081       | Normal |
| 10/4/23 | 15:44:28 | 62      | 0.1             | 410            | 10.1          | 4100        | 3873 G       |              | 25.39337 | 86.70882      | Normal |
| 10/4/23 | 15:45:3  | 62      | 0.1             | 380            | 20.2          | 3800        | 3606 G       |              | 25.39362 | 86.70971      | Normal |
| 10/4/23 | 15:45:3  | 62      | 0.1             | 360            | 20.2          | 3600        | 3428 G       |              | 25.39435 | 86.71007      | Normal |
| 10/4/23 | 15:45:3  | 62      | 0.1             | 410            | 30.3          | 4100        | 3873 G       |              | 25.39452 | 86.71113      | Normal |
| 10/4/23 | 15:45:39 | 62      | 0.1             | 420            | 30.3          | 4200        | 3962 G       |              | 25.39458 | 86.71208      | Normal |
| 10/4/23 | 15:45:39 | 62      | 0.1             | 420            | 20.2          | 4200        | 3962 G       |              | 25.39492 | 86.71313      | Normal |
| 10/4/23 | 15:45:39 | 62      | 0.1             | 300            | 30.3          | 3000        | 2895 G       |              | 25.39498 | 86.71414      | Normal |
| 10/4/23 | 15:46:14 | 62      | 0.1             | 400            | 10.1          | 4000        | 3784 G       |              | 25.39467 | 86.71488      | Normal |
| 10/4/23 | 15:46:49 | 62      | 0.1             | 420            | 20.2          | 4200        | 3962 G       |              | 25.39432 | 86.71578      | Normal |
| 10/4/23 | 15:46:49 | 62      | 0.1             | 400            | 30.3          | 4000        | 3784 G       |              | 25.39428 | 86.71589      | Normal |
| 10/4/23 | 15:46:49 | 62      | 0.1             | 390            | 30.3          | 3900        | 3695 G       |              | 25.39402 | 86.71688      | Normal |
| 10/4/23 | 15:46:49 | 62      | 0.1             | 420            | 40.4          | 4200        | 3962 G       |              | 25.39388 | 86.71793      | Normal |
| 10/4/23 | 15:46:49 | 62      | 0.1             | 420            | 20.2          | 4200        | 3962 G       |              | 25.39405 | 86.71875      | Normal |
| 10/4/23 | 15:47:24 | 62      | 0.1             | 370            | 10.1          | 3700        | 3517 G       |              | 25.39373 | 86.7197       | Normal |
| 10/4/23 | 15:48:0  | 62      | 0.1             | 420            | 40.4          | 4200        | 3962 G       |              | 25.39322 | 86.72058      | Normal |
| 10/4/23 | 15:48:0  | 62      | 0.1             | 420            | 40.4          | 4200        | 3962 G       |              | 25.39238 | 86.72189      | Normal |
| 10/4/23 | 15:48:35 | 62      | 0.1             | 410            | 20.2          | 4100        | 3873 G       |              | 25.39177 | 86.72264      | Normal |
| 10/4/23 | 15:48:35 | 62      | 0.1             | 410            | 30.3          | 4100        | 3873 G       |              | 25.39119 | 86.72346      | Normal |
| 10/4/23 | 15:48:35 | 62      | 0.1             | 400            | 20.2          | 4000        | 3784 G       |              | 25.39073 | 86.72426      | Normal |
| 10/4/23 | 15:49:10 | 62      | 0.1             | 350            | 30.3          | 3500        | 3339 G       |              | 25.39035 | 86.72509      | Normal |
| 10/4/23 | 15:49:10 | 62      | 0.1             | 290            | 30.3          | 2900        | 2806 G       |              | 25.3899  | 86.72608      | Normal |
| 10/4/23 | 15:49:10 | 62      | 0.1             | 370            | 20.2          | 3700        | 3517 G       |              | 25.38967 | 86.72704      | Normal |
| 10/4/23 | 15:49:46 | 62      | 0.1             | 330            | 10.1          | 3300        | 3161 G       |              | 25.38955 | 86.72793      | Normal |
| 10/4/23 | 15:49:46 | 62      | 0.1             | 420            | 20.2          | 4200        | 3962 G       |              | 25.38943 | 86.72895      | Normal |
|         |          |         |                 |                |               |             | Total IRI    | 99589        |          |               |        |
|         |          |         |                 |                |               |             | Average IRI  | 3688.481     |          |               |        |

(R) RURAL ROAD  
Good Average Poor  
<4000 4001-5000 >5001

$$Y = 0 * X^2 + 0.889 * X + 228.2$$

$$X = 4200$$

$$Y = 3962$$

JE

AE

Executive Engineer  
Rural Works Department  
Works Division, Gogri

10/4/23

MR.3054 (New)

M.B.No-583

સોનડીય જાણદેવ સિંહ વાપ.અં ૨૨.૨૩

Schedule XLV Form No. 134.

શિક્ષક & શિક્ષણ ટાઈફ્ટુલ ડીના-સાકામી  
વા

પ્રાંત. ગોંડાલી

DIVISION

અગ્ર-પ્રાંત ગોંડાલી

SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि इस  
मापी हुई मं मशीन द्वारा अंकित  
कुल-100 (एक सौ) पन्ने हैं जिसमें  
सहायक अभियंता, ग्रामीण कार्य  
विभाग, कार्य अवर प्रमंडल, गोगरी  
का निर्गत किया जाता है।

Murali  
10/9/2022  
Executive Engineer  
R.W.D. Works Div.  
Gogri  
10/9/22

Sch. XLV - Form No. 134

प्रमंडल, गोगरी DIVISION

अवर प्रमंडल, गोगरी SUB-DIVISION

## Measurement Book

583

No.

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------|-------------------------------|----|----|----|------------------|
|                                      | No.                           | L. | B. | D. |                  |
| Name of Work:- M/R road of Sondha    |                               |    |    |    |                  |
| Vasudev Singh Ke Ghar Se Sahish      |                               |    |    |    |                  |
| Kishan High School Ding Chakra Tak   |                               |    |    |    |                  |
| Under M/R. 3054.                     |                               |    |    |    |                  |
| Name of Agency:- Satyendra Kumar and |                               |    |    |    |                  |
| CO-Construction Pvt Ltd.             |                               |    |    |    |                  |
| Agreement No:- 15 CM RD/2022-23      |                               |    |    |    |                  |
| Date of Commencement:- 8/9/2022      |                               |    |    |    |                  |
| Date of Completion:- 7/9/2023.       |                               |    |    |    |                  |

Record entry:-

|                                     |   |                   |  |  |  |
|-------------------------------------|---|-------------------|--|--|--|
| ①/① Clearing and grubbing           |   |                   |  |  |  |
| road land by manual means           |   |                   |  |  |  |
| including uprooting wild vegetation |   |                   |  |  |  |
| 2x4x30.00x1.00                      | = | 240m <sup>2</sup> |  |  |  |
| 2x3x30.00x1.00                      | = | 180m <sup>2</sup> |  |  |  |
| 2x6x30.00x1.00                      | = | 360m <sup>2</sup> |  |  |  |
| 2x7x30.00x1.00                      | = | 420m <sup>2</sup> |  |  |  |
| 2x8x30.00x1.00                      | = | 480m <sup>2</sup> |  |  |  |
| 2x5x30.00x1.00                      | = | 300m <sup>2</sup> |  |  |  |
| 2x8x30.00x1.00                      | = | 480m <sup>2</sup> |  |  |  |
| 2x6x30.00x1.00                      | = | 360m <sup>2</sup> |  |  |  |
| 2x4x30.00x1.00                      | = | 240m <sup>2</sup> |  |  |  |
| 2x5x30.00x1.00                      | = | 300m <sup>2</sup> |  |  |  |
| 2x7x30.00x1.00                      | = | 420m <sup>2</sup> |  |  |  |
| 3780m <sup>2</sup> .                |   |                   |  |  |  |

| Particulars                        | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------|-------------------------------|----|----|----|------------------|
|                                    | No.                           | L. | B. | D. |                  |
| Name of Work:- M/R road of Sandika |                               |    |    |    |                  |
| Vasudev Singh ke Ekar se Satish    |                               |    |    |    |                  |
| Kishan High School Dhar Chakla Tak |                               |    |    |    |                  |
| Under M/R. 3054.                   |                               |    |    |    |                  |
| Name of Agency:- Satyendra Kumara  |                               |    |    |    |                  |
| Co. Construction Pvt Ltd.          |                               |    |    |    |                  |
| Agreement NO:- 15 CMBO/2022-23.    |                               |    |    |    |                  |
| Date of commencement:- 9/9/2022.   |                               |    |    |    |                  |
| Date of completion:- 7/9/2023.     |                               |    |    |    |                  |
| ① Cleaning and grubbing            |                               |    |    |    |                  |
| road land by manual means.         |                               |    |    |    |                  |

|                                             |  |  |  |  |             |
|---------------------------------------------|--|--|--|--|-------------|
| including uprooting wild vegetation.        |  |  |  |  |             |
| Area vide T.M. B.P-2 - 0.541 Hect           |  |  |  |  |             |
| @ Rs. 59726 = 13/Hect                       |  |  |  |  | Rs. 32312=  |
| ② Providing & fixing of                     |  |  |  |  |             |
| logs of poplar MM 434 dobs.                 |  |  |  |  |             |
| Nos vide T.M. B.P-2 - 2 Nos.                |  |  |  |  |             |
| @ Rs. 10233 = 17/Nos.                       |  |  |  |  | Rs. 20467=  |
| ③. Coning of granular sub base              |  |  |  |  |             |
| by providing well graded material           |  |  |  |  |             |
| Qty vide T.M. B.P-3 - 74.810 m <sup>3</sup> |  |  |  |  |             |
| @ Rs. 2332 = 48/m <sup>3</sup>              |  |  |  |  | Rs. 174493= |
| ④ Providing, laying, spreading              |  |  |  |  |             |
| and compacting W.B.M. in II dobs.           |  |  |  |  |             |
| Qty vide T.M. B.P-6 - 78.810 m <sup>3</sup> |  |  |  |  |             |
| @ Rs. 4068 = 40/m <sup>3</sup>              |  |  |  |  | Rs. 320630= |

| Particulars                                                       | Details of actual measurement |    |    |                       | Contents of area |
|-------------------------------------------------------------------|-------------------------------|----|----|-----------------------|------------------|
|                                                                   | No.                           | L. | B. | D.                    |                  |
| ⑤/⑤. Providing, laying, spreading and compacting W.B.M. 40-III.   |                               |    |    |                       |                  |
| Qty vide T.M.B.P-8                                                |                               |    |    | 110.370m <sup>2</sup> |                  |
| @ Rs. 3788 = 86/m <sup>2</sup>                                    |                               |    |    |                       | Rs. 418176=      |
| ⑥/⑥. Providing and applying primer coat with bitumen emulsion 841 |                               |    |    |                       |                  |
| Area vide T.M.B.P-8                                               |                               |    |    | 1471.60m <sup>2</sup> |                  |
| @ Rs. 60 = 05/m <sup>2</sup>                                      |                               |    |    |                       | Rs. 88369=       |
| ⑦/⑦. Providing & applying tack coat with do do Res.               |                               |    |    |                       |                  |
| Area vide T.M.B.P-10                                              |                               |    |    | 2196.10m <sup>2</sup> |                  |
| @ Rs. 20 = 44/m <sup>2</sup>                                      |                               |    |    |                       | Rs. 44888=       |

|                                                                        |  |  |  |                       |             |
|------------------------------------------------------------------------|--|--|--|-----------------------|-------------|
| ⑧/⑧. Providing, laying & rolling of close graded premix surface do do. |  |  |  |                       |             |
| Area vide T.M.B.P-10                                                   |  |  |  | 2196.10m <sup>2</sup> |             |
| @ Rs. 243 = 49/m <sup>2</sup>                                          |  |  |  |                       | Rs. 534728= |

|                                                                  |  |  |  |                        |             |
|------------------------------------------------------------------|--|--|--|------------------------|-------------|
| ⑨/⑨. Providing and applying tack coat with bitumen emulsion Res. |  |  |  |                        |             |
| Area vide T.M.B.P-12                                             |  |  |  | 10346.50m <sup>2</sup> |             |
| @ Rs. 20 = 44/m <sup>2</sup>                                     |  |  |  |                        | Rs. 211482= |

|                                                                              |  |  |  |  |  |
|------------------------------------------------------------------------------|--|--|--|--|--|
| ⑩/⑩. Providing and laying Semi dense bituminous concrete with 100 - 120 TPH. |  |  |  |  |  |
| batch type H.M.P.                                                            |  |  |  |  |  |
| do do etc all complete                                                       |  |  |  |  |  |

18.45545

1845545

Scanned with CamScanner