

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record Entry</u>				
Name of work -	Repair (maintenance)				
	of road from Adhupur (TOS)				
	to Rampur under				
	NMP-2018.				
PKG No.	MR-N/22-23 Chapra -1/02				
Agency -	Rajeshwar Singh				
	Dahiyawan Tola, in front of				
	Jagadri College, Chapra				
Ag. No.	19/01/2022-2023				
Date of commencement	05-01-2023				
Date of completion as per ag.	04-01-24				
Date of Entry:	28.01.23				
Sl No. 1/1	Clearing and				
	grubbing road land				
	----- Dash, etc				
1st km -	$2 \times 33 \times 30.00 \times 1.00$			$= 1980.00 m^2$	
"	$2 \times 10.00 \times 1.00$			$= 20.00 m^2$	
2nd km -	$2 \times 33 \times 30.00 \times 1.00$			$= 1980.00 m^2$	
"	$2 \times 10.00 \times 1.00$			$= 20.00 m^2$	
3rd km -	$2 \times 33 \times 30.00 \times 1.00$			$= 1980.00 m^2$	
"	$2 \times 10.00 \times 1.00$			$= 20.00 m^2$	

Continuation

CO. 6000.00 m²

2
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BF	6000.00 m²
4/4 km.	2x13	30.00	x 1.00	=	780.00 m²
	2x14	00	x 1.00	=	28.00 m²
					6808.00 m²
					0.68 Ha
2/No. 2/4 Construction of					
Granular Subbase					

	1x	4.80	x 1.60	x 0.175 =	1.344 m ³
	1x	3.40	x 1.50	x 0.175 =	1.024 m ³

	1x	4.80	x 1.00	x 0.175 =	0.840 m ³
	1x	3.40	x 1.60	x 0.175 =	0.952 m ³
	1x	4.60	x 1.20	x 0.175 =	0.968 m ³
	1x	4.80	x 1.50	x 0.175 =	1.260 m ³
	1x	3.90	x 1.50	x 0.175 =	1.024 m ³
	1x	4.60	x 1.40	x 0.175 =	1.127 m ³
	1x	4.80	x 1.00	x 0.175 =	0.840 m ³
	1x	3.90	x 1.60	x 0.175 =	1.092 m ³
	1x	7.70	x 1.40	x 0.175 =	1.887 m ³
	1x	5.70	x 1.50	x 0.175 =	1.496 m ³
	1x	6.10	x 1.90	x 0.175 =	2.028 m ³
	1x	9.20	x 1.00	x 0.175 =	1.610 m ³
	1x	7.70	x 2.00	x 0.175 =	2.695 m ³
	1x	6.70	x 2.00	x 0.175 =	2.345 m ³

Continuation

C.O. 22.342 m³

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					last on file Bill
					Name of work: Repair (maintenance)
					of road from Adhupur (TOS)
					to Rampur under NMP.
					2018.
					Pto No. MR-N/22-23 Chapra-1/02
					Agency: Rajeshwar Singh
					Dahiyawan Tola in front
					of Jagdham College,
					Chopra.
					Agg. No. 19/M.B.R./2022-23.
					Date of commencement 05-01-2023.

Date of completion after gr 04-01-24.

Date of entry - 26-02-23.

Abstract of costSl No. 1/1 Clearing and grubbing
road land - - -

Dech. Nfu

R.T.M.B.P.

0.68 H/c R 59726-13/H/c R 40614-00

Sl No. 2/3 Construction of
Subgrade and
earth shoulder

- - - - Dech. Nfu

Continuation

c.o.R 40614-00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F.R.	40614.00
				V.T.M.B.P. 21.	
	1026.40 m ³	@	R. 253-58	/m ³ R	26015.80
2/No. 3/4.	Construction of granular Sub base				
	- - - - - do do				
				V.T.M.B.P. 5.	
	175.498 m ³	@	R. 2500-27	/m ³ R	43879.50
2/No 4/5.	W.B.M. Grading 2 Providing, levelling				
	Spreading - - -				
				V.T.M.B.P. 10	
	126.835 m ³	@	R. 5407-22	/m ³ R	68582.50
2/No. 5/6.	W.B.M. Grading 3 Providing, laying				
	Spreading - - -				
	do do				
				V.T.M.B.P. 16.	
	179.292 m ³	@	R. 4990-34	/m ³ R	89472.80
2/No. 6/7.	Providing and applying Prime coat				
	- - - - - do				
				9/100	

Continuation

C.O. R. 2320112.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F.	2320.112m
				V.T.M.B.P. 18.	
				2390.56m ² @ R 59.46/m ² R	142143.00
28 No. 7/8.				Providing and	
				applying Tack coat	
				--- tech.	
				V.T.M.B.P. 18.	
				2390.56m ² @ R 20.24/m ² R	48385.00
28 No. 8/9.				Patchwork over	
				W.B.M using mix	
				Seal Surface --- @	
				V.T.M.B.P. 18.	
				2390.56m ² @ R 264.25/m ² R	631705.00

34 No. 9/10.				Providing and	
				applying tack coat	
				--- tech.	
				V.T.M.B.P. 19.	
				10698.00m ² @ R 16.87/m ² R	180475.00
34 No. 10/11				Semi Dense Bitumen	
				concrete -----	
				tech. spc	
				V.T.M.B.P. 19.	
				267452m ³ @ R 14.394.53/m ³ R	3847185.00
34 No. 11/12.				Construction of	
				dry lean cement	
				concrete Pavement	

Continuation

c.o. R 7470005.00
7171549.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B.F. R 717000 5 ⁰⁰
					dest. 1/4
					V.T.M.B.P. 17.
22.966 m ³ @ R 4281-23 / m ³ R					128291 ⁰⁰
29 No 12/13. Construction of					
current concrete					
Pavement - - -					
					V.T.M.B.P. 20.
240.00 m ³ @ R 8465-33 / m ³ R					2031679 ⁰⁰
21 No. 13/17. Providing and					
fixing Roto-Rolls					
					agitation
					600mm triangular
					V.T.M.B.P. 21.
8 Nos @ R 4293-72 each R					34350 ⁰⁰
21 No. 14/19. 600mm circular					
					V.T.M.B.P. 21.
4 Nos @ R 4233-41 each R					16934 ⁰⁰
21 No. 15/19. 600mm x 450mm					
rectangular					
					V.T.M.B.P. 21
4 Nos @ R 4089-67 each R					16359 ⁰⁰
21 No. 16/22. Planting of trees					
and their maintain					
for one year					
					V.T.M.B.P. 21

Continuation

C.O.R. 9397618⁰⁰

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				RFA	9397618 ^{ms}
300 Nos @ B 1063.59 each				B	319077.00
4 No. 17/23. Road marking					
with hot applied					
thermo plastic					
- - - - -					
V.T.M.B.P 20					
670.00 m² @ B 823.74/m²				B	551906.00
2 No. 18/24. Providing and					
fixing typical					
informatory Board					
- - - - -					
V.T.M.B.P 221					
2 Nos @ B 10596.44 each				B	21193.00
				B	10291338 ^{ms}
				B	10289794 ^{ms}
Add 1-1 Labour cost @ B				B	102898 ^{ms}
				B	102913 ^{ms}
Add 12-1 G-2 T (+)				B	1234775 ^{ms}
				B	1234956 ^{ms}
S.F. (+)				B	104846 ^{ms}
				B	11732313 ^{ms}
				B	11734053 ^{ms}
Below 1.00% as per ag @ B				B	117323 ^{ms}
Limit on per allotment				B	117341 ^{ms}
11550,000.00				B	11614940^{ms}
26.02.23				B	11616712 ^{ms}
26.02.23				B	
26.02.23				B	

Continuation

C.B.

23/02/2023

EE/RWD/Ch-I

Allotment Letter No. 26/11/2023
 Allotment Amount Rs. 115,115.5
 Work Value Rs. 116,16,712.00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Ag. Per Limit Rs.					115,50,000.00
<u>Memo of Payment</u>					
S.D @ 5% — Rs.					57,75,000.00
J.T @ 1% — Rs.					11,55,000.00
S.GST @ 1% — Rs.					11,55,000.00
C.GST @ 1% — Rs.					11,55,000.00
L.Cess @ 1% — Rs.					11,55,000.00
Royalty — Rs.					64,731.00
Royalty — Rs.					19,12,19.00 (MD)
S/F — Rs.					10,48,46.00
Planting of trees (MD)					2,32,50.00
Total Deduction Rs.					14,50,276.00
C.P.M.S Amount Rs.					16,23,049.00
					10,48,46.00

Gross Total Rs. 115,50,000.00

Passed for Rs. 115,50,000.00 (Rs.
 One Crore Fifteen Lacs Fifty
 thousand) only.

Executed by
 A.D. in Division Office

GPR
 27/01/2023

Sanction No.
 22-02612748

Date - 27.01.2023
 Paid by

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	2nd and Final Bill				
Name of work:-	Repair (Maintenance) of road from Adhupur Cross to Rampur under NMP-2018.				
Agency:-	Rajeshwar Singh Dakshinam Tola, in front of Jagdham College, Chapra.				
Pk No.	MR-N/22-23 Chapra -1/02				
Aggr. No.	19/MRD/2022-23				
Date of commencement:-	05.01-2023.				
Date of completion as per aggr	04-01-24.				
Date of actual completion	10.3.23.				
Date of entry.	10.03.23.				
	<u>Abstract of Cost</u>				
Sl No 1/1	clearing and grubbing road land - - - doh				
	U.T.M.B.P. 24.				
	0.68 Ha @ Rs 59726-13/Ha By 40614-00				
Sl No. 2/3.	Construction of Subgrade and earthen shoulder				
	- - - - doh				

Continuation

C.O. Rs 40614-00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BF R,	410614 ⁰⁰
1026.00m ³	V.T.M.B.P.	24.	25.		
402172m ³	V.T.M.B.P.	35.			
1428.72m ³	CR	253	567m ³	R	362266 ⁰⁰
21 No. 3/4. Construction of					
granular Sub base					
--- - - - - 1024 m					
	V.T.M.B.P.	25.			
175.478m ³	CR	2500	271m ³	R	438792 ⁰⁰
21 No. 4/5. W.B.M. Grading					
Providing, laying					
spreading --- - - - - 2					
	V.T.M.B.P.	25.			
126.835m ³	CR	5407	221m ³	R	685825 ⁰⁰
21 No. 5/6. W.B.M. Grading					
Providing, laying					
spreading --- - - - - 2					
	V.T.M.B.P.	25.			
179.292m ³	CR	4990	341m ³	R	894728 ⁰⁰
21 No. 6/7. Providing and					
laying Primer					
coat --- - - - - 1024 m					
	V.T.M.B.P.	26.			
2390.56m ³	CR	59	461m ³	R	142143 ⁰⁰

Continuation

C.O. R. 2564368⁰⁰

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F.R.	2564368 ^m
21 No. 7/8. Providing and applying Tack coat ----- deck of					
V.T.M.B.P. 26.					
2390.56 ^m ² @ R 20.24 ^m ² R				R	48385 ^m
21 No. 8/9. Patch work over WBM using misc. Seal Surface -----					
V.T.M.B.P. 26.					
2390.56 ^m ² @ R 26.425 ^m ² R				R	631705 ^m
21 No. 9/10. Providing and applying Tack coat ----- deck.					
10789.50 ^m ² V.T.M.B.P. 26					
475.50 ^m ² V.T.M.B.P. 31					
11265.00 ^m ² @ R 16.87 ^m ² R				R	190041 ^m
21 No. 10/11 Providing and laying Semi Dense Bituminous Concrete ----- de.					
267.452 ^m ² V.T.M.B.P. 26.					
14.176 ^m ² V.T.M.B.P. 32					
281.628 ^m ³ @ R 14384.58 ^m ³ R				R	4051100 ^m

Continuation

C.O.R. 7485599^m

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B.F.R. 74855.99 ^m
24 No. 11/12. Construction of dry lean cement concrete --- des					
					V.T.M. B.P. 27.
29.966 ^m @ R. 428 ^m 23 ^m R. 928291 ^m					
24 No. 12/13. Construction of cement concrete Pavement --- des, spec					
					V.T.M. B.P. 27-
240.92 ^m @ R. 848 ^m 23 ^m R. 203167 ^m					

24 No. 13/14. Accm 15 grade Kilometer Stone --- des, spec					
					V.T.M. B.P. 35.
24 No. 14/15. 200 m Stone.					
					V.T.M. B.P. 35
14 No. 15/17. Providing and fixing retro reflector mandatory Board --- des, spec					
					600mm equilateral triangle
14 No. 16/17. Providing and fixing retro reflector mandatory Board --- des, spec					
					600mm equilateral triangle

Continuation

C.O.R. 9664516^m

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BER	AG64516~
				V.T.M.B.P. 27.	
2 Nos @ R 4273-72 each R					24350~
2 No. 16/18. 600 mm circular					
				V.T.M.B.P. 27.	
4 Nos @ R 4233-41 each R					16934~
2 No. 17/17. 600 mm x 450 mm					
				rectangular	
				V.T.M.B.P. 27.	
4 Nos @ R 4089-67 each R					16357~
2 No. 18/20. Recm 15 grade					
				Boundary pillar	
				----- derh. sp.	
				V.T.M.B.P. 35.	
16 Nos @ R 647-07 each R					10385~
2 Nos. 19/22. Planting of					
				trees and their	
				maintenance for	
				one year ----	
				V.T.M.B.P. 28.	
200 Nos @ R 1063-57 each R					319077~
2 No. 20/23. Road Marking					
				with hot applied	

Continuation

C.O.R. 10061621~

Sch.XLV-Form No. 134


Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F.R.	10061621 ^m
				thermoelastic	
				compound --- ch	
670.00 ^m ²	VT.M.B.P.			28.	
10.80 ^m ²	VT.M.B.P.			34.	
680.80 ^m ²	Q.R.	823	747 ^m ²	R	560802 ^m
2 No. 21/24.	Providing and				
	fixing typical				
	Informalony Board				
	--- deck spec.				
	VT.M.B.P.			34.	
2 Nos	Q.R.	10596	44	each R	21193 ^m
2 No. 22/25.	Brick masonry				
	in c.m. (1:3) in				
	Parapet --- ch				
	VT.M.B.P.			33.	
2.88 ^m ³	Q.R.	6039	96 ^m ³	R	17395 ^m
2 No. 23/26.	Plastering with				
	c.m. (1:4) ---				
	--- deck spec.				
	VT.M.B.P.			33	
20.16 ^m ²	Q.R.	176	74 ^m ²	R	3563 ^m
2 No. 24/27.	Painting Two				
	coats including				
	Primer --- deck				
	Spec				

Continuation

C.O.R. 10664574^m

Continuation

Sch. XLV-Form No. 134

Sch.XLV-Form No. 134				Contents of area
Particulars	Details of actual measure			
	No.	L.	B.	
2nd & final bill:-				
Proportional value:-				1,20,46,886=00
Previous payment:-				1,15,50,000=00
				<u>1</u>
Bill value :-				4,96,886=00
Memo of payment:-				
G. Tax@ 1%:-				4969=00
S. GST@ 1%:-				4969=00
C. GST@ 1%:-				4969=00
L. CEY@ 1%:-				4969=00
SD@ 5%:-				24844=00
Royalty:-				16640=00
SF:-				3636=00
By, CFMS, payments:-				<u>431890=00</u>
Grand total:-				4,96,886=00
paid for RS. 4,96,886=00 (Four				
lacs ninety six thousand eight hundred				
eighty six) only.				
 Executive Engineer C.W.D. (W) Division, Chennai				
Asst. Secy 21/03/23 21/03/23				