

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Const ⁿ of granular Sub-base					
- do - do -					
Vide page No - (37)	12	90.33	m ³		
@ Rs 3011.98/m ³					Rs 3886448 = ∞
⑥ P/v spreading and compacting					
Stone WBM Gr-III - do - do -					
Vide page No - (37)	558.43	m ³			
@ Rs 3965.92/m ³					Rs 2214689 = ∞
⑦ Const ⁿ of Unreinforced cement					
Concrete pavement - do - do -					
Vide page No - (37)	382.20	m ³			
Vide page No - (43)	99.60	m ³			
					481.8 m ³
@ Rs 7559.00/m ³					Rs 3641926 = ∞
⑧ P/v prime Coat SS1					
- do - do -					
Vide page No - (38)	4492.50	m ²			
@ Rs 55.65/m ²					Rs 2,50,008 = ∞
⑨ P/v tack coat RS1					
- do - do -					
Vide page No - (38)	4492.50	m ²			
@ Rs 18.69/m ²					Rs 83965 = ∞
⑩ P/v end laying and rolling 20mm					
MSS - do - do -					
Vide page No - (38)	4492.50	m ²			
@ Rs 239.74/m ²					Rs 1077122 = ∞

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑪ E/W in excavation of found ⁿ					
— do — do —					
Vide page No - (38)					92.70 m ³
@ Rs 285.92/m ³ —					Rs 26505.00
⑫ P/v plain cement concrete in foundation — do — do —					
Vide page No - (38)					6.72 m ³
@ Rs 6313.75/m ³ —					Rs 42428.00
⑬ P/v PCC M-20 in found ⁿ					
— do — do —					
Vide page No - (38)					29.0 m ³
@ Rs 7138.67/m ³ —					Rs 206789.00
⑭ P/v plain/semi cement concrete M-25 in Sub structure					
— do — do —					
Vide page No - (39)					23.38 m ³
@ Rs 7901.82/m ³ —					Rs 184745.00
⑮ P/v weep holes — do — do —					
Vide page No - (39)					30 Nos
@ Rs 159/Nos —					Rs 4770.00
⑯ Back filling — do — do —					
Vide page No - (39)					18.95 m ³
@ Rs 748.23/m ³ —					Rs 14179.00
⑰ P/v filter media — do — do —					
Vide page No - (39)					15.49 m ³
@ Rs 3231.99/m ³ —					Rs 49902.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①⑧ Plain / reinforced Cement concrete Sub-structure - do - do - Vide page No ③⑨ 0.24 m ³ @ Rs 7396.19/m ³ — Rs 1775.20					
①⑨ P/v Cement concrete M-30 in super structure - do - do - Vide page No ③⑨ — 3.56 m ³ @ Rs 8643.04/m ³ — Rs 30769.00					
②⑥ P/v Drainage spouts - do - do - Vide page No ④⑥ 4 Nos @ Rs 603.29/Nos — Rs 2413.00					
②⑦ P/v Bleeding coat — do - do - Vide page No ④⑥ 0.825 m ³ @ Rs 13943.47/m ³ — Rs 11504.20					
②② S/F and placing HYSD bar reinforcement - do - do - Vide page No ④⑥ 1.529 MT @ Rs 77538.48/MT — Rs 118556.00					
②③ P/v and fixing Informatory sign board - do - do - Vide page No ④⑥ 2 Nos @ Rs 13688.77/Nos — Rs 27377.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) 43 P/v and fixing of maintenance board — do — do —					
Vide page No (44) 1 Nos					
@ Rs 13688.77/Nos — Rs 13688 = ∞					
(25) 39 P/v and fixing K.M Stone — do — do —					
Vide page No — (44) 3 Nos					
@ Rs 2598.62 — Rs 7796 = ∞					
(26) 40 P/v and fixing Hectometer Stone — do — do —					
Vide page No — (44) 8 Nos					
@ Rs 713.02 — Rs 5704 = ∞					
(26) 50 P/v Road marking with hot applied thermoplastic — do — do —					
Vide page No — (45) 239.6 m ²					
@ Rs 755.53/m ² — Rs 181025 = ∞					
(27) 45 P/v and fixing retro-reflective Cautionary sign board — do — do —					
Vide page No (45) 7 Nos					
@ Rs 5206.38/No — Rs 36445 = ∞					
(28) 46 P/v and fixing retro-reflective — do — do —					
Vide page No (45) 3 Nos					
@ Rs 12962.48 — Rs 38887 = ∞					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29)/47 P/v and fixing retro reflective cautionary board - do - do -					
Vide page No - (45) 2 Nos					
@ Rs 12962.48 — Rs 25925 = ∞					
(30)/48 P/v and fixing retro reflective cautionary and mandatory sign board - do - do -					
Vide page No - (45) 3 Nos					
@ Rs 8038.50 — Rs 24115 = ∞					
Rs - 13397847 = ∞					
Less 0.01% Rs 1340 = ∞					
Rs 13396507 = ∞					
Less previous payment Rs 12158725 = ∞					
Rs 1237782 = ∞					
Rs 05/02/23 AE					

Continuation

mmgsy (NDBCBKICS)

Malla to Sakar baliya Path to Gorya Deega

Schedule XLV-Form No. 134

10 SBD/2019-20

Bugsi

DIVISION

Bugsi

SUB-DIVISION

Constructive Construction.

Measurement Book

:1009

mmgsy - NDB - BRP-81 - VAYSI