

प्रमाणित किया जाता है कि मापी
हुए हैं मशीन रिकॉर्ड एवं सौ हुए हैं
जिसे श्री लेजरसाग आरडा सहायक अभियंता
ग्रामीण कार्य विभाग कार्यपालक प्रमण्डल
मन्सुखन के पदनाम से निर्गत किया गया
है।

25.11.18
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मुकुंदीदयाल
25.11.18

Sch. XLV - Form No. 134

R.W.D. PAKARI DAYAL DIVISION
R.W.D. MADHUBAN SUB-DIVISION

Measurement Book

No.

592.

Name of officer _____

Date of first entry _____

Date of last entry _____



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th on A/c Bill					
Name of work - construction of Road & C.D.					
work with 5 year maintenance of prathmik					
vidhyalya Navrangia to Navrangia under					
M.M.U.S.Y. (NABARIB)					
Name of Agency - M/s Moga Durga construction					
and supplies c/o - Vikram Kumar At					
semra po - Bara Chakia p.s - Chakia Dist					
East Champaran					
Agreement No - 67 S.B.D. / 2018-19					
Date of commencement - 14-01-2019					
Date of completion - 13-01-2020					

(1) construction of FCC m30				
pavement --- all complete				
10x 30.0x 3.75x 0.160 = 180.0m ³				
10x 30.0x 3.75x 0.160 = 180.0m ³				
1x 30.0x 3.75x 0.160 = 18.0m ³				
1x 20.0x 3.75x 0.160 = 12.0m ³				
Extra widening on curve				
1x 25.80x 0.70 + 0.50 x 0.160 = 2.48m ³				
1x 17.75x 0.60 + 0.40 x 0.160 = 1.42m ³				
393.90m ³				
(2) construction of H3M widening				
III --- all complete				
4x 30.0x 3.75x 0.075 = 33.75m ³				
Widening				

10.01.2023

DE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) <u>cleaning & grubbing Road</u> 2.0 land --- all complete					
Vide TMB item (1) PN-20					
1.02 HA @ RS 48731 = 57/HA				RS	49706=00
(2) <u>construction of subgrade</u> 7.0 Earthen shoulder road 1000 m --- all complete					
Vide TMB item (2) PN-20					
1328.20 m ³ @ RS 147 = 97/m ³				RS	196534=00
(3) <u>construction of USB loading</u> 8+13.0 --- all complete					
Vide TMB item (3) PN-20					
731.14 m ³ @ RS 2825 = 99/m ³				RS	2066194=00
(4) <u>construction of WBM 9/III</u> 10+14.0 --- all complete					
453.42 m ³ Vide TMB item (4) PN-21					
+ 33.75 m ³ Vide TMB item (2) PN-26					
487.17 m ³ @ RS 3402 = 94/m ³				RS	1657810=00
(5) <u>E/W in Excavation for structure</u> 21.0 --- all complete					
Vide TMB item (5) PN-21					
58.86 m ³ @ RS 256 = 67/m ³				RS	15108=00
(6) <u>Wearing sub base bedding</u> 22.0 --- all complete					
				C.C RS	3985352=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFRS	3985352=00
vide TMB item (6) PN-21					
7.25m ³ @ RS 2825 = 99/m ³				RS	20488=00
(7) construction of PCC m15					
23.0					
in open foundation - all complete					
vide TMB item (9) PN-21					
5.29m ³ @ RS 5653 = 75/m ³				RS	29908=00
(8) providing B/m (1:3) m sub-					
24.0					
structure - - - all complete					
vide TMB item (8) PN-21					
53.02m ³ @ RS 6707 = 09/m ³				RS	355610=00
(9) providing 1000 mm p NP 3					
25.0					
Header pipe - - - all complete					
vide TMB item (9) PN-21					
15.0m @ RS 4284 = 52/m				RS	64268=00
(10) pointing with cm (1:3) m					
7.0					
head wall - - - all complete					
vide TMB item (10) PN-22					
63.95m ² @ RS 62 = 56/m ²				RS	4001=00
(11) Back filling in foundation trench					
7.0					
- - - all complete					
vide TMB item (11) PN-22					
12.20m ³ @ RS 570 = 81/m ³				RS	6964=00
(12) providing prime coat ss-1					
10.0					
- - - all complete					
vide TMB item (12) PN-22					
3950.33m ² @ RS 47 = 99/m ²				RS	189576=00

Continuation

C.O RS 4656167=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF RS 46	56167=00
(13) providing back coat PS-1					
11.0					
--- all complete					
Vide TMB item (13)	PN-	2.2			
3950.33 m ² @ RS	1601/m ²			RS	63245=00
(14) providing 20mm thick close					
12.0					
graded pucc -- all complete					
Vide TMB item (14)	PN-	22			
3950.33 m ² @ RS	165=23/m ²			RS	652713=00
(15) construction of FCC M30					
15.0					
Pavement --- all complete					
Vide TMB item (15)	PN- 26				
393.90 m ³ @ RS	7205=78/m ³			RS	2838357=00
(16) construction of Embankment					
5.0					
lead upto 100m -- all complete					
Vide TMB item 3(i)	PN- 28				
1955.70 m ³ @ RS	111=41/m ³			RS	217885=00
(17) construction of Embankment					
6.0					
lead upto 1000m -- all complete					
Vide TMB item 3(ii)	PN- 28				
838.15 m ³ @ RS	146=34/m ³			RS	122655=00
(18) providing Rec M15 grade km					
16(ii)					
post -- all complete					
Vide TMB item (4)	PN- 29				
3.0 NOS @ RS	2513=53/each			RS	7541=00
				C.O RS	8558563=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.Rc 85	58563=00
(19) providing Rec-MIS 9/011-					
(19iii) 200m stone post					
all complete					
vide TMB item (5) PN - 29					
8.0 NOS @ RS 674 = 62/each				RS	5397=00
(20) prf of semi Reflective					
cautionary, mandatory &					
informative sign -- all complete					
vide TMB item (6) PN - 29					
(i) 600mm Equilateral Triangle					
(i) 1.0 NO @ RS 1791 = 39/each				RS	1791=00
(ii) 600mm circular					
(ii) 2.0 NOS @ RS 1853 = 42/each				RS	3707=00
(iii) 800mm x 600mm Rectangular					
(iii) 4.0 NOS @ RS 1949 = 65/each				RS	7799=00
(iv) 900mm side octagon					
(iv) 1.0 NO @ RS 2043 = 41/each				RS	2043=00
(21) providing & Erecting direction					
180					
and place identification sign					
--- all complete					
vide TMB item (7) PN - 29					
1.0 m ² @ RS 2912 = 08/m ²				RS	2912=00
				C.O RS 85	62212=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF PS 8522	212=00
(22) part of typical MMWSY					
19(i) Informative signboard with					
logo --- all complete					
vide TMB item (8) PN-29					
1.0 No @ RS 8523=32/each				RS	8523=00
(23) part of typical maintenance					
19(ii) board --- all complete					
vide TMB item (9) PN-30					
1.0 No @ RS 8523=32/each				RS	8523=00
(24) part of typical MMWSY					
19(iii) Title information board					
----- all complete					
vide TMB item (10) PN-30					
1.0 No @ RS 3000=00/each				RS	3000=00
(25) part of typical citizens					
19(iv) information board ---					
all complete					
vide TMB item (11) PN-30					
1.0 No @ RS 9500=00/each				RS	9500=00
(26) part of typical					
20.0 thermoplastic compound					
2.5mm thick --- all complete					
vide TMB item (12) PN-30					
208.60 m ² @ RS 841=83/m ² RS					175606=00
				C.O. RS	8787364=00

Continuation

Continuation

