

प्रोजना का नाम:- एल ०५४ पथ से खलीफा रोड
निर्माण कार्य (3054 M.R. मरम्मत कार्य)

Schedule XLV-Form No. 134

मापी दूरी संख्या - 3881 / 2022-2023

कार्यपालक अभियन्ता ग्रामीण कार्य DIVISION
विभाग कार्य युमेल - जारा

सहायक अभियन्ता ग्रामीण SUB-DIVISION
कार्य विभाग कार्य अवल युमेल - बड़हरा

Measurement Book

Shioparsan Yadav.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement—
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

of the measurement relating					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/Work:-	Maintenance and Repair of road				Khalifa
	from - L053-L048 to				
	Total in Barhara Block under				MR-N/22-23 Area 127
	M/R 3054 (Packer No:-				
N/Agency:-	Shiv Parsan Yadav,				Agarsanda-
	vill- Pawat, P.O.				
	Behara, Dist Bhojpur, (Bihar)				
Agreement No/Date:-	11/ MR/ 3054/MBD/				27-09-2022
	2022-23 /				
Date of work start:-	27-06-2022				

Date of work complete:- 26-06-2023

Bill No- 1st A/C Bill-

Date of measurement:- 11-02-2023.

① Cleaning and grubbing road land
 by (manual means) including uprooting
 wild vegetation, grass, bushes shrubs
 as per technical specification and directing
 E/I-

2 1613 2.00 - 6452.00 m²
 Ha = 6452.00 / 10000 = 0.65 Ha

② Construction of G.S.B by
 providing well graded material
 spreading in uniform layers

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sides -	2x2	6.00	0.60		14.40
Top -	2	6.00	0.40		4.80
Sides -	2x2	0.40	0.60		0.96
Totally					20.16m ²
(9.2) construction of subgrade and earthen shoulders with approved material obtained from borrow pits.					
	2x3	30.00	1.00	0.15	27.00
	2x1	23.00	1.00	0.15	6.90
Totally					33.90m ³
Shaded 18/03/23 18/03/23 Work completion certificate. Certified that work is completed in all respect as per design and specification.					

Agreement work completed on - 18.03.23 Abstract of Cost Shaded 18/03/2023 18/03/2023					
(1) clearing and grubbing road land by manual means.					
city vide	TMB-P- (14)				
aly 0.65 Ha @ 62032.43	Ha =	40321.00			
(2) construction of subgrade and earthen shoulder material obtained from borrow pits.					
	TMB-P- (16)				

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Total cost of road Rs.				6284192.00
				6284118.00
Less 1st RA Bill Amt (Rs) (-)				6048635.00.
Net Payable Amt (Rs)				235,557.00/-
Say Rs				232483.00 ✓

Checked
18/03/23
JE

Summ
18.9.23

CS
QA
20/03/23
CS

Material statement :-

- (i) Earthwork: 33.90 m³.
- (ii) Bricks - 7.90 Thousand.
- (iii) Sand - 1.46 m³

Checked
18/03/23
JE