

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
ON 1st and Final Bill					
Name of work - Roadwork NH					
28 To 1300 Malhauri Ghati No 6					
Half Huger Solimpur Galla # c					
NH Tak					
Name of Agency - Anu Singh					
Agreement No 2/F-1/2022-23					
Accepted date 025.1 below					
Date of work order - 16/07/22					
Date of completion - 15/08/22					
Actual Date of completion 10/03/23					
Item No (01) Construction of 100 Grams					
Sub base with well graded material					
4.5 x 1.1 x 0.100 = 0.625 m ³					
14 x 1.1 x 0.075 = 1.155 m ³					
13 x 1.0 x 0.100 = 1.30 m ³					
8.6 x 1.5 x 0.050 = 0.645 m ³					
10.6 x 1 x 0.100 = 1.06 m ³					
5.1 x 0.9 x 0.100 = 0.522 m ³					
8.3 x 1.3 x 0.100 = 1.079 m ³					
7.6 x 0.8 x 0.050 = 0.304 m ³					
5.1 x 1.05 x 0.100 = 0.535 m ³					

Continuation

Total = 7.425 m³

Total
 27/02/23
 sr

3
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
ABSTRACT OF COST					
g.m no (1) Construction of G.S.B					
do - E.I.S	TO 8+ Vold T.M.B				
P - 01 -	7.425 m ² @ Rs				
2954.90					= 21962 = 0
g.m no (2/3) Construction					
06 Cement concrete					
Pavements - do - E.I.S					
total of Vold T.M.B P-					
02 -	121.16 m ³ @ Rs				
7099.31 / m ³					= 860152 = 0
g.m no (3/1) Construction					
06 Sub Grade Earthwork					
Shoulder total of Vold					
T.M.B P - 02 -	118.8 m ³				
@ Rs 251.82 m ³					= 29916 = 0
				Total =	912030 = 0
12			121.415 T.		= 109444 = 0
			11 L.O.B (2) =		9120 = 0
			9 E.G FCC =		8062 = 0
			Sub Total =		1038656 =
			0.251.6100 =		-2597 = 0
After deduction . Net Amount = 1036059 =					
Total					
10103123					
Continuation					
A.E					
17/12/23					