

## RWD -BENIPUR

Feb-23

S N	Year	Block Name	SCHEME	Name of the Road (English)	Length	Name Of Contractor	AA Amount	AA Date	Agreement Constructn Amount (Lac.)	Agreement Maint Amount	Agreement Date	Date of Completion	Expenditure	Sub Base	Base	Surface	Status	Remarks	
<b>MMGSY[SC]</b>																			
1	2017-18	Benipur	MMGSY[SC]	MAHBUB KE GHAR to MANDAL TOLI	0.980	AVINASH KUMAR	64.72800	26.06.2018	51.52672	4.82400	06.07.2019	05.04.2020	0.00000	0.00000	0.00000	0.00000	On-going	To be Dropped	PANCHAYAT SE BANA H
2	2019-20	Benipur	MMGSY[SC]	L038 to Baranath Mushari Tol	1.400	Rakesh Kumar Thakur	111.07000	12.09.2019	95.19346	15.60758	10.07.2020	09.07.2021	0.00000	0.00000	0.00000	0.00000	On-going	To be Dropped	NAGAR PARISAD
3	2020-21	Ghanshyampur	MMGSY[SC]	L023 to Navki Pokhar	0.415	Suman Kumar Suman	41.64900	18.05.2020	36.59687	4.12413	16.12.2020	15.09.2021	0.00000	0.00000	0.00000	0.00000	On-going	To be Drop	