

MM 654-46EN)

Schedule XLV-Form No. 134

BAKARPUR TOLA BANUR PASCHIM BAND DHAL
TO MISHMANATH TUSARI KE DARWATE
NOTE HUVE NARAYANPUR TAK

1013

SHEKHAR DIVISION

DIPRAHI SUB-DIVISION

MEASUREMENT BOOK

પ્રમાણિત નિમા ખાતા છે તે સહ
 મળી ગુણિત મે મહિન દ્વારા ગુણિત
 નિમા દુકા એક એ હો પ્રમાણિત
 હો જો મી ગુણિત નિમા પ્રમાણિત
 પ્રમાણિત મે ગુણિત નિમા પ્રમાણિત
 નિમા પ્રમાણિત પ્રમાણિત પ્રમાણિત
 નિમા પ્રમાણિત પ્રમાણિત પ્રમાણિત

પ્રમાણિત પ્રમાણિત પ્રમાણિત
 પ્રમાણિત પ્રમાણિત પ્રમાણિત
 12-9-19

Sch. XLV—Form No. 134

_____ DIVISION
PIPRAHI SUB-DIVISION

Measurement Book

No. 1013

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st & final Bill

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W Bakarpur Tola Banwitz					
paschim bandh Dhal se					
Vishwanath Tinsari ke					
darwaja chote huye					
Narayanpur Taluk - MMSP-GEN					
Agency:- Gajeev kr. Singh					
Riprahi Shekhar					
Agreement No. SAD/MMSP (GEN)/19					
of 2021-2022					
D/S work:- 21.03.2022					
E/Completion:- 20.12.22 (Schedule)					
Record measurement					
Item 1) Setting out pillars					
(i) providing & fixing wooden					
bench mark pillars					
1 No per km - do - do - E/C					
Qty :- 1 No					
(ii) Setting out pillar - provide					
and fixer reference pillar					
04 No. per km - do - do - E/C					
2 Nos					
Item 2) clearing and grubbing					
road land by manual					
means - do - do - E/C					

Continuation

Abstract of cost

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/S - Bakarpur Tola Bazar					
Passing Bada Dhal					
to Vishwanath Tirth					
ke Arinap hole huge					
Nagarpur Tola					
Agency:- Sanjeet Kr. Singh					
Librati Shakti					
Agreement No - SBD/MMSSY (GEN)/19					
of 2021-22					
D/o work - 21/03/2022					
D/o Completion - 20/12/2022 (Scheduled)					
D/o Record					
Item 1/1 provision & fixing of					
working benchmark/reference					
pillar - do do E/I					
Benchmark pillar					
1 No. Qty m/s TMB Page - (1)					
(2) 1845.10/m → 1845.10					
Reference pillar					
2 No. Qty m/s TMB p - (1)					
(2) 1845.98/m → 1845.98					
Item 1/2 clearing and grubbing					
road end (by manual work)					
including uprooting - do					
- do - E/I					
0.4104 Hc Qty m/s TMB p (2)					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(C) P 52970.33/49 →					21739.00
Item 3/3 Excavation for road					
way in soil using					
usual means for					
do do - clause 302.3					
25.36 M ³ Qty vide TMB P-(3)					
(C) R 7557/M ³ →					1916.00
Item 4/4 Construction of					
embankment with approved					
material do do - 201-5					
15.22 M ³ Qty vide TMB P-(3)					
(C) R 26.78/M ³ →					408.00
Item 5/5 Construction of					
embankment - do - do					
1000 m Road					
1265.33 M ³ Qty vide TMB P-(6)					
(C) R 170.57/M ³ →					241134.00
Item 6/6 Construction of Subgrade					
and earthen shoulder					
do do - 303.1					
459.10 M ³ Qty vide TMB P-(12)					
(C) R 192.04/M ³ →					88146.00
Item 7/7 Construction of					
G.S.B - do do - Grading I					
129.76 M ³ Qty vide TMB P-(9)					
(C) R 3010.10/M ³ →					390578.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 8/8	providing	layer			
	spreading	and	compact		
stone	aggregate				
depth	405				
169.41 M ³	Qty	use	TMB	P-10	
	Rs 3720.00	/M ³			630205.00
Item 9/9	construction of	con			
	reinforced	pcc	pavement		
	thickness	as per design			
	do	do	150		
367.20 M ³	Qty	use	TMB	P-12	
	Rs 7260.76	/M ³			2666151.00

Item 10/11 Reinforced concrete

Concrete M15 grade kilometer

do do 1103

(ii) Kilometer stone

2 Nos. 8 kg use TMB P-113

(a) Rs 2295.78 / No. → 4592.00

(iii) 200 m stone

2 Nos. 8 kg use TMB P-113

(a) Rs 592.76 / No. → 1186.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
Item 11/12 providing & delivery of typical message information sign board with logo — do. — do. — do.				
4 nos. qty vide TMB p (8)				
@ Rs 9473.60/no. —				37894.40
Item 12/15 providing and fixing of retro reflected cautionary, mandatory — do — do — clause 801				
600 mm equilateral & triangle				
2 nos. qty vide TMB p (13)				
@ Rs 3050.00/no. —				6100.00
600 mm Circular				
1 No. qty vide TMB p (13)				
@ Rs 4700/m —				4700.00
800 mm x 600 mm rectangular				
2 Nos. qty vide TMB p (13)				
@ Rs 6400/no. —				12800.00
900 mm octagonal				
1 No. qty vide TMB p (13)				
@ Rs 8500.00/no. —				8500.00
Item 13/16 providing and laying of hot applied thermoplastic compound — do — do — streak and rub				
120 m ² qty vide TMB p (13)				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Item 11/17 E/W in excavation of for house of owner					
— do — 1104.0					
31.32 M ³ Qty wide TMB p-(6)					
Item 15/18 providing M15 (PCC 1:2.5:5) no leveling course					
— 1202 & 1203					
5.34 M ³ Qty wide TMB p-(6)					
Item 16/19 pcc/rcc in sub structure					
M(20)					
30.33 M ³ Qty wide TMB p-(7)					
Item 17/20 providing and laying RCC pipe NP3 for culverts					
— do — do — E/c					
15 m Qty wide TMB p-(2)					
Item 18/21 painting on plaster wall					
— do — do — 1700					
24.96 M ² Qty wide TMB p-(7)					

Continuation

Metorial Statement

$E/W =$	175	1.11	M^3
---------	-----	------	-------

Metal -	282.85	M ³
---------	--------	----------------

Chips -	362.05	M ³
---------	--------	----------------

Stone screening - 40.66 m³

Local sand -	46.71	ms
--------------	-------	----

Course	Scnd - 181	45	M
--------	------------	----	---

MLR với độ phân

15/12/2022

3.2

Continuation