

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 st	00	At	Bill		

Name of Work— Agya se

Chhitauli Under MR 3054

Agency - Anil Kumar

Vill- Karam Kudria

P.O- Dumarran Bangra

Anchal- Mashraikh

Distt- Chapra (Saran)

Agreement No - 02/MBP/2021-22

Date of Commencement = 10/9/22

Date of Completion = 09/06/23

Below 25.58% As per Agg.

Record Entry

(1/17) Providing and fixing
of typical masonry
information sign
Board do do all
Compute job
1 x 2 Nos = 2 Nos

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
<u>Abstract of cost</u>					
<u>1st on A/c Bill</u>					
<u>(All Qty vide TMB)</u>					
<u>1/1 Clearing and grubbing</u>					
<u>of road land</u>					
P-2	2ten	2/1			
0.42 Hect @ 59726.13/Hct =					25085=
					₹
<u>2/2 Construction of Sub-</u>					
<u>grade and Earthen Should</u>					
P-13	2ten	2/2			
<u>845 m² @ 238.33/m² =</u>					
					<u>Cruxmax</u> 25085=
					= 201389 =
					₹
<u>3/3 Excavation for</u>					
<u>roadway in soil</u>					
<u>(Box Cultry)</u>					
P-2, 3	2ten	3/3			
49.88 m ³ @ 99.69/m ³ =					4972=
(Limit Qty)					₹
<u>4/4 Construction of G.S.B</u>					
<u>gr II in Box Cultry</u>					
P-5	2ten	6/4			
28.50 m ³ @ 2564.57/m ³ =					73090=
(Limit Qty)					₹

Continuation

Co = ₹ 304536 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Providing laying, Spreading & Comp. Work on LI					
P-6 2ten - 7/4					
21.375					
21.380 m ³ @ 4244.83 / m ³					90733 =
(Limit 84)					
(6/6) Construction of dry Lean Concrete do-do					
P-3 2ten - 4/6 - 39.165 m ³					
P-7 2ten - 8/6 - 40.577 m ³					
Qty = 79.74 m ³ / Limit Qty = 78.75					
78.75 m ³ @ 4196.17 / m ³					330448 =
(Limit 84)					
(7/7) Construction of Un-reinforcement M30 grade Cement Concrete in road					
P-4 2ten 5/3 = 587.813 m ³					
P-7,8 2ten 9/7 = 676.58 m ³					
Qty = 1264.39 m ³ / (Limit Qty = 1260 m ³)					
1260.0 m ³ @ 7946.22 / m ³					10012237 =
(8/8) Providing and fixing Kilometer stone					
P-9 2ten - 10/8					
2 Nos @ 2661.98 / each					5324 =

Continuation

Co = 10743278 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/9) Boundary and fixings 2000 stone					
P-9 2ter - 11/9					
8 Nos @ 759.69/each =					6077.28
(10/10) Direction and Place identification sign					
P-9 2ter - 12/10					
1.92 m ² @ 13170.15/m ² =					25287.28
(11/11) Boundary and fixings Retroreflective 600mm Circular					
P-9 2ter - 13/11					
12 Nos @ 3836.60/each =					46039.2
(12/12) 600mm Circular					
P-9 2ter - 14/11					
6 Nos @ 3873.75/each =					23242.5
(13/13) 600mm x 450mm Rectangular					
P-9 2ter - 15/13					
6 Nos @ 3745.52/each =					22473.12
(14/14) Boundary and fixings Boundary pillar					

Continuation

$$C0 = 2 10866396 =$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
P. 9 / 2ter - 16/14					
16 Nos @ 642.98 / each =					10288 =
					2
(15/16) Providing and laying					
road marking do do					
P. 10 / 2ter - 17/16					
420.0 m ² @ 762.51 / m ² =					320254 =
					2
(16/17) Providing and laying					
typical masonry parapet Band					
P. 1 / 2ter - 1/17					
2 Nos @ 10522.40 / each =					21045 =
					2
(17/18) Providing Brick					
masonry work in					
cm (1:3)					
P. 10 / 2ter - 18/18					
2.88 m ³ @ 5755.91 / m ³ =					16577
					2
(18/19) Plastering with					
cm (1:4) on parapet					
Wall do-to					
P. 10 / 2ter - 19/19					
20.160 m ² @ 184.12 / m ² =					3712
					2
(19/20) Painting two					
coats (Black & White)					

Continuation

Co = 11238272 =

[illegible]