

MMGSY-SC-अनुगत रानीगंजप्रखंड में गणवर्ती
कोविद मनु के छाप रहे मोडिंग सीमा तक सडक
निर्माण कार्य खंड पो नुवर्धनिर रख-रखाव कार्य

Schedule XLY-Form No 134
खंडरनामाको खण्डपा-142/SBD-2021-22.
खंडरनामाको बाकि-22833351

DIVISION
कार्यधारण करनेको विधि-अ.व. 2022
कार्य वृत्त करने को विधि-06.01.2023
संवेद अ-मेससुमहाका अ-अनुवर्धन

MEASUREMENT BOOK

माप पुस्तको खण्डपा-148/2021-22.

1st on bill:-

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- cons. of Road from					
Gumwanti Kokeil Jha					
house to Bhorha Sime					
under MMSY (SC).					
2mcs:- m/s Mahesh Enterprises.					
28. no:- 142/SB30/MMSY (SC) 2021-22.					
date of start:- 07.01.2022.					
date of completion:- 06.01.2023.					
Measurement ends:-					
date of measurement					
				:- 04.11.2022	
date of end:- 04.11.2022					
Excavation for structure					
as per drawing and -----					
3mcs. bdc (1m x 1.5m) -					
$2 \times 1 \times 2.40 \times 6.00 \times 0.60 = 17.280 \text{ m}^3$					
$2 \times 2 \times 2.40 \times 1.30 \times 1.80 = 22.464 \text{ m}^3$					
$2 \times 4 \times 2.50 \times 2.98 \times 1.90 = 83.990 \text{ m}^3$					
3mcs bdc (2m x 3m) -					
$1 \times 3.80 \times 6.00 \times 0.650 = 14.82 \text{ m}^3$					
$2 \times 3.80 \times 1.30 \times 1.800 = 17.784 \text{ m}^3$					
Continuation					
$4 \times 4.90 \times 3.85 \times 1.800 = 135.828 \text{ m}^3$					
Total:- 291.616 m ³ .					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
reinforcement in					
super-structure					
0.856 m T (vide P-05)					
@ Rs. 60535.33/m T = Rs. 51818.00/-					
② cons. of RCC railing					
of M25 grade in					
5.60 m (vide P-08)					
@ Rs. 2129.08/m = Rs. 11923.00/-					
③ Drains - stairs complete					
as per drawings					
4.00 Nos. (vide P-07)					
@ Rs. 475.20/each = Rs. 1901.00/-					
④ P.S.L. cement concrete					
wearing course m-30					
grade included					
2.310 m ³ (vide P-08)					
@ Rs. 13032.59/m ³ = Rs. 30105.00/-					
Total Rs. 10017668.00/-					
Add GST @ 12% : (+) Rs. 1202120.00/-					
Add LC @ 0.1% : (+) Rs. 100177.00/-					
Total Rs. 11319965.00/-					
Less 0.83% as allowed : (-) Rs. 93956.00/-					
Rs. 11226009.00/-					

Continuation

01.01.023
JE
01.01.023

3
10/4/23
AB

Sch. XLV-Form No. 104					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>material statement</u>					
D E/W :-					1990.484 m ³
① C. sand :-					974.673 m ³
② Stone materials :-					2051.188 m ³
③ 9.5 to 2.36mm					513.243 m ³
53 to 9.5mm					1278.115 m ³
40mm size					44.054 m ³
20mm size					95.231 m ³
10mm size					56.145 m ³
filter media					64.370 m ³
④ cement :-					78.731 MT.
⑤ TMT bars :-					7432 MT.

018.01.023
JE

01.01.023
JE

10/4/23
AB