

Khairi Sand Road to Chanchi Village Road

Khairi - Sand Road to Chanchi Vill Road.

Head. MR. GASH

(Const work)

Schedule XLV Form No. 134.

R. W. D (W) Jamul DIVISION

Khairi SUB-DIVISION

Measurement Book

-3067

Nitesh Kumar Singh

Nitesh K. Singh
Ag No - 3 (MIBD) 22-23

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st and final bill					
Name of work - Construction of					
Road from Khairi - Soro					
Road to chanchi village					
road.					
Agency - Nitesh Kumar Singh					
vill - Kalyanpur, P.O. + P.S.					
Dist - Jammu.					
Agreement No - 3 (M.B.D.)/2022-23					
Date of start - 10-09-2022					
Date of comp - 09-06-2023.					
Agreement Const cost Rs = 69,82,687/-					
agreement Maint cost Rs = 22,99,558					
Tot Rs = 92,82,245					
Record measurement.					
① Clearing & Grubbing road					
Land - do - do - all complete job.					
2x30x30x0.750 = 1350					
2x30x30x0.750 = 1350					
2x10x20x0.750 = 300					
Total = 3000m ²					
Qty = 0.30 Ha.					

Continuation

Badal
01/02/2023
T.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) clearing & Grubbing Road lan					
- do - do - all complete job.					
Qty vide item (1), P.No - (1)					
0.30 Hg @ 5726.13/Hg					
Rs = 17918 = 00					
(2) Construction of subgrade & Earthen					
Shoulder - do - do - all complete					
Qty vide item (2), P.No - (2)					
899.25 m ² @ 254.46/cum					
Rs = 228950 = 00					
(3) Construction of GSB G-11					
- do - do - all complete job.					
Qty vide item no (3), P.No - (3)					
92.74 m ³ @ 2074.33/cum					
Rs = 192373 = 00					
(4) Water Bound Macadam with					
stone screening G-11 WBM G-11					
- do - do - all complete job.					
Qty vide item (4), P.No (5)					
62.62 m ³ @ 3954.33/cum					
Rs = 247620 = 00					
(5) Providing, Laying, spreading					
and compacting Stone aggregate					
of WBM G-11 - do - do - all complete					
Qty vide item (5), P.No (6)					

Continuation

Rs = 686861 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Note: —	1	11	10	10	
① Received quality test report from Ex. Engineer RWD BGP vide his letter no. 87 (En) dt 9-2-23					
②	52	0	0	0	8/12/23
③	31	82			
④					
⑤					
⑥					
⑦					
⑧					
⑨					
⑩					
⑪					
⑫					
⑬					
⑭					
⑮					
⑯					
⑰					
⑱					
⑲					
⑳					
㉑					
㉒					
㉓					
㉔					
㉕					
㉖					
㉗					
㉘					
㉙					
㉚					
㉛					
㉜					
㉝					
㉞					
㉟					
㊱					
㊲					
㊳					
㊴					
㊵					
㊶					
㊷					
㊸					
㊹					
㊺					
㊻					
㊼					
㊽					
㊾					
㊿					
1st dt 2/12/21					Rs. 6964385/-

Memo of payment			
69644:00	1%	Income Tax	
139288:00	2%	GST-TDS	
348219:00	5%	Security deposit	
69644:00	1%	Labour cess	
158850:00		Royalty paid Rs. 855162/-	
69517:00		S. Fee.	
6109223:00		Net payment	
6964385:00		Total	
		Passed for Rs. 6964385:00	
		(Rupees sixty nine Lakh sixty four thousand three hundred eighty five) only —	

4/3 dt 19-4-23

Executive Engineer
R.W.D. (N) DIVISION
JALGAON

Continuation

17/4/23