

2020-21 year

SHEDULE XLV Form No. 134.

DIAMOND

DIVISION

11-10-19

Black

SUB-DIVISION

Pesman told to Chhaya Dutt to Biddi Pharmacy
Roepl

Measurement Book

Thompson - Thompson Group in Const. Pvt. Lt. a.

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
A.B. STRAIGHT OF ROAD					
6th P. And All					
N/1000th Construction of Road from					
Shivan to a Chhara path to					
By 10th P. And All Road					
Agency - Dharmapur Const. Pvt. Ltd.					
Ref. Agreement No. 12/15 AD/2020					2021.
Date of Commencement				02/07/2020	
Date of Completion				02/09/2021	
Actual Date of Completion				22/04/2023	
(1/1) setting out pillars					
5.0 km P. And All					
@ 13714.20 / km					→ Rs 41143 = 0
(2/1) clearing & grubbing ground 1920 ft.					
1.05 Hect P. And All					
@ 51133.76 / Hect					→ Rs 53690 = 0
(3/1) construction of embankment with 1:2 up 100m.					
5695.52 m ³ P. And All					
@ 186.09 / m ³					→ Rs 73501 = 0
(4/1) construction of embankment with 1:2 up 100m.					
3777.02 m ³ P. And All					
@ 145.98 / m ³					→ Rs 338510 = 0

Continuation Rs 1168354 = 0

