

~~MRX~~
1305

MBND-596/2022-23

Schedule XLV-Form No. 134

PWD Road to Nishapur Matiyam

Recd.

Aarey

DIVISION

Pahar pur.

SUB-DIVISION

MEASUREMENT BOOK

Utkarsh Anand.



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Measurement:-	25.2.2023				
Details of work done:-					
(1/8) Provision & applying of Tack coat with Bitumen Emulsion (RS1) etc all complete job.					
	$1 \times 10.00 \times 3.75 \text{ m} = 37.50 \text{ m}^2$				
(1/7) Provision & laying semi dense bituminous concrete etc all complete job.					
	$1 \times 10.00 \times 3.75 \text{ m} \times 0.025 \text{ m} = 0.9375 \text{ m}^3$				
(3/2) Construction of Subgrade and earthen shoulder etc all complete job.					
	$1 \times 10.00 \text{ m} \times 2 \times 1.00 \text{ m} \times 0.30 \text{ m} = 6.00 \text{ m}^3$				
(4/2324) Road Marking with hot applied thermoplastic compound etc all complete job.					
At edge of B.T Portion	$1 \times 10.00 \text{ m} \times 2 \times 0.10 \text{ m} = 2.00 \text{ m}^2$				
	$\frac{10}{25}$ $\frac{2}{2023}$ $\frac{22}{22}$ $\frac{25}{25}$ $\frac{2}{2023}$ $\frac{27}{27}$				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Repair of Road from				
	PWD road to Bishunpur Madarwa				
	Road under MR 3054				
Package No:-	MR-N/2022-23, Areraoj/09				
Agency:-	Utkarsh Anand Builders, Pvt.				
	Limited, Srikrishna Nagar, near				
	house of Prof M. Thakur, Mokshari				
	Dist:- East Champaran.				
	PIN- 805401				
Aggr. NO:-	01/MR-3054/MRD/2022-23				
Date of start:-	23-11-2022				
Time of Completion:-	22-8-2023				
(+) Details of work done:-					
(1)	Cleanup & grubbing road -				
	land etc all complete -				
	job.				
0.365 Hec	vide	TMB	P-18		
	@Rs 62032 = 43/Hec = Rs 22,642 =				
(2)	Construction of subgrade				
	& Earthen shoulders etc				
	all complete job.				
1138.2043	vide	TMB	P-18		
6.00 MB	"	"	P-28		
1144.2043	@Rs 251.03/MB = Rs 2,87,229 =				
(3)	Construction of Granular				
	subbase etc all comp. job.				
181.95543	vide	TMB	P-18		
	@Rs 2868.56/MB = Rs 5,12,949 =				
	C.O. → Rs 8,31,820 =				

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Details of S.Fee (for 2nd Bill)</u>				
① Subgrade $\rightarrow$		6.00	M ³		
		@ 35.01/M ³		= Rs	210.06
② SDBC $\rightarrow$		0.9375	M ³		
		@ 913.63/M ³		= Rs	856.52
			Total @		1066.58

Hence S.Fee = 10% of 1066.58

= Rs 106.65

Say Rs 107.00

27/12

Material Statement

Earth $\rightarrow$ 6.00 M³

stone chips $\rightarrow$ 1.34 M³

Bitumen Emulsion (RS1) $\rightarrow$ 10.31 kg

Bitumen (S-90) $\rightarrow$ 108.16 kg.

Certified that the work has been completed as per standard specification and there is no due against this work.

25/12/23

25/12/23