

GHURNA PRISY ROAD TO ADIMASI

MMGST

Schedule XLV-Form No. 194

ST

R. V. D. Kishangaw -1 DIVISION

Kochachannah SUB-DIVISION

3046

MEASUREMENT BOOK

Guide Sticker

Guide Sticker

CMD = AFROZ

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c Bill				
Name of work - Ghuana MMSY Road					
to Aadiwashi Tola in Kochadhaman					
Block under MMSY					
Agency - Mr. Afroz Alam Kishanganj					
Agreement No - 109/MMSY/SBD/2019-20					
date of commencement - 27-01-2020					
date of completion - 26-01-2021					
(1) providing & laying 300mm Ø					
Cement concrete pipe					
----- all complete					
6x 4.0x 2.50 = 60.0m					
(2) PIV RCC M15 grade km post					
3.0 NO					
(3) PIV RCC M15 grade 200m post					
5.0 NO					
(4) P&F of typical MMSY information					
sign board - - - all complete					
MMSY logo board - 2 NO					
citizen information board - 1.0 NO					
maintenance board - 1.0 NO					
Total = 4.0 NO					
(5) RCC M15 grade boundary					
pillars - - all complete					
32.0 NO					

Sch. XLV		Details of actual measurement				Contents of area
Particulars	No.	L.	B.	D.		
<u>ABSTRACT OF COST</u>						
<u>1(i) P&F of working benchmark</u>						
1(i) vide TMB item 1(i) PN-9						
2.0 NOS @ RS 4507=95/each RS					9016=00	
<u>1(ii) P&F of Reference pillars</u>						
1(ii) vide TMB item 1(ii) PN-9						
4.0 NOS @ RS 2049=72/each RS					8199=00	
<u>(2) cleaning & grubbing Road</u>						
2.0 land --- all complete						
vide TMB item (2) PN-9						
0.86 HA @ RS 49496=70/HA RS					42567=00	
<u>(3) construction of Embankment</u>						
3.0 Road 100m --- all complete						
vide TMB item (3) PN-16						
2039.23 m ³ @ RS 130=86/m ³ RS					266854=00	
<u>(4) construction of subgrade</u>						
4.0 & Earthwork Shoulders Road						
1000m --- all complete						
2675.25 m ³ vide TMB item (4) PN-3						
+682.90 m ³ vide TMB item (6) PN-3						
+218.08 m ³ vide TMB item (7) PN-9						
3576.23 m ³ @ RS 176=96/m ³ RS					632850=00	
<u>(5) construction of USB Groy I</u>						
5.0 --- all complete						
vide TMB item (5) PN-3						
1016.23 m ³ @ RS 2577=49/m ³ RS					2619323=00	
Continuation						
c.o. RS 3578809=00						

Continuation

C.O. RS 3578809=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 6418016=00
(18) planting of tree and their 16.0 maintenance for one year					
Vide TMB item (7) PH-14					
118.0 Nos @ RS 799=08/each RS					94291=00
(19) providing prime coat ss 1					
7.0 vide TMB item (9) PH-18					
4626.01 m ² @ RS 42=49/m ² RS					196559=00
(20) providing tack coat RS 1					
8.0 vide TMB item (10) PH-18					
4626.01 m ² @ RS 14=39/m ² B					66568=00
(21) providing 20mm thick pme					
9.0 all complete					
Vide TMB item (11) PH-18					
4626.01 m ² @ RS 20 4=43/m ² RS					945695=00
(22) providing 2.5mm thick					
15.0 Road marking - all complete					
Vide TMB item (12) PH-19					
246.0 m ² @ RS 735=40/m ² RS					180908=00
					RS 7902037=00
Add GST 12.0 %					RS 948244=00
Add Labour cess 1.0 %					RS 79020=00
					RS 8929301=00
less 0.01 % below 98 per Agg RS					893=00
					RS 8928408=00
less previous bill					RS 6509418=00
					RS 2418990=00

W. J. Geerson
13.04.2023
JE

Continuation
P. J. Geerson
27/04/23
AE