

Gen

MB No-3753

Schedule XLV-Form No. 134

Pyrager

DIVISION

Begmankur

SUB-DIVISION

Sri Pujam Kumar Singh

MEASUREMENT BOOK

Pakka Bel Mahadevpur to Jalal ka
where in Roost to 19

7.

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of Road from				
	Pakka Road Mahadevpur				
	to Talal Ke ghar via Rajesh				
	tola				
Name of Agency:-	Shiv Pujan Kumar Singh				
Agreement No:-	295BD/2020-21				
Agreement Amount:-	21331894.00				
Date of commencement:-	17-01-2022				
Date of completion:-	16-01-2023				

Continuation

5th and final bill

81 Abstract of Cosl.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Rd from Pakka Road Mahadevpur to Jhalkehar via Kesh Tol.					
Agency - Shiv Pujan Kumar Singh					
Agreement No - 293BD/20-21					
Date of Commencement - 17/01/2022					
Date of Completion - 16/01/2023					
Actual Date of Completion - 21/12/2022					
(1) P/V setting out pillars					
all comp job.					
3.00 Nos	P.V. T.M.B.	P.H.			
	@ Rs.	4386.07/each			13158.21
(2) P/V reference pillars					
all comp job.					
8.00 Nos	P.V. T.M.B. P.H.				
	@ Rs.	2003.33/each			16026.64
(3/2) P/V clearing and grubbing					
Road and all comp job.					
1.54 /hect	P.V. T.M.B. P.H.				
	@ Rs.	53879.81/hect			82974.90
(4/3) Excavation in soil, in road					
land all comp job.					
94.50 m ³	P.V. T.M.B. P.H.				
	@ Rs.	76.61/m ³			Rs. 7145.15
(5/4) Const. of embankment soil					
obt from local cutting all					
comp job.					
Continuation - / Rs. 119304.90					

Continuation @ Rs. 1,19,304.90

Sch. XLV-Form No. 134

B/E Rs 1,63,49,862.61

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5.00m @ 1% T.M.B.P. 79					
@ Rs. 249.17/m				Rs. 1245.85	
				Rs. 1,63,51,108.46	
		Say		Rs. 1,63,51,108.00	
Add ems. T. @ 12% +				Rs. 19,62,133.00	
Add C. cess @ 1% +				Rs. 1,63,512.00	
Add S.F. @ 10% +				Rs. 2,07,738.00	
				Rs. 1,86,84,491.00	
Less 1.51% Bepowr				Rs. 2,82,136.00	
				Rs. 1,84,02,355.00	
Less previous payments				Rs. 1,52,37,760.00	
Payable				Rs. 31,64,595.00	

Shad 22
24-04-23
35

14/12/23
AE

25-4-23
No. 25-4-23