

MINGSY WB-18 - BAISIOY

AG:09 MBD 12014-20

MINGSY - (WB)

Kasela chowk to Kekrula Hamjan tola
(Chakshin Pk)
Schedule XLY-Form No. 134

Baysi

DIVISION
Executive Engineer

Rural Works Department

Baysi

SUB-DIVISION

ducky Sinha

Measurement Book

1027

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2 nd on A/c Bill				
Name of work	Const ⁿ of Road from Karelal chowk to Kakraua Halipn Tol				
Name of agency	Lucky Sinha				
Agreement No	09/MBD/2020-21				
Date of Commencement	12/02/2020				
Date of completion	In progress				

Record Measurement

① Construction of granular
Sub-base - do - do -

$$7 \times 30.0 \times 4.05 \times 0.20 = 170.1 \text{ m}^3$$

$$20 \times 30.0 \times 3.75 \times 0.025 = 56.25 \text{ m}^3$$

$$226.35 \text{ m}^3$$

02/02/23
AE

Record Measurement

① P/v laying spreading and
Compacting stone aggregate
WBM Gr-III - do - do -

$$20 \times 30.0 \times 3.75 \times 0.075 = 168.75 \text{ m}^3$$

02/02/23
AE

Continuation

Particulars	Details of actual measurement				Quantity of work
	No.	L	B	D	

Record Measurement

- ① Contⁿ of Pond concrete
plain cement concrete M-30
grade — do — do —

$$20.930 \times 0.8375 \times 0.10 = 2.250 \text{ m}^3$$

2.250 m³
HE

Material Statement

- ① Stone muck — 340.0 m³
② Local sand — 20.54 m³
③ Stone chips — 202.50 m³
④ Corase sand — 101.25 m³

Abstract of Cost

- ① Setting out of Pillar

Vide page No. (10)

- ① One no. Pillar rep. for 1 km

— 04 Nos
@ Rs 4923/mile — Rs 19684=

- ① 4 Nos of reference pillar for 1 km

— 14

@ Rs 2258=00 No — Rs 31612=

- ② Clearing and grubbing — do — do

Vide page No. (10) 0.76 Ha

@ Rs 55350.67/ha — Rs 42609=

- ③ Construction of embankment with
approved material — do — do —

Vide page No. (11) — 2132.45 m³

@ Rs 198.32/m³ — Rs 423092=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Const ⁿ of subgrade and earthen shoulder - do - do -					
Vide page No ⑪					
Flexible pavement				4915.12 m ²	
@ Rs 200.18/m ² —					Rs 983909 =
Rigid pavement				976.50 m ²	
@ Rs 200.10/m ² —					Rs 195398 =
⑤ P/v and fixing large Information sign board - do - do -					
Vide page No ⑪ — 2 Nos					
@ Rs 11105.81/No —					Rs 22212 =
⑥ Const ⁿ of granular Sub-base					
do - do -					
Vide page No ⑪ —				2017.98 m ³	
Vide page No ⑮ —				226.35 m ³	
				2244.33 m ³	
@ Rs 3091.39/m ³ —					Rs 6238363 =
					6938099 =
⑦ E/w in excavation in foundation					
do - do -					
Vide page No ⑫ —				75.24 m ³	150.48 m ³
@ Rs 294.78/m ³ —					Rs 44358 =
⑧ P/v sand filling in found ⁿ					
do - do -					
Vide page No ⑫ —				11.42 m ³	
Continuation					
@ Rs 624.81/m ³ —					Rs 7135 =

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ P/v PCC M-20 in found ⁿ — do — do —					
Vide page No (12) 8.60 m ³ @ Rs 6080.95/m ³ — Rs 52296=00					
⑩ P/v PCC M-15 in levelling Course — do — do —					
Vide page No (12) 24.68 m ³ @ Rs 5872.43/m ³ — Rs 144932=00					
⑪ P/v PCC M-15 — do — do — Vide page No (13) 105.35 m ³ @ Rs 6688.01/m ³ — Rs 704582=00					
⑫ P/v and fixing 1000mm ϕ RCC NP3 pipe — do — do — Vide page No (13) 30.0 m @ Rs 3810.62/m — Rs 114319=00					
⑬ P/v laying and spreading and compacting stone agg. NBM Gr-III — do — do — Vide page No (15) 168.75 @ Rs 3805.52/m ³ — Rs 642181=00					
⑭ Const ⁿ of panel concrete plain Cement concrete M-30 — do — do — Vide page No (16) — 225.0 m ² @ Rs 8017.77/m ² — Rs 1803998=00 C.O. — Rs 12171216=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F - Rs 12171216 = ∞
					Less 0.01% Rs 1217 = ∞
					Rs 12169999 = ∞
Less previous pay					Rsc- 8012530 = ∞
					Rs 4157469 = ∞
					02/04/23 AE

Continuation