

MB No: 2908

Schedule XLV From No. 134.
BIHAR P. W.D.

रुजु जोरक's

DIVISION

रुजु विहार

SUB-DIVISION

सगुताकान्ति

MEASUREMENT BOOK

MB No: 2908

PRITAM SAGAR

Name of work :

Situation of Work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	2	1400	100	100	Construction of Road
		from Bihara	Pitch	8000	
		to Yachur	100	100	(km)
		length	1.475	100	
Name of Agency					Bihar Sagar
					Indraprastha Pvt Ltd
Agreement No.	31		SBD		10/05/21-22
Agreement value	6		15,067818		after
			11.61	601	20 (km)

	Total	11	1,62,23,419.00
Agreement Rate		0.10	1. Below
Date of completion		08.10.21	
Time for completion		08.07.22	
Actual date of completion			
(1) Banding & fixing of			
marking benchmark			
(1) Benchmark pillars			
at Nos per km			
Qty -		2 Nos	
(1) Reference pillar			
Nos per km			
Qty -		5 Nos	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
19/36 S/P & placing Hysd bar					
in supports.					
Qty = 1.845 MT (vide T.H.B. Pg-07)					
0.380 MT (vide T.H.B. Pg-14)					
15.348 MT (vide T.H.B. Pg-19)					
1.320 MT					
3.545 MT					
(a) Rs 49316.39/MT =					176954=10
20/37 Parapet concrete of CM-20 grade					
Qty = 5.93 m ³ (vide T.H.B. Pg-08)					
4.02 m ³ (vide T.H.B. Pg-14)					
9.408 m ³ (vide T.H.B. Pg-20)					
19.338 m ³					
(a) Rs 5994.98/m ³ =					115981=10
21/39 Drainage spouts					

Qty = 0.4 m ³ (vide T.H.B. Pg-14)					
0.8 m ³ (vide T.H.B. Pg-20)					
1.2 m ³					
(a) Rs 424.06/m ³ =					5089=10
22/18 Pro. & fixing logs of H.M.Sy Br					
Qty = 0.2 m ³ (vide T.H.B. Pg-24)					
(a) Rs 9698.33/m ³ =					19397=10
					Rs = 6376710=10
Add (a) 12% G.S.T =					Rs = 765205=10
Add (a) 1% L.C. =					Rs = 63767=10
Add (a) 10% S.Fee =					Rs = 45728=10
					Rs = 7251410=10
Cess 0.10% Below as Agt =					Rs = 7251=10
					Total Rs = 7244159=10

Continuation

15/4/23
J.B.15/4/23
P.E.C.P.
28-04-2023

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
14/27 P/V Rec 14-90 100/1000 fmk					
Qty: 61.120 m ³ (width 7.11.0. B _g - 04)					
33.40 m ³ (width 7.11.0. B _g - 12)					
80.056 m ³ (width 7.11.0. B _g - 16)					
151.576 m ³					
(A) Rs 5798.50/m ³ - Rs.					89630920
15/29 P/V Rec 14-206 grade in substa					
Qty: 36.28 m ³ (width 7.11.0. B _g - 08)					
16.24 m ³ (width 7.11.0. B _g - 12)					
39.528 m ³ (width 7.11.0. B _g - 18)					
92.048 m ³					
(A) Rs 5994.98/m ³ - Rs.					55182620
16/34 P/V Rec 14-256 grade in substa					
Qty: 52.710 m ³ (width 7.11.0. B _g - 06)					

2.99 m ³ (width 7.11.0. B _g - 11)				
32.88 m ³ (width 7.11.0. B _g - 18)				
95.58 m ³				
(A) Rs 6583.90/m ³ - Rs.				62929820
17/32 S/F/g placing 1450 bars in				
Substa.				
Qty: 3.812 m ³ (width 7.11.0. B _g - 06)				
0.975 m ³ (width 7.11.0. B _g - 11)				
3.280 m ³ (width 7.11.0. B _g - 18)				
8.067 m ³				
(A) Rs 48320.28/m ³ - Rs.				39383320
18/35 P/V Rec 14-30 grade in substa.				
Qty: 24.581 m ³ (width 7.11.0. B _g - 08)				
4.375 m ³ (width 7.11.0. B _g - 14)				
15.348 m ³ (width 7.11.0. B _g - 19)				
44.304 m ³				

(A) Rs 7135.93/m³ - Rs. 31615020

Rs. 605933920