

5th on A/c Bill & final Bill


41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A - Const. of Road from Sukki					
P.A. Middle School Harlochanpur					
Passway to transformer					
Chowk (PLD) Road Tak.					
Agency - Sakshiya Construction.					
Ass. No - 121 SBD/2019-20					
D.O.S. - 08.01.2020					
D.O.C. - 07.01.2021					
Actual D.O.C. - 21.03.2022					
Measurement					
- Nil -					

Abstract of cost

① P&F of Working					
(i) City side TMB Page (32)					
1) Bench Mark Pillar -					
2.0 Nos @ Rs. 4721.71/-					= 9443.42
(ii) Reserve pillar -					
4 Nos @ Rs. 2155.60/-					= 8622.40
② Clearing & Grubbing					
road land -					
City side TMB Page (32)					
0.84 Hect. @ Rs. 49759.47/-					= 41781.00
③ Const. of embankment -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) Dismantling of existing structure ..					
Qty vide TMS Page (37)					
0.81 m ³ @ Rs. 474.67/- = 384.00					
(27) Dismantling of existing structure ..					
Qty vide TMS Page (37)					
30.69 M ³ @ Rs. 228.40/- = 7009.00					
(28) Removing all types of pipes ..					
Qty vide TMS Page (37)					
5.00 Nos @ Rs. 229.33/- = 1149.00					
(29) Providing, laying Rcc pipe duct 600mm φ					
Qty vide TMS Page (37)					
180 RM @ Rs. 991.36/- = 178445.00					
To = 698351.00					
less 10% as per Agg. (-) 69835.20					
To = 628515.80					
less previous payment (-) 591512.30					
To = 370036.00					
 21.07.2023 J.E.				 21.07.23 AE	

Continuation

Sanjay
25/7/22