

11th on A/c Bell

86

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of High level bridge across river Baya on Dadopur Colat under Black Backhware in the district of Begusarai					
Agency - Jai Mata Di, Road constr Pvt. Ltd., Hanuman Nagar Kankarbag Patna.					
Agreement no - 24 SBT/NABARD / 15-16					
Date of work order - 30-03-2016					

ABSTRACT OF COST

11th on A/C Bill

87

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[17]/1 Earthwork excavation for foundation at stru.					
— do — do — all					
complete Job					
Qty vide page no- 76					
of TBM					
Qty 698.19 m ³					
@ Rs. 94.94 / cum =					66286 = 00
[2]/2 (1) - Constn of temp island					
16m dia — do — do —					
— all complete Job.					
Qty vide page no-					
- 76 of TMB					
Qty - 1.00 no.					
@ Rs. 50564.64 / each =					50565 = 00
[3]. 2 (2) Providing and erecting temporary island for					
— do — do — all					
complete Job.					
Qty vide page no- 76					
of TMB.					
Qty - 2.00 nos.					
@ Rs. 140510.00 / each =					281020 = 00
[4]/3 Constn of survice road					
— do — do — all					
complete Job.					
Qty vide page no-					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
27/18. Providing Rec M-30					
grade and super-structure					
do do all					
Complete Job					
Qty recd page no-83					
at TMB					
Qty. 247.961 m ³					
@ Rs. 9507.13/ m ³					23,57,397=00
28/19 Providing HYSD bar in					
all types of Rec work					
In Super Structure -					
do do all					
Complete Job					
Qty recd page no-83					
at TMB					
Qty - 38.326 MT					
@ Rs. 60933.30/ MT					23,35,330=00
29/30 concrete embankment					
width approved - do					
do - all complete					
Job					
Qty recd page no-84					
at TMB					
Qty - 4725.00 m ³					
@ Rs. 162.11/ cum					7,65,972=00
					4,73,96,516=00
Less 10% as per Agreement					4739652=00
					4,26,56,864=00
Less previous payment					14,10,83,300=00
					15,73,564=00

Continuation

02/08/2023
JE