

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Name of Work: - MMHSY Path to Hazipur

Bashlak under MMHSY (Sec)

Agency: - Sri Chandra Moleshwar Singh,
Bhagaipur

Aggt No: - 27/SBD/20-21

Date of Start: - 14/12/20

Date of completion: - 13/12/21

Rate: - 0.21 % below

1) P/F Benchmark Pillar etc -

... all comp.

0.65 Km = 0.65 Km

2) Clearing and grubbing of Road

land etc ... all comp.

$3 \times 30.0m \times 3.50m = 315.00m^2$

$3 \times 30.0m \times 3.50m = 315.00m^2$

$4 \times 30.0m \times 2.5m = 300.00m^2$

$4 \times 30.0m \times 3.50m = 420.00m^2$


$4 \times 30.0m \times 3.50m = 420.00m^2$

$4 \times 30.0m \times 3.50m = 420.00m^2$

Total = 2190.00m²

(Continuation)

= 0.219 Ha

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Earth - 5741.11 m ³					
@ 33.00/m ³ x 10%					₹ 18946.00
C/SB - 539.20 m ³					
@ 553.16/m ³ x 10%					₹ 30199.00
WBM - 920.26 m ³					
@ 714.30/m ³ x 10%					₹ 15733.00
C.C.P - 121.20 m ³					
@ 602.90/m ³ x 10%					₹ 7307.00
M.SS - 2126.99 m ³					
@ 14.13/m ³ x 10%					₹ 3605.00
Tree guard - 40 Nos					
@ 1487.38/Nos x 10%					₹ 5950.00
					476358.00
LESS 0.21% below					₹ 10004.00
AS per reg					475358.00
					3709383.00
less previous					2665174.00
Bill amount					
Bill amount					1044202.00
 08/07/23 J.E.					
 08/07/23 J.E.					