

Schedule XLV-Form No. 134

ਪਾਤ ਕਾ ਸਾਜ਼ - ਈਸ਼ਵਰ ਦੇ ਸ਼ਰੀਰ

ਸ਼ਰੀਰ
DIVISION

ਸ਼ਰੀਰ
SUB-DIVISION

MEASUREMENT BOOK

MB No-1569

ਮਾਪ ਮਾਪ

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2nd RIA (A) (1st part) (Final of Construction Volume)					
(1) clearing and grubbing the soil land (by manual means) - do - all complete					
0.60 Hect					vide items P-1
CR 62032 = 43 / Hect					
					Rs 37219 = 00
(2) Contn of subgrade and shoulder with material obtained from borrow pile up to 100m lead.					
448.02 m ³					vide item P-16
CR 252 = 32 / m ³					
					Rs 113044 = 00
(3) Paving, laying and compacting stone aggregates of W.B.M. Class III Specification					
7492 m ³					vide item P-3.
CR 4862 = 46 / m ³					
					Rs 364295 = 00
(4) Paving, laying and compacting stone aggregates of W.B.M. Class III Specification					
143.97 m ³					vide item P-3-4
CR 4677 = 34 / m ³					

Continuation - Rs 673397 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
5. Ready and applying form coat with bit. emulsion SS-1					
Qty - 1919.60 m^2 vide TORR P-4					
CRS $59 \pm 80 / \text{m}^2$					
— $R_2 114792 = 00$					
6. Ready and applying tack coat with bit. emulsion RS-1.					
7412.40 5512.0 m^2 vide TORR P-5					
1919.60 m^2 " " P-4					
169.00 m^2 vide TORR P-13					
7600.60 7600.60 m^2					
CRS $20 = 53 / \text{m}^2$					
— $R_2 156040 = 00$					
7. Ready laying and setting of mix bed surfacing materials of max 20 mm. size					
1919.60 m^2 vide TORR P-5					
CRS $223 = 34 / \text{m}^2$					
— $R_2 428723 = 00$					
8. Ready laying semi dense bituminous concrete (DRC) — do. — all					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
complete as per					
tech. specification.					
137.8125 m ³ vide					Item P16
4.225 m ³ vide					Item P14
142.0375 m ³					
CR 13125 = 46 / m ³					
— Re 1864307 = 00					
9. Boundary Fixing Rec ms					
grade in					
(i) 1 km Stone					2 nos vide P15
CR 2598 = 04					
— Re 7294 = 00					
(ii) 200 m Stone					6 nos vide Item P14
CR 738 = 29 / nos					
— Re 4420 = 00					
10. Boundary Fixing of Camp					
mandating and 200 m					
sign					
(i) 600 mm equilateral triangular					vide Item P14
6 nos					
CR 416 = 64 / each					
— Re 24982 = 00					

Continuation

12	Provide Fixing of typical masonry information logo board with logo	2 Nos	vide TORB P-15
		10200 = 02 each	
			Rs 20400 = 00
13	Provide Fixing gauge stones	60 Nos	vide TORB P-20
		625 = 92/	
			Rs 37495 = 00
14	Planting of trees and maintain the same for one year	132 Nos	vide TORB P-19
		1062 = 66/	
			Rs 140271 = 00

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15. Brick masonry work in cross wall in length 5.76m ² vide TMB P-15 Rate 6251 = 6251/m ² Rs 36009 = 00					
16. Plastering with sand on B.M. 72.40m ² vide TMB P-16 Rate 178 = 79/m ² Rs 12908 = 00					
17. Painting two coats on plastered surfaces. 44.40m ² vide TMB P-17 Rate 40 = 32/m ² Rs 116 = 89/m ² Rs 4713 = 00 Rs 4331932 = 00 Add GST @ 12% — Rs 519832 = 00 Add. L.C.S @ 1% — Rs 43319 = 00 Add. Sign. Fee @ 1.196% — Rs 50666 = 00 Rs 4945749 = 00 Less 23.61% below as per agreement — Rs 1167691 = 00 Rs 3778058 = 00					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Port R 3778058=
Deducting Previous Payments					
					→ Rs 3023439=00
					Rs. 754619=00
and					
20/4/23					
88					

Materials statement

(1) Stone metal				264.86 m ³
(2) Stone chips				252.10 m ³
(3) Stone Screening				52.53 m ³
(4) Local Sand				—
(5) Gravel (SS-)				1.623 m ³
(6) Embankment (SS-)				2.085 m ³
(7) Bituminous 5-90				20.035 m
(8) Gene Sand.				3.21 m
(9) Bricks				2800 N
(10) Earth filling				448.02 m ³

Continuation