

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 134/अनु0 / चकिया, दिनांक: 04/08/2023

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवामे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।
04/08/23

ज्ञापांक- 134/ दिनांक- 04-08-2023

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।
04/08/23


**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval ((AA) Letter No. & Date	Administrative Approval ((AA)		Agreement Amount (In Lakh)			Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)	Agreement No. & Date									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21Chakia/01 (RM/EA/CHA/20/001)	Pipra NH-28 to Kalyanpur Road	31708204080	Letter No.2496 Date-30.07.2020	9.100	422.23200	325.74934	64.33389	20 MB/D/2020-21 Date-24.11.2020	05.11.2022	In Progress	2257.51	25	05.00	255.70674	255.70674	53.29004	Work in Progress
					9.100	422.23200	325.74934	64.33389							255.70674	255.70674	53.29004	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer,
 Rural Works Department,
 Works Division, Chakia.

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 08/2023
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lachs)	particulars
1	M.R. (3054) New maintenance Policy-2018	9756.63439	9756.63439	Certified that out of Rs.9756.63439 Lacs Receive upto the year.2023-24 executive engineer RWD, (W) DIV, chakia a sum of RS.9670.19920 Lacs has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs.85.71519 lacks remaining unutilized at this end of the (up to 08/2023)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)


04/08/2023

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.

 04/08/23

5th on A/c bill

62

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of H/R					
road from Pipra NH28 to					
Kalyanpur road					
Agency- Vijay Giri					
Agreement No- 201130/2020-21					
Date of work order- 05/11/2020					
Date of completion- 20/11/2022					
Record Entry					
① From Take out with					
embankment (Rs)					
	5	30	3.75		562.50 m ³
	5	30	3.75		562.50 m ³
	1	20	3.75		75.00 m ³
					1200.00 m ³
② From and laying S.D.B.C					
	5	30	3.75	0.025	14.06 m ³
	5	30	3.75	0.025	14.06 m ³
	1	20	3.75	0.025	1.87 m ³
					29.99 m ³
③ Constn of subgrade					
and earthen shoulder					
	2	10	30	0.700 x 0.30	126.00 m ³
	2	10	30	0.700 x 0.30	126.00 m ³
	2	10	30	0.700 x 0.30	126.00 m ³
	2	10	30	0.700 x 0.30	126.00 m ³
	2	10	30	0.690 x 0.30	124.20 m ³
	2	12	30	0.700 x 0.20	151.20 m ³

Continuation

Continuation



Abstract of cost

66

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road lamp					
Q-VI/10/47① = 0.90 kcal					
e h - 52920.40/kcal					47673=a
② Condn of subgrade and earthen shoulder					
Q-VI/10/47② = 3036.60H					
f62③ = 783.34H					
					3819.94H
e h 192=04/10H					73358/20
③ from granular sub base grading II					
Q-VI/10/47③ = 952.26H					
e h - 2075.82/H					1976720=a
④ from laying, spreading and compacting WBP made-2					
Q-VI/10/47④ = 101.39H					
e h 3610.84/H					3661032a
⑤ from laying, spreading and compacting WBP made-3					
Q-VI/10/47⑤ = 173.85H					
e h - 3353.78/H					5830552a
⑥ from prime coat with SS					
Q-VI/10/47⑥ = 2318.06H					
e h 42.95/H					99558=a
Continuation					3806690=a

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ From Tank road with embankment					
Q. VIND/48⑦ =					29693.00
P. 62⑦ =					1200.00
					30893.00
e h. 14 = 70/17 R.					454127.00
⑧ From laying m/s road					
Q. VIND/48⑧ =					2318.00
e h. 208 = 83/17 R.					484068.00
⑨ From laying S.D.R.					
Q. VIND/48⑨ =					699.04
P. 62⑨ =					29.99
					729.03
e h. 1084/8.45/17 R.					7908845.00
⑩ Camber of un-reinforced pcc Pavement					
Q. VIND/48⑩ =					1007.86
e h. 6978.33/17 R.					7030493.20
⑪ From and laying Road parking (BT Portion)					
Q. VIND/48⑪ =					1540.00
e h. 721 = 95/17 R.					11,11,803.50
⑫ From laying Road parking (cc Portion)					
Q. VIND/49⑫ =					280.00
e h. 808.52/17 R.					226386.00
⑬ E/W in excavation to subgrade					
Continuation					2,10,22,412.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q. 1770/49 (13) =	630.01				
P 63 (1) =	945.01				
	1575.01				
Q. 1770/49 (14) =	600.01				
P 63 (2) =	900.01				
	1500.01				
Q. 1770/49 (15) =	90.01				
P 63 (3) =	135.01				
	225.01				
Q. 1770/49 (16) =	108.01				
P 64 (4) =	162.01				
	270.01				
Q. 1770/50 (17) =	72.01				
P 64 (5) =	108.01				
	180.01				
Q. 1770/50 (18) =	6612.64				
P 64 (6) =	11902.75				
	18515.39				

Continuation

~~5469388~~ = v

$$2,649 \overline{) 800} = 0$$

$$29113482 = 0$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 200m stone 38x40					23769-1
e h 3850.51/each					7701-0
(22) 600mm circular					
Q-vind/50 = 6 Nos					
e h 3469.51/each					20816-20
(10) 600mm circular					
Q-vind/50 = 4 Nos					
e h 4718.97/each					18876-6
(11) 600mm x 450mm					
Q-vind/50 = 6 Nos					
e h 4591.04/each					27546-20
(24) Iron and fixing					
Boundary Wall					
Q-vind/50 = 80 Nos					
e h. 489.28/each					39142-5
(25) Iron and fixing noisy					
information sign board					
Q-vind/50 = 3 Nos					
e h 11169.18/each					33508-20
					R 2,92,77139-00
Add 1% labour cost					292771-00
Add 12% GST					3513257-20
					R- 3,30,83,167-00
Less 6% f. below					2,18,34,89-00
					R- 3,08,99,678-00
Less Prov Pay					2,55,70,674-00
					R 53,29,004-00
3-8-23 S.E.					
04/08/23					

Continuation