

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 1345/अनु0 / चकिया, दिनांक: 05/08/2023

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवामे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

05/08/23

ज्ञापांक- 1345 दिनांक- 05-08-2023

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

05/08/23

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/EA/CHA/22/0016	S.H.-74,Shiv Mandir To Dhawanl	31700413003	Letter No.105 Date-03.06.2022	1.000	60.18	50.11345	8.15409	22 MBD/2022-23 Date-08.12.2022	07.09.2023	Work In Progress	3093.1	25	05.00	47.11000	47.11000	2.99089	Work In Progress
					1.000	60.18	50.11345	8.15409							47.11000	47.11000	2.99089	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

2022
अभियंता
कायपासिवि अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया
505/08/23

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 08/2023
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA



SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054) New maintenance Policy-2018	9756.63439	9756.63439	Certified that out of Rs.9756.63439 Lacs Receive upto the year.2023-24 executive engineer RWD, (W) DIV, chakia a sum of RS.9670.19920 Lacs has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs.85.71519 lacks remaining unutilized at this end of the (up to 08/2023)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)


 EXECUTIVE ENGINEER,
 RURAL WORKS DEPARTMENT
 WORKS DIVISION- CHAKIA.


2nd and Final bill

Sch. XLV-Form No.134 29

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road					
from S.H-74 Shiv Mandir					
to Dhawani under M/R 3054					
Agency- Kshiti Constn					
Agreement No- 22 MBD/2022-23					
Date of work order- 08/12/2022					
Date of Completion- 07/09/2023					
Actual date of Completion- 01/07/2023					
Further work- Nil					
Hence measurement- Nil					
01/08/2023					
01/08/2023					

<u>Abstract of cost</u>					
① Clearing and grubbing road land					
Q-V/MBD 210 = 0.20 hect					
e.R. 59726.13/hect R. 11945200					
② Constn of granular sub base 80mm					
Q-V/MBD 220 = 21.24 m ²					
e.R. 2767.05/m ² R. 5877200					
③ Paving, laying, spreading and compacting WBM 100mm					
Q-V/MBD 223 = 23.10 m ²					
e.R. 5405.83/m ² R. 12433400					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Brn laying, - spreading and compacting 1035 Gr. 3					
Q-VIIB/28 (4) = 38.42 m ²					
e R. 5176 = 761 m ² R. 198.891 = 0					
(5) Brn Prime coat with emulsion (SS 1)					
Q-VIIB/22 (5) = 512.267 m ²					
e R. 59 = 201 m ² R. 30326 = 0					
(6) Brn laying and rolling Mix Seal					
Q-VIIB/22 (6) = 512.267 m ²					
e R. 257 = 701 m ² R. 132.011 = 0					

(7) Brn Tack coat with emulsion (RS 1)					
Q-VIIB/22 (7) = 2481.876 m ²					
e R. 20 = 151 m ² R. 50.006 = 0					
(8) Brn and laying S.D. Br					
Q-VIIB/22 (8) = 49.237 m ²					
e R. 13951.97 m ² R. 6.86953 = 0					
(9) Count of unreinforced Rec Pavement					
Q-VIIB/23 (9) = 290.84 m ²					
e R. 8342.36 m ² R. 24262.92 = 0					
(10) Count of subgrade stabil					
Q-VIIB/22 (10) = 477.01 m ²					
e R. 254.04 m ² R. 121.177 = 0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑪ Paved and laying road					
Marking					
Q-VTND/23 ⑪ = 104.00 m					85669=a
c-h 823.74/m h					6590=a
⑫ Pedestrian crossing					
Q-VTND/23 ⑫ = 8.00 m					
c-h 823.74/m h					6590=a
⑬ Paved and laying road					
Marking					
Q-VTND/23 ⑬ = 96.00 m					
c-h 916.81/m h					88014=a
⑭ Paved and fixing kerbs					

Q-VTND/23 ⑭ = 2 Nos					
c-h 2956.34/each h					5913=a
⑮ Paved and fixing 200mm					
Stone					
Q-VTND/23 ⑮ = 4 Nos					
c-h 821.79/each h					3287=a
⑯ 600mm circular					
Q-VTND/23 ⑯ = 4 Nos					
c-h 4250.27/each h					17001=a
⑰ 600mm circular					
Q-VTND/24 ⑰ = 2 Nos					
c-h 5514.86/each h					11030=a
⑱ 600mm x 450mm					
Q-VTND/24 ⑱ = 2 Nos					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c h 5385.41/each h-					10771=a
(19) From and fixing boundary Pillar					
Q-V7113/24 (19)= 15 Nq					
c h 619=48/each h					9292=a
(20) Planting of Trees by the road-side					
Q-V7113/24 (20)= 26 Nq					
c h 1079.33/each h					28063=a
(21) From and fixing temporary informatory sign					
Q-V7113/24 (21)= 3 Nq					
c h 12725.03/each h-					38175=a
(22) Brick Masonry work in em (1:3) in parapet					
Q-V7113/24 (22)= 2.88 Nq					
c h 6453.55/10 ³ h					18586=a
(23) Plastering with em (1:4)					
Q-V7113/25 (23)= 40.32 Nq					
c h 198=33/10 ³ h					7997=a
(24) Painting two coat primer coat					
Q-V7113/25 (24)= 40.32 Nq					
c h 114=73/10 ³ h					4626=a
					Q-4175721=a

Continuation

Scanned with Oken Scanner

अधीक्षण अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य अंचल, मोतिहारी

पत्रांक 492 (अनु) मोतिहारी, दिनांक 17/05/2023

प्रेषक:-

अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल मोतिहारी

सेवा में,

कार्य पालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल चकिया

विषय :-

ग्रामीण कार्य विभाग, कार्य प्रमंडल चकिया के अधीन एम0आर0-3054 अन्तर्गत जी0एस0टी0 दर 12 प्रतिशत से 18 प्रतिशत होने के कारण अद्यतन पुनरीक्षित परिमाण विपत्र अनुमोदनोपरान्त वापस करने के सम्बन्ध में।

प्रसंग :-

आपका पत्रांक-413 अनु0 दिनांक-16.03.2023


महाशय,

उपरोक्त विषयक प्रासांगिक पत्र द्वारा प्राप्त ग्रामीण कार्य विभाग, कार्य प्रमंडल चकिया के अधीन एम0आर0-3054 अन्तर्गत जी0एस0टी0 दर 12 प्रतिशत से 18 प्रतिशत होने के कारण अद्यतन पुनरीक्षित परिमाण विपत्र अनुमोदनोपरान्त वापस किया जाता है।

क्र.सं	पथ का नाम	पुनरीक्षित परिमाण विपत्र की राशि (लाख में)
1	MR-N/22-23 Chakia/10	21722651.00

अनु0- यथोक्त।

विश्वासभाजन



अधीक्षण अभियंता
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी

Revised Abstract of BOQ for Package No.- MR-N/22-23 CHAKIA/10
Rural Works Department, Works Division, Chakia.

Sl. No.	Name of Road	Block	Length (K.M)	Cost of BOQ on 12 % (In Rs.)		Total Cost of on 12 % (In Rs)	Cost of BOQ on 18 % (In Rs.)		Total Cost of on 18 % (In Rs)
				Cost.	Maint.		Cost.	Maint.	
1	2	3	4	5	6	7	8	9	10
1	S.H.-74, Shiv Mandir To Dhawani	Kesariya	1.000	4761009.2	774351.52	5535360.72	5011345.14	815409.18	5826754.32
2	NH28 Semuapur Mela Chowk se Anusuchit Jati Tola	Kesariya	2.639	12585165.32	2515895.91	15101061.23	13246588.68	2649308.27	15895896.95
	Total		3.639	17346174.52	3290247.43	20636421.95	18257933.82	3464717.45	21722651.27

Executive Engineer
Rural Works Department
Works Division, Chakia

Superintending Engineer
Rural Works Department
Works Circle, Motihari.

Revised B.O.B. (Due to increase in G.S.T. from 12% to 18%)
 is approved for Rs. 2,17,22,651.00 (Rupees Two crore -
 seventeen lakh fifty two thousand six hundred
 fifty one) only. Let it be the intimation of A.C.E.O.,
 as per letter no. 237 dt 30.01.2023 of A.C.E.O.,
 BRRDA for further action. (17.05.23)

Superintending Engineer
Rural Works Department
Works Circle, Motihari

COMPARATIVE STATEMENT OF REVISED BOQ

Name of Road:- SH 74 Shiv Mandir to Dhawani
Block:- Keshariya District:- East Champaran

PACKAGE No. - MR-N/22-23 CHAKIA/10
Length of the Road:- 1.000 k.m.

	Item Description	As Per Sanctioned Estimate / BOQ on 12 % GST			As Per Revised Estimate / BOQ on 18 % GST			Difference		Remarks
		Units	Quantity	Estimated Rate	Total Amount Without Taxes	Quantity	Estimated Rate	Total Amount Without Taxes	Quantity	Amount
1	2	3	4	5	6	7	8	9	10	11
	SH 74 Shiv Mandir to Dhawani									
1	Clearing and grubbing road land including uprooting wild vegetation, grass, bushes, shrubs, saplings and trees of girth upto 300 mm, removal of stumps of such trees cut earlier and disposal of unserviceable materials and stacking of serviceable material to be used or auctioned, upto a lead of 1000 m including removal and disposal of top organic soil not exceeding 150 mm in thickness as per Technical Specification Clause 201.	Ha	0.200	59726.130	11945.23	0.200	59726.130	11945.23	0.00	0.00
2	Construction of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transproting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead up to 1000m as per Technical Specification clause	Cum	480.000	254.040	121939.20	480.000	254.040	121939.20	0.00	0.00
3	Construction of granular sub-base by providing well graded material, spreading in uniform layers with tractor mounted grader arrangement on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with smooth wheel roller to achieve the desired density, complete as per Technical Specification Clause 401.	Cum	21.240	2767.050	58772.14	21.240	2767.050	58772.14	0.00	0.00
4	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with smooth wheel roller 80-100 kN in stages to proper grade and camber, applying and brooming, stone screening to fill-up the interstices of coarse aggregate, watering and compacting to the	Cum	23.000	5405.830	124334.09	23.000	5405.830	124334.09	0.00	0.00
5	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with smooth wheel roller 80-100 kN in stages to proper grade and camber, applying and brooming, stone screening to fill-up the interstices of coarse aggregate, watering and compacting to the	cum	38.420	5176.760	198891.12	38.420	5176.760	198891.12	0.00	0.00
6	Providing and applying primer coat with Bitumen emulsion (SS-1) on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.70- 1.0 kg/sqm using mechanical means as per Technical Specification Clause 502.	Sqm	512.267	59.200	30326.21	512.267	59.200	30326.21	0.00	0.00

✓

7	Providing and applying tack coat with bitumen emulsion using emulsion pressure distributor at the rate of 0.25 to 0.30 kg per sqm on the prepared granular surface treated with Primer and cleaned with hydrolac broom as per technical specification clause 503.	Sqm	2481.767	20.150	50007.61	2481.767	20.150	50007.61	0.00	0.00%
8	Providing, laying and rolling of close-graded premix surfacing material of 20 mm thickness composed of 11.2 mm to 0.9 mm (Type-A) or 13.2 mm to 0.9 mm (Type B) aggregates using penetration grade bitumen to required line, grade and level to serve as wearing course on a previously prepared base, including mixing in suitable plant, loading and rolling with a three-wheel batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified gradings, premixed with bituminous binder @ 4.5 to 5 per cent of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 508 complete in all respects	Sqm	512.267	257.700	132011.21	512.267	257.700	132011.21	0.00	0.00%
9	Providing and laying semi dense bituminous concrete with 100-120 TPH crushed aggregates of specified gradings, premixed with bituminous binder @ 4.5 to 5 per cent of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 508 complete in all respects	cum	49.240	13951.970	686995.00	49.240	13951.970	686995.00	0.00	0.00%
10	Construction of un-reinforced plain cement thickness as per design, over a prepared sub base with 43 grade cement or any other type as per clause 1501.2.2 M 30 grade coarse and fine aggregate maximum size of aggregate	Cum	290.880	8342.360	2426625.68	290.880	8342.360	2426625.68	0.00	0.00%
11	Reinforced cement concrete M15 grade kilometre local stone of standard design as per IRC:8 fixing in position including painting and printing, etc as per drawing and technical specification clause 1703.	No.	2.000	2956.340	5912.68	2.000	2956.340	5912.68	0.00	0.00%
12	Reinforced cement concrete M15 grade kilometre local stone of standard design as per IRC:8 fixing in position including painting and printing, etc as per drawing and technical specification clause 1703.	No.	4.000	821.790	3287.16	4.000	821.790	3287.16	0.00	0.00%
13	Providing and fixing of retro-reflectorised cautionary, mandatory and informative sign as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick	Nos	4.000	4250.270	17001.08	4.000	4250.270	17001.08	0.00	0.00%
14	Providing and fixing of retro-reflectorised cautionary, mandatory and informative sign as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 450 mm x 450 mm x 600 mm, 600 mm below ground level as per drawings and Technical Specification Clause 801	Nos	2.000	5514.860	11029.72	2.000	5514.860	11029.72	0.00	0.00%
15	Providing and fixing of retro-reflectorised cautionary, mandatory and informative sign as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick	Nos	2.000	5385.410	10770.82	2.000	5385.410	10770.82	0.00	0.00%
16	Reinforced cement concrete M15 grade boundary pillars/local stone of standard design as per IRC:25, fixed in position including finishing and lettering but excluding painting as per drawing and Technical Specification	Nos	15.000	619.480	9292.20	15.000	619.480	9292.20	0.00	0.00%
17	Planting of trees by the road side (Avenue trees) in 0.60 m dia holes, 1 m deep dug in the ground, mixing the soil with decayed farm yard/sludge manure, planting the saplings, backfilling the trench, watering, fixing the	Each	26.000	1079.330	28062.58	26.000	1079.330	28062.58	0.00	0.00%

18	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes.	Sqm	104.000	823.740	85668.96	104.000	823.740	85668.96	0.00	0.00%
19	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes. Pedestrian Crossing (2 m in length and providing	sqm	8.000	823.740	6589.92	8.000	823.740	6589.92	0.00	0.00%
20	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes.	Sqm	96.000	916.810	88013.76	96.000	916.810	88013.76	0.00	0.00%
21	Providing and fixing of typical MMSV informative sign board with Logo as per MORD specifications and drawing. Three MS Plates of 1.6 mm thick,	No.	3.000	12725.030	38175.09	3.000	12725.030	38175.09	0.00	0.00%
22	Brick masonry work in cement mortar 1:3 in parapet excluding pointing and plastering as per drawing and technical specifications Clauses 600, 900 and	cum	2.880	6453.550	18586.22	2.880	6453.550	18586.22	0.00	0.00%
23	Plastering with cement mortar (1:4), 15 mm thick on brickwork in substructure as per technical specification Clauses 613.4 & 1204 Plastering	sqm	40.320	198.330	7996.67	40.320	198.330	7996.67	0.00	0.00%
24	Painting two coats including primer coat after filling the surface with synthetic enamel paint in all shades on new plastered / concrete surface as per	sqm	40.320	114.730	4625.91	40.320	114.730	4625.91	0.00	0.00%
	Total Construction Amount Excluding All Taxes				4176860.25			4176860.25	0.00	0.00%
	GST @ 12%/18% on Total Construction Cost				501223.23			751834.84	250611.61	50.00%
	Labour Cess @ 1 % on Total Construction Cost				41768.60			41768.60	0.00	0.00%
	Add Seigniorage Fee				46400.00			46400.00	0.00	0.00%
	Total Construction Amount Including All Taxes				4766252.08			5016863.69	250611.61	5.26%
	Less 0.11% Below as per Agreement (-)				5242.88			5518.55		
A	Total Construction				4761009.20			5011345.14		
	1st Year Maintenance cost	YEAR	1.00	28252.00	28252.00	1.00	28252.00	28252.00	0.00	0.00%
	2nd Year Maintenance cost	YEAR	1.00	62587.00	62587.00	1.00	62587.00	62587.00	0.00	0.00%
	3rd Year Maintenance cost	YEAR	1.00	245299.00	245299.00	1.00	245299.00	245299.00	0.00	0.00%
	4th Year Maintenance cost	YEAR	1.00	81628.00	81628.00	1.00	81628.00	81628.00	0.00	0.00%
	5th Year Maintenance cost	YEAR	1.00	267282.00	267282.00	1.00	267282.00	267282.00	0.00	0.00%

	Total Maintenance Amount Excluding All Taxes						685048.00	685048.00	0.00	0.00	0.00%
	GST @ 12%/18% on Total Maintenance Cost						82205.76	123308.64	0.00	41102.88	50.00%
	Labour Cess @ 1 % on Total Maintenance Cost						6850.48	6850.48	0.00	0.00	0.00%
	Add Seigniorage Fee						1100.00	1100.00	0.00	0.00	0.00%
	Total Maintenance Amount Including All Taxes						775204.24	816307.12	0.00	41102.88	5.30%
	Less 0.11% Below as per Agreement (-)						852.72	897.94			
B	Total Maintenance						774351.52	815409.18			
	COST OF PROJECT IN RS. (A+B) =						5535360.72	5826754.33	0.00	291714.49	5.27%


 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, चकिया

17.05.2023
 Superintending Engineer
 Rural Works Department
 Works Circle, Mohad