

mmbsy.

57

Schedule XLV-Form No. 134

Bastakol Majkuzi Pmbsy Roadro.
masidgorn putton kona.

R. co. D kighangang-1 DIVISION

R. co. D kochadhaara SUB-DIVISION

3066

MEASUREMENT BOOK

MD ANIZAR ALAM.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>3rd on A/c Bill</u>						
Name of Work— <u>Bastakol Majkuri</u>						
<u>pmusy Road to masjidgarh pathar</u>						
<u>Kona under mmusy (ST)</u>						
Name of Agency— <u>md. Anzar Alam</u>						
<u>Kishanganj</u>						
Agreement No— <u>101/MMusy/SBD/2020-21</u>						
Date of commencement— <u>27-07-2020</u>						
Date of completion— <u>26-07-2021</u>						
(1) <u>construction of WBM Girathi</u>						
--- <u>all complete</u>						
<u>10 x 30.0 x 3.75 x 0.075</u>					<u>84.375 m³</u>	
<u>10 x 30.0 x 3.75 x 0.075</u>					<u>84.375 m³</u>	
<u>8 x 30.0 x 3.75 x 0.075</u>					<u>67.50 m³</u>	
<u>1 x 10.0 x 3.75 x 0.075</u>					<u>2.81 m³</u>	
					<u>239.06 m³</u>	
<u>W Begam</u>						
<u>03-07-2023</u>						
<u>JE</u>						

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
① P&F of working Bm. & 2.0 Reference pillars					
1.575 km VTMB PN-17					
@ RS 3958 = 74 / km				Rs	6235 = 00
② P&F of Reference pillars 2.0					
1.575 km VTMB PN-17					
@ RS 1815 = 04 / km				Rs	2859 = 00
③ Clearing & grubbing Road 3.0 land by manual means					
0.350 Ha VTMB PN-17					
@ RS 51133 = 76 / Ha				Rs	17897 = 00
④ Dismantling of Existing SH 4.0					
91.58 m ³ VTMB PN-17					
@ RS 231 = 77 / m ³				Rs	21225 = 00
⑤ Dismantling of Existing SH 5.0					
11.53 m ³ VTMB PN-17					
@ RS 484 = 74 / m ³				Rs	5589 = 00
⑥ Removing all types Hume pipe 6.0					
5.0 m VTMB PN-17					
@ RS 174 = 78 / m				Rs	874 = 00
⑦ construction of Embankment 8.0					
lead up to 1000 m					
10.39 m ³ VTMB PN-18					
@ RS 175 = 43 / m ³				Rs	1823 = 00
				CUR	56502 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BT=RS 5661933=00
Add 12-0-1. GST					+ RS 679432=00
Add 1-0-1. LC.					+ RS 56619=00
Add SF VTMB PN-21 + PN-24					+ RS 63870=00
					RS 6461854=00
Less 0-11-1 below QS per Agg					- RS 7108=00
					RS 6454746=
Less previous bill PN-21					- RS 5233807=00
					RS 1220939=00
<i>w/ Aggrexon</i>					
03.07.2023 JE					<i>10.07.23 AE</i>