

MNGSY District Const. of Road-Form -
Thaungare to East Fagan Tols

Schedule XLV-Form No. 134

S Agreement No. 267/580/MNGSY-21-22

Agency: NUZhat Faruwar

DIVISION

Arara

Const. Cost

Mainf. Cost

SUB-DIVISION

Arara



Total - 20791435

MEASUREMENT BOOK

Date of Commence:- 22.02.22

2647

Date of Completion:- 23.02.23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work - Const ⁿ of Road from					
Thauwaree to east Fakam-tola					
Agency - Nuzhat Farween					
Agreement No. - 267/SBD/MMGSY					
2021-2022					
Date of Commencement - 22/02/2022					
Date of Completion - 21/02/2023					
Actual date of completion -					
Measurement - NIL					
 18/6/23 J.F.  15/02/23 P.E.					

Abstract of cost	
(1) P.M.F. fixing of working benchmark pillar	
2.50 Km	Pg no. (7)
@ Rs. 36537 = 44/km	Rs. 91344 = 00
(2) Clearing & grubbing road	
0.85 Ha	Pg no. (7)
@ Rs. 52970 = 33/Ha	Rs. 46349 = 00
(3) Excavation for roadway	
25.50 m ³	Pg no. (7)
@ Rs. 130 = 830/m ³	Rs. 3336 = 00
(4) Const ⁿ of embankment with	
15.30 m ³	Pg no. (7)
@ Rs. 30 = 23/m ³	Rs. 463 = 00
Rs. 141442 = 00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.f.b	141492 = 00
(5/5) Excavation for roadwork in soil with hydraulic					
25.50 m ³				Pg no. (7)	
@ Rs. 75 = 57/m ³				Rs.	1927 = 00
(6/7) Const ⁿ of embankment with material obtained					
For 1000m Lead					
296.604 m ³				Pg no. (8)	
@ Rs. 190 = 57/m ³				Rs.	56524 = 00
(7/8) For 100m Lead					
4414 = 046 m ³				Pg no. (8)	
@ Rs. 149 = 08/m ³				Rs.	658046 = 00
(8/9) Const ⁿ of Subgrade & earthen shoulder do-do					
5943.82 m ³				Pg no. (8)	
@ Rs. 192 = 250/m ³				Rs.	1142699 = 00
(9/10) Const ⁿ of granular sub-base well graded material					
1673.1 m ³				Pg no. (8)	
@ Rs. 3125 = 820/m ³				Rs.	5229809 = 00
(10/15) Const ⁿ of granular sub- base well graded - do-					
96.0 m ³				Pg no. (8)	
@ Rs. 3125 = 820/m ³				Rs.	300079 = 00
(11/35) Pk fitting of typical mm 150 information sign board					
2 Nos.				Pg no. (8)	
@ Rs. 9737 = 580/each				Rs.	19475 = 00
					Rs. 7550051 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.f. = Rs.	75500512m
(12/36) Earthwork in excavation for foundation - do - do					
31.32 m ³				Pg no. ⑨	
@ Rs. 305 = 420/m ³				Rs. 9566 = rs	
(13/37) P/V Pcc M20 as levelling Coarse in foundation					
5.69 m ³				Pg no. ⑨	
@ Rs. 6549 = 980/m ³				Rs. 37269 = rs	
(14/38) P/V Pcc (M20) in sub-structure do-do all -					
30.33 m ³				Pg no ⑨	
@ Rs. 6953 = 850/m ³				Rs. 210910 = rs	
(15/39) P/V & laying Rcc pipe NP-3 - do-do all complete					
15.0 m				Pg no ⑨	
@ Rs. 3380 = 902/m				Rs. 50713 = rs	
				Rs. 7858509 = rs	
Add 12% GST (+)				Rs. 943021 = rs	
Add 1% L. cess (+)				Rs. 78585 = rs	
Add self. fee (+)				Rs. 161567 = rs	
				Rs. 9041682 = rs	
Less 2.85% below (-)				Rs. 257688 = rs	
				Rs. 8783994 = rs	
Less Previous amount (-)				Rs. 7027196 = rs	
				Rs. 1756798 = rs	

Continuation