

Name of work

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Isd on A/c Bill</u>					
<u>Name of Work -</u>	<u>Lo 31.20</u>				
	<u>Simsimiyata</u>				
<u>Name of Agency -</u>	<u>Bavirangam</u>				
	<u>Kumar Singh village -</u>				
	<u>Saraut post - Siwan</u>				
	<u>Distt - Siwan</u>				
<u>Agreement No -</u>	<u>13/56/SBD/2020-21</u>				
<u>Agreement value -</u>	<u>7355824 =</u>				
<u>date of Work order -</u>	<u>05-09-2020</u>				
<u>date of complete -</u>	<u>04-9-2021</u>				
<u>date of measurement -</u>	<u>6-3-021</u>				
<u>date of Entry -</u>	<u>6-3-021</u>				
<u>Record Entry</u>					
<u>(1) providing & fixing</u>					
<u>working benchmark</u>					
<u>Pillars</u>					
					0.900 km
<u>(2) providing & fixing</u>					
<u>Reference pillars</u>					0.900 km

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
in soil - - - - -					
ply wide TMB P/37					
79.32 m ³ @ Rs 74.16/m ³ - - - - -					5882.00
(5) const. of subgrade					
1 Material - - - - -					
ply wide TMB P/37					
47.10 m ³ @ Rs 3367.86/m ³ - - - - -					158603.00
(6) P/Laying spreading and compacting WBM Gr 3. - - - - -					
ply wide TMB P/37					
143.0 m ³ @ Rs 4091.79/m ³ - - - - -					585126.00
(7) const. of UR reinforced c.c. Pavement - - - - -					
ply wide TMB P/37					
303.21 m ³ @ Rs 7370.12/m ³ - - - - -					2237423.00
(8) P/L and fixing MMS in formwork & citizen - - - - -					
ply wide TMB P/38					
3 Nos @ Rs 10971.94/each - - - - -					32916.00
(9) E/W in excavation in found ⁿ - - - - -					
ply wide TMB P/38					
50.57 m ³ @ Rs 269.82/m ³ - - - - -					13620.00
(10) P/L in PCC M15 grade in found ⁿ - - - - -					
5.92 m ³ @ Rs 5829.01/m ³ - - - - -					34508.00
(11) P/L PCC M20 in found ⁿ - - - - -					
ply wide TMB P/38					
56.13 m ³ @ Rs 6486.88/m ³ - - - - -					364080.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) P/v and laying R.R. RPs					
1000 mm dia R.P. ---					
Ply vide TMB P/38					
15 M @ ₹ 3592.95/M					₹ 53894=00
(13) P/v two coat painting					
on new concrete surface					
Ply vide TMB P/38					
192.5 M ² @ ₹ 97.19/M ²					₹ 18709=00
(14) Const ⁿ of G.S.B. grading					
1 Material. ---					
Ply vide TMB P/39					
209.5 M ³ @ ₹ 3367.36/M ³					₹ 705697=
(15) P/v laying Spreading					
and compacting W.B.M. Gr 3					
Ply vide TMB P/39					
112.77 M ³ @ ₹ 4091.79/M ³					₹ 461431=00
(16) P/v and applying primer coat					
with B.E. SS1 ---					
Ply vide TMB P/39					
1489.63 M ² @ ₹ 44.76/M ²					₹ 66676=00
(17) P/v and applying tack coat					
with B.E. SS1 ---					
Ply vide TMB P/39					
1489.63 M ² @ ₹ 15.22/M ²					₹ 22672=
(18) P/v and rolling M.S. 20mm					
thick ---					
Ply vide TMB P/39					
1489.63 M ² @ ₹ 231.16/M ²					₹ 344343=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L ₁	B ₁	
(19) P/v and laying hot applied thermoplastic				
		ply wide TMB P/39		
100.0 m ²	@	735.44/m ²		78544=00
(20) P/v and laying hot applied thermoplastic				
		ply wide TMB P/39		
78.8 m ²	@	735.44/m ²		57959=00
(21) Const. of earthen shoulder				
		ply wide TMB P/40		
450.03 m ³	@	176.86/m ³		79592=00
(22) P/v and fixing RCC MIS				
		in KM 2 200 m stone		
		ply wide TMB P/40		
1 No	@	2341.51/each		2342=00
(23) 200M Stone				
		ply wide TMB P/40		
4 Nos	@	617.18/each		2469=00
(24) P/v RCC MIS in boundary pillar				
		ply wide TMB P/40		
30 Nos	@	491.87/each		14756=00
(25) P/v and fixing 600mm circular				
		ply wide TMB P/40		
4 Nos	@	4983.96/each		19936=00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
(26) P/v and fixing 900 mm Isangular ply vido TMB P/40 4 Nos @ Rs 5481.68/each Rs 21927=				
(27) P/v and fixing 600 mm x 450 mm rectangular ply vido TMB P/40 4 Nos @ Rs 4853.76/m ² Rs 19415=				
(28) P/v and fixing exacting direction & place board ply vido TMB P/41 1 No @ Rs 3195.48/each Rs 3195=				
(15) P/v laying spreading and compacting WBM Gr3 ply vido TMB P/46 112.77 m ² @ Rs 4091.79/m ² Rs 461431=				
(16) P/v and applying Primer coat with BE SSI ply vido TMB P/46 1489.63 m ² @ Rs 44.76/m ² Rs 66676=				
(17) P/v and applying tack coat with B-E RSI ply vido TMB P/46 1489.63 m ² @ Rs 15.22/m ² Rs 22672=				
(18) P/v laying and rolling 20 mm fine M.S.S.				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty wide TMB P/46				
	1489.63 m ² @ Rs 231.16/m ² =				Rs 344343=0
(19) P/v and applying hot thermo	Plastic compound - - -				
	Qty wide TMB P/47				
	100.0 m ² @ Rs 735.44/m ² =				Rs 73544=0
(20) P/v and laying hot applied	thermoplastic compound				
	Qty wide TMB P/47				
	78.80 m ² @ Rs 735.44/m ² =				Rs 57953=0
(21) const ⁿ of earthen shoulder	Qty wide TMB P/47				
	450.03 m ² @ Rs 176.86/m ² =				Rs 79592=00
(22) P/v and fixing RCC MIS	grade in K-m				
	Qty wide TMB P/47				
	1 No @ Rs 2341.51/each =				Rs 2342=00
(23) 200 M Stone	Qty wide TMB P/47				
	4 Nos @ Rs 617.18/each =				Rs 2469=00
(24) P/v RCC MIS in boundary pillar	Qty wide TMB P/47				
	30 Nos @ Rs 491.87/each =				Rs 14756=00
(25) P/v and fixing 600 mm	Circular - - -				
	Qty wide TMB P/47				
	4 Nos @ Rs 4983.96/each =				Rs 19936=00
(26) P/v and fixing 900 mm	Triangular - - -				

Continuation

	312.94 m ³ @ R 175.22/m ³	R 54833.00
(30)	100 m lead ply vido TMB P/48	
	208.62 m ³ @ R 141.14/m ³	R 29445.00
(31)	Plating of toe by the road side - - - ply vido TMB P/48	
	32 Nos @ R 819.92/each	R 26237.00
		R 5548498.00
	Add 12% GST + 1% LC	R 721304.00
		R 6269802.00
	Add Seainorage Fee	R 36053.00
		R 6305855.00
	Less 0.21% for below	R 13242.00
		R 6292613.00
	Less Previous Payment	R 5867061.00
	Continuation	R 475552.00

18.7.23
J-E.