

MMGSJ

Aadesh mehto to To 2 May 2019

Schedule XLV Form No. 134.

(40)

MMGSJ DIVISION

MMGSJ SUB-DIVISION

Measurement Book

666

संज्ञा →

Synait ku Panday

5th and final.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Measure of work - Length of Road and consist from Probsthanto To 702 major Road.				
Agency - Sumit Kumar Pandey				
Authority - E.D.R.N.D, Daudhagan.				
Agreement No. - 53/220/2020-21				
D/Commencement - 15/09/2020				
D/Completion - 14/06/2021				
Actual D/Completion - 24/02/2022				
Further Measurement - NIL				
Signature 24/11/23 ED				

DETAILS				
①	DIFF Working Bench			
	mark pullan vide			
	TMB - P -	29/1		
	1 Nos @ AS 3521=42/12 -		12	3521=00
②	DIFF Difference			
	pullan vide - P	29/2		
	3 Nos @ AS 1607=69/12 -		12	4823=00
③	Clearing & Grubbing			
	road Land - P	29/3		
	0.637 Ha @ AS 52970=33/12 -		12	33742=0
④	Cost of Embankment			
	vide TMB - P -	30/3		
	677.72 m³ @ AS 143.70/m³ -		12	97050=0

Continuation AS 139136=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const ⁿ of Pankhmat					
lead up to 100cm					
wide THB - P - 30/4					
537.93 m ³ @ RS 190.36/m ³ - RS					102460.00
(6) Const ⁿ of Subgrade					
material - P - 30/5					
663.78 m ³ @ RS 192.04/m ³ - RS					127472.00
(7) P.V. lead up to 700mm					
wide THB - P - 30/6					
1548.81 m ³ @ RS 155.15/m ³ - RS					240298.00
(8) Const ⁿ of G.S.B.					
wide THB - P - 30/7					
680.84 m ³ @ RS 2250.44/m ³ - RS					1532190.00
(9) Const ⁿ of N.B.Y. + R					
wide THB - P - 30/8					
261.06 m ³ @ RS 3088.63/m ³ - RS					806317.00
(10) Const ⁿ of unreinforced					
cement pavement					
wide THB - P - 22/8					
97.63 m ³ @ RS 5610.85/m ³ - RS					547787.00
(11) P/Laying prime					
coat with Bitumen					
Emulsion - P - 22/9					
2868.0 m ³ @ RS 43.29/m ³ - RS					124156.00
					RS 3619756.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) P & A Back coat with Bitumen Emulsion - p -				$\frac{23}{10}$	
2868.0 m ² @ 14 = 96/m ² -					18 42905 = 0
(13) P/Laying MPA Sea Surface wide TMB - p -				$\frac{23}{11}$	
2868.0 m ² @ 189 = 15/m ² -					18 542482 = 0
(14) P/A/P ordinary Koi Stone - do					
wide TMB - p -				$\frac{23}{12}$	
2 NB @ 196 = 93/m ² -					18 3924 = 0
(15) P/A/P 2000 stone wide TMB - p -				$\frac{23}{12}$	
3 NB @ 559 = 32/m ² -					18 1678 = 0
(16) P & A/P log of MMSY Board wide TMB - p -				$\frac{23}{13}$	
4 NB @ 9456 = 77/m ² -					18 37827 = 0
(17) P/A/P Boundary pillar - p -				$\frac{24}{14}$	
40 NB @ 486 = 08/m ² -					18 19442 = 0
(18) P/A/P 60000 sample wide TMB - p -				$\frac{24}{15}$	
4 NB @ 3593 = 87/m ² -					18 14375 = 0
					18 4282389 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) P/A/P 600mm Chublar					
Board - 40 p - $\frac{24}{15}$					
2 NB @ 48/18 = 73/11 - 12					9637:0
(20) P/A/P 800x600mm					
Rectangular - p - $\frac{24}{15}$					
4 NB @ 67/18 = 70/11 - 12					26875:0
(21) P/A/P 600x450mm					
Rectangular - p - $\frac{24}{15}$					
2 NB @ 46/32 = 35/11 - 12					9387:0
(22) P/A/P 900mm Side					
Octagone - p - $\frac{24}{15}$					
2 NB @ 85/70 = 45/11 - 12					17141:0
(23) Div Road marking					
on BT surface - $\frac{24}{16}$					
150.0m ² @ 72/95/m ² - 12					108293:0
(24) Div Road marking					
on C/Pavement					
side TMB - p - $\frac{25}{17}$					
32.0m ² @ 810/76/m ² - 12					25944:0
(25) Div in Excavation					
1m found - 40 p - $\frac{25}{18}$					
59.59m ³ @ 279.09/m ³ - 12					16631:0
(26) Div per M/S ad knelly					
Coarse - p - $\frac{25}{19}$					
9.19m ³ @ 4488/04/m ³ - 12					41245:0

Continuation 12 453754220

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) P/F/A 300mm dia					
Roe pipe - P-				$\frac{26}{36}$	
30.4 @ RS 872.42/m ³ - RS					26173:00
(28) Dismantling pcc					
Structure - P-				$\frac{26}{27}$	
1.204 ³ @ RS 497.81/m ³ - RS					597:00
(29) Dismantling Brick					
Structure - P-				$\frac{26}{28}$	
34.65 m ³ @ RS 235.98/m ³ - RS					8177:00
(30) Removing House pipe					
Wide TMB - P-				$\frac{26}{29}$	
15.04 @ RS 181.13/m ³ - RS					2717:00
(31) P/F/A 420 in sub-					
Structure - P-				$\frac{25}{30}$	
67.98 m ³ @ RS 5234.32/m ³ - RS					355829:00
(32) P/F/A laying RCE HP3					
1000mm HP - P-				$\frac{25}{31}$	
15.04 @ RS 3532.97/m ³ - RS					52995:00
(33) painting of parapet wall					
Wall - P-				$\frac{25}{32}$	
41.28 m ² @ RS 100.76/m ² - RS					4159:00
(34) B/W on 1.4 cm					
Wide TMB - P-				$\frac{26}{23}$	
2.16 m ³ @ RS 5810.14/m ³ - RS					12550:00
					RS 50,00,739:00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	H.	D.	
(35) PLY ROOFING FOR					
Roofing wide-p.				26	
9.0 m ² @ Rs 339-71/100				18	3057.18
(36) PLY PLASTERING 1:1					
wide 7-11/3				56	
15.36 m ² @ Rs 141-71/100				18	2177.28
				18	50,05,973.18
Add GST @ 12%				18	6,00,717.28
Add Less @ 1%				18	50,060.18
				18	56,56,750.40
Less @ 1.04%				18	11,90,180.20
				18	44,66,570.20
					40,03,605.00
Less previous payment					38,82,682.00
Net payable Area				18	5,83,388.00
					4,62,925.00
By <i>[Signature]</i> 24/7/23					
Received by <i>[Signature]</i> 24/7/2023					
AE					

Continued